

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally,Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 131

Date : 25-07-2025

Contractor Name	From Date	To Date
Miriyala Raju Kumar	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	14.00	8050.00	4025.00	0.00	0.00	0.00	4025.00	0.00
Male Helper	10.00	5750.00	3450.00	575.00	0.00	0.00	1725.00	0.00
Totals...	24.00	13800.00	7475.00	575.00	0.00	0.00	5750.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards store material unloading & road cleaning & staircase floor procter sheets fixing and other miscellaneous work at site		6900.00
Job Work Description :		0.00
		Total Amount %
		6900.00
		TDS : @ 1
		69.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		6831.00
Rupees : Six Thousand Eight Hundred Thirty One Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10922**

Dated: 28-Jul-25

Particulars	Amount
Account :	
CONJBWDW-M Raju	6,900.00
TDS-1% Contract	(-)69.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to M Raju Towards store material unloding & roads cleaning and floor procter sheet fixing v no 131	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Thirty One Only	
	₹ 6,831.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally,Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 132

Date : 25-07-2025

Contractor Name	From Date	To Date
Teluga Kurmanna	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	16.00	9200.00	9200.00	0.00	0.00	0.00	0.00	0.00
Male Helper	7.00	4025.00	4025.00	0.00	0.00	0.00	0.00	0.00
Totals...	23.00	13225.00	13225.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards 4th to ground floor ducts opening debris removing & shifting with tractor		11500.00
Job Work Description :		0.00
		Total Amount %
		11500.00
		TDS : @ 1
		115.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		11385.00
Rupees : Eleven Thousand Three Hundred Eighty Five Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10923**

Dated: 28-Jul-25

Particulars	Amount
Account :	
CONJBWDW-T.Kurmanna	11,500.00
TDS-1% Contract	(-)115.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to T Kuramanna Towards shaft opening debris 4th floor to ground floor removing & shifting with tractor vno 132	
Amount (in words) :	
Indian Rupees Eleven Thousand Three Hundred Eighty Five Only	
	₹ 11,385.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 133

Date : 25-07-2025

Contractor Name	From Date	To Date
Janardhan prasad(tiles)	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards asper credit balance		30000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	30000.00
	TDS : @ 1	300.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		29700.00
Rupees : Twenty Nine Thousand Seven Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10927**

Dated: 28-Jul-25

Particulars	Amount
Account :	
CONT-Janardhan Prasad	30,000.00
TDS-1% Contract	(-)300.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Janardhan prasad Towards asper credit balance v no 133	
Amount (in words) :	
Indian Rupees Twenty Nine Thousand Seven Hundred Only	
	₹ 29,700.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10926**

Dated: 28-Jul-25

Particulars	Amount
Account :	
CONT- T.Kurmanna	30,000.00
On Account 30,000.00 Dr	
TDS-1% Contract	(-)300.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to T kuramanna	
Towards asper cradit balance v no 134	
Amount (in words) :	
Indian Rupees Twenty Nine Thousand Seven Hundred Only	
	₹ 29,700.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 135

Date : 25-07-2025

Contractor Name	From Date	To Date
Susanta Kumar padhi	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards as for credit balance		30000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	30000.00
	TDS : @ 1	300.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		29700.00
Rupees : Twenty Nine Thousand Seven Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10928**

Dated: 28-Jul-25

Particulars	Amount
Account :	
CONT Susanta Kumar Padhi	30,000.00
On Account 30,000.00 Dr	
TDS-1% Contract	(-)300.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Susanta Padhi towards asper credit balance v no 135	
Amount (in words) :	
Indian Rupees Twenty Nine Thousand Seven Hundred Only	
	₹ 29,700.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 136

Date : 25-07-2025

Contractor Name	From Date	To Date
K.Mallesh	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Towards advance pament ducts closing work	10000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Building Material Voucher

25-07-2025 12:02:03

Pages : 1 of 1

Company Name : Modi GV Ventures LLP

Project Name : Vivopolis

Supplier Name : MALLESH

Voucher No :	7867
From Date :	17-07-2025
To Date :	23-07-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1034 - Building material - Robo sand - Fine - NA - cft								
83	17-07-2025	10:30	831		720.000	33.00	0.00	23760.00
					720.000			23760.00
1035 - Building material - Robo sand - Coarse - NA - cft								
85	21-07-2025	15:51	45		600.000	24.00	0.00	14400.00
87	23-07-2025	18:00			600.000	24.00	0.00	14400.00
					1200.000			28800.00
Building Material Total								52560.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards robo fine sand & robo course sand brick work & plastering purpose	52560.00
Additional Payments :	0.00
Deductions :	0.00
Total	52560.00
Rupees : Fifty Two Thousand Five Hundred Sixty Only.	

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10924**

Dated: 28-Jul-25

Particulars	Amount
Account : SP Narla Mallesh New Ref PAY/10924 52,560.00 Dr	52,560.00
Through : Yes Bank 009763700005075	
On Account of : Being amount transfrrd to Narla Mallesh Towards Robo find & robo course sand sapply v no 7867	
Amount (in words) : Indian Rupees Fifty Two Thousand Five Hundred Sixty Only	
	₹ 52,560.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Modi GV Ventures LLP Vivopolis			61639	83
Recd Date / Time 17-07-2025 10:30:00		Veh No TS 08 UF 0477	Del by Supplier	Recd by Security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 600.00		Rate 0.00	GST% 0.00	Value 0.00
DC No 831		DC Date	Bill No	Bill Date
Item Name 1034 - Building material - Robo sand - Fine - NA - cft				
Supplier Name MALLESH				
Remarks:- Towards fine sand				
Rupees : Only.				



Modi GV Ventures LLP Vivopolis			61650	85
Recd Date / Time 21-07-2025 15:51:00		Veh No TS 22TA 0317	Del by Supplier	Recd by Security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 600.00		Rate 24.00	GST% 0.00	Value 14400.00
DC No 45		DC Date	Bill No	Bill Date
Item Name 1035 - Building material - Robo sand - Coarse - NA - cft				
Supplier Name MALLESH				
Remarks:- Towards Robo sand				
Rupees : Fourteen Thousand Four Hundred Only.				



Printed On 25-07-2025 11:04:15

Modi GV Ventures LLP Vivopolis			61652	87
Recd Date / Time 23-07-2025 18:00:00		Veh No TS 22TA 0317	Del by Supplier	Recd by Security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 600.00		Rate 24.00	GST% 0.00	Value 14400.00
DC No		DC Date	Bill No	Bill Date
Item Name 1035 - Building material - Robo sand - Coarse - NA - cft				
Supplier Name MALLESH				
Remarks:- Towards robo sand				
Rupees : Fourteen Thousand Four Hundred Only.				



Building Material Voucher

25-07-2025 12:02:03

Pages : 1 of 1

Company Name : Modi GV Ventures LLP

Project Name : Vivopolis

Supplier Name : Dara vijay kumar

Voucher No :	7868
From Date :	17-07-2025
To Date :	23-07-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
6125 - Building material - Water Tanker - NA - nos								
84	17-07-2025	08:40			1.000	500.00	0.00	500.00
86	22-07-2025	07:43			1.000	500.00	0.00	500.00
					2.000			1000.00
Building Material Total								1000.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards water tank site use purpose	1000.00
Additional Payments :	0.00
Deductions :	0.00
Total	1000.00
Rupees : One Thousand Only.	

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10925**

Dated: 28-Jul-25

Particulars	Amount
Account : CONJBWDW-Dara Vijay Kumar	1,000.00
Through : Yes Bank 009763700005075	
On Account of : Being amount transfrred to Dara vijay Kumar Towards water tank site use purpose v no 7868	
Amount (in words) : Indian Rupees One Thousand Only	
	₹ 1,000.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Modi GV Ventures LLP Vivopolis			61649	84
Recd Date / Time 17-07-2025 8:40:00		Veh No TS 08 UG 0470	Del by Supplier	Recd by Security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 1.00		Rate 500.00	GST% 0.00	Value 500.00
DC No		DC Date	Bill No	Bill Date
Item Name 6125 - Building material - Water Tanker - NA - nos				
Supplier Name Dara vijay kumar				
Remarks:- Towards watertank site use purpose				
Rupees : Five Hundred Only.				



Modi GV Ventures LLP Vivopolis			61651	86
Recd Date / Time 22-07-2025 7:43:00		Veh No TS 08UF 0470	Del by Supplier	Recd by Security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 1.00		Rate 500.00	GST% 0.00	Value 500.00
DC No		DC Date	Bill No	Bill Date
Item Name 6125 - Building material - Water Tanker - NA - nos				
Supplier Name Dara vijay kumar				
Remarks:- Towards water tank site use purpose				
Rupees : Five Hundred Only.				



Hire Charges Voucher

Company Name : Modi GV Ventures LLP
Project Name : Vivopolis
Supplier Name : Miriyala Raju Kumar

Voucher No :	12957
From Date :	17-07-2025
To Date :	23-07-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119178	405	22-07-2025	Tractor with tipper without labour (per day)	10:00	17:30	1	1800	JW	1800.00
			TS 30 0780 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Towards debris shifting						
119179	406	23-07-2025	Tractor with tipper without labour (per day)	09:30	17:30	1	1800	JW	1800.00
			TS 08 UF 6811 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Towards debris shifting work						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi GV Ventures LLP							
Project Name : Vivopolis							
Supplier Name : Miriyala Raju Kumar						Voucher No :	12957
PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	3600.00
Towards debris shifting							3600.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
						Gross	3600.00
						TDS% 2.00 TDS Amount	72.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
						Total	3528.00
Rupees : Three Thousand Five Hundred Twenty Eight Only.							

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10929**

Dated: 28-Jul-25

Particulars	Amount
Account :	
CONJBDW-M Raju	3,600.00
TDS-2% Equipment Hire Charges	(-)72.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to M Raju Towards hire chrages tractor debris shifting v no 12957	
Amount (in words) :	
Indian Rupees Three Thousand Five Hundred Twenty Eight Only	
	₹ 3,528.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Modi GV Ventures LLP Vivopolis					HC 119178
HC Date	Veh No	Start Time	End Time	Pay Type	405
22-07-2025	TS 30 0780	10:00	17:30	JW	
Equipment Name					
Tractor with tipper without labour (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00
Supplier Name					
Miriyaala Raju Kumar					
Work Description :-					
Towards debris shifting					
Rupees : One Thousand Eight Hundred Only.					



Modi GV Ventures LLP Vivopolis					HC 119179
HC Date	Veh No	Start Time	End Time	Pay Type	406
23-07-2025	TS 08 UF 6811	09:30	17:30	JW	
Equipment Name					
Tractor with tipper without labour (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards debris shifting work					
Rupees : One Thousand Eight Hundred Only.					



Hire Charges Voucher

Company Name : Modi GV Ventures LLP

Project Name : Vivopolis

Supplier Name : T.Kurmanna

Voucher No :	12956
From Date :	17-07-2025
To Date :	23-07-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119175	402	17-07-2025	Chipping machine piece meal of work 2 or 3 days	09:56	17:28	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards open ducts 45* chipping work						
119176	403	18-07-2025	Chipping machine piece meal of work 2 or 3 days	09:18	17:19	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards open ducts chipping work						
119177	404	19-07-2025	Chipping machine piece meal of work 2 or 3 days	09:27	17:17	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards ducts chipping work						
119180	407	23-07-2025	Chipping machine piece meal of work 2 or 3 days	09:20	17:27	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards ducts chipping work						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi GV Ventures LLP									
Project Name : Vivopolis									
Supplier Name : T.Kurmanna								Voucher No :	12956
PARTICULARS									Amount
Hire Charges - Job Work Payment						Amount Payable :-		2800.00	
Towards ducts chipping work									2800.00
Hire Charges - On A/C Payment						Amount Payable :-		0.00	
									0.00
Other Additions :									0.00
						Gross			2800.00
						TDS% 2.00		TDS Amount	56.00
				CGST%	0.00	0.00	SGST%	0.00	0.00
				Total GST Amount					0.00
Other Deductions :									0.00
						Total			2744.00
Rupees : Two Thousand Seven Hundred Fourty Four Only.									

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP Vivopolis					HC 119175
HC Date	Veh No	Start Time	End Time	Pay Type	402
17-07-2025		09:56	17:28	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
T.Kurmanna					
Work Description :-					
Towards open ducts 45* chipping work					
Rupees : Seven Hundred Only.					



Modi GV Ventures LLP					HC	119176
Vivopolis					403	
HC Date	Veh No	Start Time	End Time	Pay Type		
18-07-2025		09:18	17:19	JW		
Equipment Name						
Chipping machine piece meal of work 2 or 3 days						
Units	Min Rate	Max Rate	Qty	Rate	Value	
per day	700.00	700.00	1	700	700.00	
Supplier Name						
T.Kurmanna						
Work Description :-						
Towards open ducts chipping work						
Rupees : Seven Hundred Only.						



Modi GV Ventures LLP Vivopolis					HC 119177
HC Date	Veh No	Start Time	End Time	Pay Type	404
19-07-2025		09:27	17:17	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
T.Kurmanna					
Work Description :-					
Towards ducts chipping work					
Rupees : Seven Hundred Only.					




Modi GV Ventures LLP Vivopolis					HC 119180
HC Date	Veh No	Start Time	End Time	Pay Type	407
23-07-2025		09:20	17:27	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
T.Kurmanna					
Work Description :-					
Towards ducts chipping work					
Rupees : Seven Hundred Only.					



Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	1
Site:	Vivopolis	Total Amount:	8050/-
1. Description of work:	Towards shaft opening debris removing 2 nd , 3 rd and 4 th floor		
Work at unit/block no.:	NA		
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	06	Male helper: 03	Female helper 03
From date:	21-07-2025	To date:	21-07-2025
Guideline rate/amount:	3450/-	Negotiated amount:	3450/-
2. Description of work	Towards cement shifting from GVRC TO Vivopolis & debris shifting stilt floor with tractor		
Work at unit/block no.:	NA		
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	08	Male halper 4	Female Labour
From date:	22-07-25	To date:	22-07-25
Guideline rate/amount:	4600/-	Negotiated amount:	4600/-
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:			
Date:			

Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	2
Site:	Vivopolis	Total Amount:	3450/-
1. Description of work: Towards shaft opening debris removing 1 st and ground floor & debris-shifting with tractor			
Work at unit/block no.: NA			
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	06	Male helper: 03	Female helper 03
From date:	23-07-2025	To date:	23-07-2025
Guideline rate/amount:	3450/-	Negotiated amount:	3450/-
2. Description of work			
Work at unit/block no.:			
Contractor name:		Work type:	☒ Dept. ☐ Job work
No. of labour required.		Male halper	Female Labour
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:			
Date:			

Material Shifting Authorization Form

No. 127873

Date	12/7/25	Time	9:30
Authorized By	MAHESHWARI	Engg. Sign	MAHESHWARI
Material to be shifted	Toward open ducts vs' chipping work		
Shift from	date.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>Chipping machine</u>		
Vehicle No.	-	Vehicle Owner	T. K. Y. Manana
Hire charges register serial no.		402	
Security / Supervisor Sign	Start Time	Stop Time	
(Signature)	9:56	17:28	

Material Shifting Authorization Form

No. 127874

Date	18/7/25	Time	09:30
Authorized By	Malikarjun	Engg. Sign	<i>[Signature]</i>
Material to be shifted	TOWARDS OPEN DUCKS W th CHIPPINGS		
Shift from	WORK DONE.		
Shift to	0		
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>chippings mixer</u>		
Vehicle No.	—	Vehicle Owner	T. KURMANNA
Hire charges register serial no.	403		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	09:18
		Stop Time	12:19


Material Shifting Authorization Form

No. **127875**

Date	19/7/25	Time	9:30
Authorized By	Mannikaran	Engg. Sign	<i>[Signature]</i>
Material to be shifted	Towers open ducts w ^o clipping		
Shift from	work done.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>clipping m^{tr}</u>		
Vehicle No.	<u>—</u>	Vehicle Owner	T. Kyrmanan
Hire charges register serial no.		464	
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	9:27
		Stop Time	19:17


Material Shifting Authorization Form

No. 127878

Date	22/7/24	Time	9:30
Authorized By	Mallikarjun	Engg. Sign	manj
Material to be shifted	Towers duct & chipping and		
Shift from	1st chipping work done.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	—	Vehicle Owner	T. Kurnanah
Hire charges register serial no.	407		
Security / Supervisor Sign		Start Time	9:20
		Stop Time	17:27

Material Shifting Authorization Form


No. 127876

Date	22/7/25	Time	9:30
Authorized By	MAHAKRISHN	Engg. Sign	
Material to be shifted	TOWARD GURIC to VIRPODIS SITE		
Shift from	PPL Cement Bag shifting		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	TS 30 0780	Vehicle Owner	M-Raju
Hire charges register serial no.		405	
Security / Supervisor Sign		Start Time	10:00
		Stop Time	17:30

Material Shifting Authorization Form

No.

127877

Date	23/7/25	Time	9:30
Authorized By	Mallikarjun	Engg. Sign	Ment
Material to be shifted	Towards durbis shifting work done		
Shift from			
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	TS 08VF 6511	Vehicle Owner	M. Raju
Hire charges register serial no.	406		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30