

Payment details				
Company:		Amtz medpolis square 801 pvt ltd	Prepared by:	Bhavani
Project:		Ams801	Date:	25-07-2025
S No.	Payment towards VRN / CRN	Paid to	Description/Remarks	Amount balance
1	On Acct	Amit	Painting work	1,577 1,577
2	On Acct	A.Satya narayana	Earth work	10,000 15,443
3	On Acct	Elra Devendrudu	fabrication	10,000 13,612
4	On Acct	Madupu vara prasad	carpentry work	5,445 5,445
5	On Acct	Mohammed Anwar	fabrication	10,000 20,542
6	On Acct	Surya chandra engineering&constructio	Electrical work	25,000 41,034
7	On Acct	Vanumu Appalanaidu	Earth work	5,000 9,742
8	On Acct	VBE Services	plumbing	40,000 80,440
9	On Acct	Vegi bhanu eswar	plumbing	2,970 2,970
10	Jobwork	V.Appala naidu	Civil work	16,200 -
11	Jobwork	Venktata rao	Civil work	Nill -
12	Jobwork	Deva	fabrication	Nill -
13	Jobwork	K.Samudrudu	Earth work	12,075 -
14	Dept	Thirupathi	Earth work	6,250 -
15	Dept	K.Chanti	Electrical work	4,200 -
16	Hire\jw	V.Appala naidu	JCB	Nill -
17	Hire\jw	Y.Srinu	Cranes	Nill -
18	Hire\jw	Dasari Rambabu	Tractors	7,560 -
19	Buliding material	Mythry enginners&contractors	River sand	Nill -
20	Buliding material	S.S.Rock products&const	M sand	Nill -
21	Creche teacher			
22				
Total:				1,56,277
Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.				

G. Ravi
25/7/25

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 160

Date : 25-07-2025

Contractor Name	From Date	To Date
MD.Anwar	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to md anwar for plumbing works having with a credit balance-20542/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount %
		10000.00
		TDS : @ 0
		0.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/11013

Dated: 25-Jul-25

Particulars	Amount
Account : CONT-Mohammed Anwar	10,000.00
Through : BANK-Yes Bank Ltd Current A/c No. 0037637700055025	
On Account of : Towards payment done to md anwar for plumbing works having with a credit balance -20542/-	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 161

Date : 25-07-2025

Contractor Name	From Date	To Date
Surya chandra	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to surya chandra engineering for panel works having with a credit balance-41034/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		20000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		20000.00
Rupees : Twenty Thousand Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : **PAY/11012**

Dated: 25-Jul-25

Particulars	Amount
Account : CONT-Suryachandra Engineering & Constructions	20,000.00
Through : BANK-Yes Bank Ltd Current A/c No. 003763700065925	
On Account of : Towards payment done to surya chandra engineering for panel works having with a credit balance-41034/-	
Amount (In words) : Indian Rupees Twenty Thousand Only	
	₹ 20,000.00

Prepared by: amtz-const@modlproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 158

Date : 25-07-2025

Contractor Name	From Date	To Date
A.Satya naarayana	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to satya narayana for earth & excavation works having with a credit balance-15443/-		7500.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount %
		7500.00
		TDS : @ 0
		0.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		7500.00
Rupees : Seven Thousand Five Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/11015

Dated: 25-Jul-25

Particulars	Amount
Account : CONT - A.Satyanarayana	7,500.00
Through : BANK-Yes Bank Ltd Current A/c No. 003763700005925	
On Account of : Towards payment done to satya narayana for earth & excavation works having with a credit balance-15443/-	
Amount (in words) : Indian Rupees Seven Thousand Five Hundred Only	
	₹ 7,500.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 159

Date : 25-07-2025

Contractor Name	From Date	To Date
Erla Devendrudu	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	1.00	550.00	0.00	0.00	0.00	0.00	550.00	0.00
Mason	9.00	6300.00	2100.00	0.00	0.00	0.00	4200.00	0.00
Totals..	10.00	6850.00	2100.00	0.00	0.00	0.00	4750.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to devendrudu for fabrication works having with a credit balance-13612/-		6500.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		6500.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		6500.00
Rupees : Six Thousand Five Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No.: PAY/11014

Dated: 25-Jul-25

Particulars	Amount
Account : CONT-Erla Devendrudu	6,500.00
Through : BANK - Yes Bank Ltd Current A/c No. 302916370005525	
On Account of : Towards payment done to devendrudu for fabrication works having with a credit balance -13612/-	
Amount (In words): Indian Rupees Six Thousand Five Hundred Only	
	₹ 6,500.00

Prepared by: amtz-const@modlproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 162

Date : 25-07-2025

Contractor Name					From Date		To Date	
V.Appala Naidu					17-07-2025		23-07-2025	

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	18.00	9000.00	8000.00	1000.00	0.00	0.00	0.00	0.00
Male Helper	8.00	4400.00	3300.00	1100.00	0.00	0.00	0.00	0.00
Mason	4.00	2800.00	2100.00	700.00	0.00	0.00	0.00	0.00
Totals...	30.00	16200.00	13400.00	2800.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to appala naidu for pavers sectioning works having with a credit balance-9742/-		9742.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		9742.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		9742.00
Rupees : Nine Thousand Seven Hundred Fourty Two Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No.: PAY/11011

Dated: 25-Jul-25

Particulars	Amount
Account : CONT-Vanumu Appalanaidu	9,742.00
Through : BANK-Yes Bank Ltd Current A/c No. 0037637000059025	
On Account of : Towards payment done to appala naidu for pavers sectioning works having with a credit balance-9742/-	
Amount (in words) : Indian Rupees Nine Thousand Seven Hundred Forty Two Only	
	₹ 9,742.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 163

Date : 25-07-2025

Contractor Name	From Date	To Date
VBE Services	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to VBE Services for internal plumbing works having with a credit balance-80440/-		40000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		40000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		40000.00
Rupees : Fourty Thousand Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/11010**Dated: **25-Jul-25**

Particulars	Amount
Account :	
CONT-V B E Services	40,000.00
On Account 40,000.00 Dr	
Through :	
BANK-Yes Bank Ltd Current A/c No. 003763700005025	
On Account of :	
Towards payment done to VBE Services for Internal plumbing works having with a credit balance-80440/-	
Amount (in words) :	
Indian Rupees Forty Thousand Only	
	₹ 40,000.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 164

Date : 25-07-2025

Contractor Name	From Date	To Date
Madupu vara prasad	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to madupu vara prasad for door frames fixing having with a credit balance-5445/-		5445.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount %
		5445.00
		TDS : @ 0
		0.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		5445.00
Rupees : Five Thousand Four Hundred Fourty Five Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/11009

Dated: 25-Jul-25

Particulars	Amount
Account : CONT-Madupu Vara Prasad	5,445.00
Through : BANK-Yes Bank Ltd Current A/c No. 009763700005905	
On Account of : Towards payment done to madupu vara prasad for door frames fixing having with a credit balance-5445/-	
Amount (in words) : Indian Rupees Five Thousand Four Hundred Forty Five Only	
	₹ 5,445.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details**AMTZ 801**

Vizag

Advice for Payment No : 157

Date : 25-07-2025

Contractor Name	From Date	To Date
Amit	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	4.00	2800.00	2800.00	0.00	0.00	0.00	0.00	0.00
Totals...	4.00	2800.00	2800.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to amit for pinting works having with a credit balance-1577/-		1577.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount %
		1577.00
		TDS : @ 0
		0.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		1577.00
Rupees : One Thousand Five Hundred Seventy Seven Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo.: **PAY/11016**Dated: **25-Jul-25**

Particulars	Amount
Account: CONT-Amit	1,577.00
Through : BANK-Yes Bank Ltd Current A/c No. 003763700005025	
On Account of : Towards payment done to amit for painting works having with a credit balance-1577/-	
Amount (in words) : Indian Rupees One Thousand Five Hundred Seventy Seven Only	
	₹ 1,577.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 153

Date : 24-07-2025

Contractor Name	From Date	To Date
Korikina chanti	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	6.00	4200.00	700.00	3500.00	0.00	0.00	0.00	0.00
Totals..	6.00	4200.00	700.00	3500.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards payment done to chanti for motors connections checking & power connections and lobby lighting works		4200.00
Job Work Description :		0.00
		Total Amount %
		4200.00
		TDS : @ 1
		42.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		4158.00
Rupees : Four Thousand One Hundred Fifty Eight Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/11007**

Dated: 25-Jul-25

Particulars	Amount
Account:	
DPUD-K Chanti	4,200.00
TDS-1% Contract	(-)42.00
Through :	
BANK-Yes Bank Ltd Current A/c No. 009763700005025	
On Account of :	
Towards payment done to chanti for motors connections checking & power connections and lobby lighting works	
Amount (in words) :	
Indian Rupees Four Thousand One Hundred Fifty Eight Only	
	₹ 4,158.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details
AMTZ 801
Vizag

Advice for Payment No : 154

Date : 24-07-2025

Contractor Name	From Date	To Date
Thirupathi	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2750.00	2750.00	0.00	0.00	0.00	0.00	0.00
Mason	5.00	3500.00	2800.00	700.00	0.00	0.00	0.00	0.00
Totals...	10.00	6250.00	5550.00	700.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards payment done to thirupathi for materilas shifting & loading and scaffolding materilas shifting & cleaning works		6250.00
Job Work Description :		0.00
		Total Amount %
		6250.00
		TDS : @ 1
		62.50
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		6187.50
Rupees : Six Thousand One Hundred Eighty Seven and Paise Fifty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/11005**

Dated: 25-Jul-25

Particulars	Amount
Account:	
CONT-G.Tirupathi Rao	6,250.00
TDS-1% Contract	(-)62.50
Through :	
BANK-Yes Bank Ltd Current A/c No. 0050763700005125	
On Account of :	
Towards payment done to thirupathi for materilas shifting &loading and scaffolding materilas shifting &cleaning works	
Amount (in words) :	
Indian Rupees Six Thousand One Hundred Eighty Seven and Fifty paise Only	
	₹ 6,187.50

Prepared by: amtz-const@modlproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 155

Date : 24-07-2025

Contractor Name	From Date	To Date
K.Samudrudu	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	10.00	5375.00	0.00	0.00	2000.00	3375.00	0.00	0.00
Male Helper	8.00	4600.00	0.00	0.00	0.00	4600.00	0.00	0.00
Mason	3.00	2100.00	0.00	0.00	1400.00	700.00	0.00	0.00
Totals...	21.00	12075.00	0.00	0.00	3400.00	8675.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards payment done to samudrudu for materilas shifting from peb+all floors to ams 4554 store and shifting from cellar to stores & materials segregation store room		12075.00
Total Amount %		12075.00
TDS : @ 1		120.75
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		11954.25
Rupees : Eleven Thousand Nine Hundred Fifty Four and Paise Twenty Five Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 29237

Company	AMS801	Project	AMS801
No. of workers required	06	Date	12/07/25
No. of head mason	-	No. of male helper	03
No. of mason	-	No. of female helper	03
Required from date	17/07/25	Required to date	17/07/25
Job Description:	Materials unloading from DCM (glay		

doors & windows AL + other materials

Description	Quantity	Rate	Amount
Materials unloading	06	575	3,450/-
from DCM vehicle			
Total Amount			3450/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Dharmateja	A R R	K. Sameer Reddy	K. Sameer Reddy

Job Work Details

S. No. 29238

Company	AMS 801	Project	AMS 801
No. of workers required	11	Date	18/07/25
No. of head mason	-	No. of male helper	06
No. of mason	-	No. of female helper	05
Required from date	18/07/25	Required to date	18/07/25
Job Description:	Towards debris loading to tractor, materials loading & unloading at stores, materials segregation work in stores.		
Description	Quantity	Rate	Amount
Towards debris loading to tractor, materials unloading & unloading at stores segregation work in stores.	11	575	6300/-
Total Amount			6300/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Dharma Teja		K. Samesh Kumar	K. Samesh Kumar

Job Work Details

S. No. 29239

Company	Amrso /	Project	Amrso /
No. of workers required	04	Date	23/07/25
No. of head mason	-	No. of male helper	02
No. of mason	-	No. of female helper	02
Required from date	23/07/25	Required to date	23/07/25

Job Description:

material segregation in store +
material shifting from 801 to 4504 store

Description	Quantity	Rate	Amount
material segregation	04	575	2300/-
In stores + materials			
Shifting from 801 to			
4504 store.			

Total Amount

2300/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Dhamateja	A D D e	K. Sameetha	K. Sameetha

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/11006**

Dated: 25-Jul-25

Particulars	Amount
Account:	
JW-K Rama Samudrudu	12,075.00
TDS-1% Contract	(-)120.75
Through :	
BANK-Yes Bank Ltd Current A/c No. 003763700005125	
On Account of :	
Towards payment done to thirupathi for materilas shifting &loading and scaffolding materilas shifting &cleaning works	
Amount (in words) :	
Indian Rupees Eleven Thousand Nine Hundred Fifty Four and Twenty Five paise Only	
	₹ 11,954.25

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 156

Date : 24-07-2025

Contractor Name	From Date	To Date
V.Appala Naidu	17-07-2025	23-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	18.00	9000.00	0.00	0.00	0.00	9000.00	0.00	0.00
Male Helper	8.00	4400.00	0.00	0.00	0.00	4400.00	0.00	0.00
Mason	4.00	2800.00	0.00	0.00	0.00	2800.00	0.00	0.00
Totals...	30.00	16200.00	0.00	0.00	0.00	16200.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards payment done to appala naidu for 40mm metal shifting & laing at HT yard and CTPT yard & materials shifting from ams801 to 4554 stores and debries loading and shifting work		16200.00
Total Amount %		16200.00
TDS : @ 1		162.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		16038.00
Rupees : Sixteen Thousand Thirty Eight Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 29235

Company	AMSBO	Project	AMSBO
No. of workers required	15	Date	18/07/25
No. of head mason	—	No. of male helper	10
No. of mason	—	No. of female helper	5
Required from date	18/07/25	Required to date	20/07/25

Job Description:

Towards materials Shifting from 801 to 4554, debris removing, materials loading and unloading works

Description	Quantity	Rate	Amount
Towards materials Shifting from 801 to 4554, debris removing, materials loading and unloading works	15	575	8625

Total Amount

8625

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Dhona Teja	A. R.	V. Appala Naidu	V. Naidu

Job Work Details

S. No. 29234

Company	AMTZ medpals Square 301 Pit.Ho	Project	AMS801
No. of workers required	09	Date	22/07/25
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	03
Required from date	22/07/25	Required to date	22/07/25
Job Description:	Materials Slitting from 801 to 4554		

(Scaffolding, ACP Sheets, other materials to transfer)

Description	Quantity	Rate	Amount
Materials Slitting from	09	575	5175
801 to 4554 (Scaffolding,			
ACP Sheet, other m/c			
materials)			
Total Amount			4300
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Dharma Teja	T. Dharma Teja	V. Apple Naidu	V. Naidu

Job Work Details

S. No. 29236

Company	Ams 801	Project	Ams 801
No. of workers required	06	Date	23/07/25
No. of head mason	-	No. of male helper	06
No. of mason	-	No. of female helper	-
Required from date	23/07/25	Required to date	23/07/25
Job Description:	Materials shifting from Ams 801 to 4554 and debris removal from 801 site.		
Description	Quantity	Rate	Amount
Materials shifting from	06	575	3450
Ams 801 to 4554 &			
debris removal from			
801 site,			
Total Amount			3400/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Dharmaraja	A [Signature]	V. Appala Naide	V. Naide

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No.: PAY/11004

Dated: 25-Jul-25

Particulars	Amount
Account:	
CONT-Vanumu Appalanaidu	16,200.00
TDS-1% Contract	(-)162.00
Through :	
BANK-Yes Bank Ltd Current A/c No. 0036370000525	
On Account of :	
Towards payment done to appala naidu for 40mm metal shifting & laing at HT yard and CTPT yard & materials shifting from ams801 to 4554 stores and debries loading and shifting work	
Amount (in words) :	
Indian Rupees Sixteen Thousand Thirty Eight Only	
	₹ 16,038.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

11

Pages : 2 of 2

Advice for Payment

Company Name : AMTZ Medpolis Square 801 Pvt Ltd

Project Name : AMTZ 801 Pvt Ltd

Supplier Name : Dasari Ramababu

Voucher No : 12953

PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	7560.00
Towards payment done to rambabu for debries & materials shifting works							
Hire Charges - On A/C Payment						Amount Payable :-	0.00
Other Additions :							0.00
						Gross	7560.00
						TDS% 2.00	151.20
						CGST%	0.00
						SGST%	0.00
						Total GST Amount	0.00
Other Deductions :							0.00
							0.00
						Total	7408.80
Rupees : Seven Thousand Four Hundred Eight and Paise Eighty Only.							

Hire Charges Voucher

Company Name : AMTZ Medpollis Square 801 Pvt Ltd

Project Name : AMTZ 801 Pvt Ltd

Supplier Name : Dasari Ramababu

24-07-2025 16:28:00

Pages : 1 of 2

Voucher No :	12953
From Date :	17-07-2025
To Date :	23-07-2025


HC No	HC Date	Equipment Name / Particulars	S. Time	E. Time	Qty	Rate		Gross
119170	185	17-07-2025 Tractor with tipper without labour (per day) AP37BA2590 Units : per day (9.30 to 6 P.M) Rate : 1800	09:25	06:00	1.4	1800	JW	2520.00
119171	186	22-07-2025 Tractor with tipper without labour (per day) AP37BS2590 Units : per day (9.30 to 6 P.M) Rate : 1800 Towards debris shifting work	09:30	06:25	1.4	1800	JW	2520.00
119172	187	23-07-2025 Tractor with tipper without labour (per day) AP37BA2590 Units : per day (9.30 to 6 P.M) Rate : 1800 Towards debris&materials shifting work	09:45	17:45	1.4	1800	JW	2520.00

Project Manager

Accounts Manager

Managing Director

AMTZ Medpolis Square 801 Pvt Ltd					HC 119170
AMTZ 801 Pvt Ltd					185
HC Date	Veh No	Start Time	End Time	Pay Type	
17-07-2025	AP37BA2590	09:25	06:00	JW	
Equipment Name					
Tractor with tipper without labour (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1.4	1800	2520.00
Supplier Name					
Dasari Ramababu					
Work Description :-					
Debries shifting work					
Rupees : Two Thousand Five Hundred Twenty Only.					



Printed On 24-07-2025 16:28:00

AMTZ Medpolis Square 801 Pvt Ltd
AMTZ 801 Pvt Ltd

HC 119171

HC Date	Veh No	Start Time	End Time	Pay Type	
22-07-2025	AP37BS2590	09:30	06:25	JW	186

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	1800.00	1800.00	1.4	1800	2520.00

Supplier Name

Desari Ramabebu

Work Description :-


Towards debris shifting work

Rupees : Two Thousand Five Hundred Twenty Only



Printed On 24-07-2025 16:25:00

AMTZ Medpolis Square 801 Pvt Ltd					HC 119172
AMTZ 801 Pvt Ltd					187
HC Date	Veh No	Start Time	End Time	Pay Type	
23-07-2025	AP37BA2590	09:45	17:45	JW	
Equipment Name					
Tractor with tipper without labour (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1.4	1800	2520.00
Supplier Name					
Dasari Ramababu					
Work Description :-					
Towards debries&materials shifting work					
Rupees : Two Thousand Five Hundred Twenty Only.					



Printed On 24-07-2025 16:28:00

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/11008**Dated: **25-Jul-25**

Particulars	Amount
Account :	
EUC-Dasari Ram Babu	7,560.00
TDS-2% Equipment Hire Charges	(-)151.20
Through :	
BANK:-Yes Bank Ltd Current A/c No. 00376370005025	
On Account of :	
Towards payment done to dasari rambabu for debries & materials shifting works	
Amount (in words) :	
Indian Rupees Seven Thousand Four Hundred Eight and Eighty paise Only	
	₹ 7,408.80

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature