

Site Report Material Requirement.

Company:	Mehta&Modi Realty Kowkur LLP		Date:	26.07.2025		
Site:	GHT		Prepared by:	N.Subhash.		
Report From / To	19.07.2025 TO 25-07-2025		Approved by:	A.Suresh		
Report Date	26.07.2025					
List of items that require SKU:						
List of requisitions where PO/WO not prepared after 3 working days of requisition:						
			NILL	NILL		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery		
20250722003	22-07-25	1	Oscar & Ranger Blue Tiles.	Expected delivery on Next week.		
20250722014	22-07-25	1	Flush tank extension Screws	Expected delivery on Tuesday(29-07-25)		
20250116034	16-01-2025	1	PU Form	Expected delivery on Tuesday(29-07-25)		
20250605020	05-06-2025	1	Glass balcony Railing stainless steel--900Hmm	Payment not yet Received.		
No. of gate passes issued this week:			-	From No.	- To No. -	
Delivery van site visit on: 24.07.2025						
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire			01	25	25
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	10	PPC/PSC last weeks stock 15
Details	Prepared by		Project Manager			
Sign	N.Subhash		A.Suresh			
Date	26.07.2025		26.07.2025			

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report7.

APPROVED BY
26 JUL 2025
A. SURESH
PROJECT MANAGER