

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-10-2019 To : 30-11-2019

Page 1 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150055	52187	07-10-19	CP Square Jali	62165	07-10-19	6704	09-10-19	Requisition sent to MD's approval	NC	0	2	2
150056	52188	07-10-19	Saddle Piece	62172	10-10-19	702	16-10-19	Draft to be prepare	NC	0	9	9
150057	52189	07-10-19	Insulation Tapes	62164	07-10-19	6703	09-10-19	PO to Issue	NC	0	2	2
150058	52237	10-10-19	Machine Screws	62223	11-10-19	806	31-10-19	PO to be issue	NC	0	21	21
150059	52238	10-10-19	White cement	62230	11-10-19	6803	16-10-19	PO to be issue	NC	0	6	6
150060	52239	10-10-19	40 ams Isolator	62228	11-10-19	6805	16-10-19	PO to be issue	NC	0	6	6
150061	52264	11-10-19	PVC Pipe 1.5mm	62241	12-10-19	6802	16-10-19	PO to be issue	NC	0	5	5
150062	52265	11-10-19	Armour Cable	62236	11-10-19	1041	16-10-19	PO to be issue	NC	0	5	5
150063	52266	11-10-19	Syntex Box	62240	12-10-19	815	15-10-19	Draft to be prepare	NC	0	4	4
150064	52273	12-10-19	Cutting Wheel	62246	12-10-19	2695	15-10-19	Requisition sent to MD's approval	NC	0	3	3
150065	52274	12-10-19	SS Screws	62315	15-10-19	6807	15-10-19	PO to be issue	NC	0	3	3
150066	52341	14-10-19	Wires	62322	15-10-19	6804	16-10-19	PO to be issue	NC	0	2	2
150067	52334	14-10-19	CP Fittings	62325	15-10-19	6806	16-10-19	PO to be issue	NC	0	2	2
150067	52334	14-10-19	CP Fittings	62325	15-10-19	7008	31-10-19	PO to be issue	NC	0	17	17
150068	52377	15-10-19	Fescues Grass	62346	15-10-19			PO to be issue	NC	0		
150069	52406	16-10-19	Tan brown granite	62380	17-10-19	2589	06-11-19	PO to be issue	NC	0	21	21
150070	52427	16-10-19	Wall lights	62405	17-10-19	367	22-10-19	Draft with MD for approval	NC	0	6	6
150070	52427	16-10-19	Wall lights	62405	17-10-19	366	22-10-19	Draft with MD for approval	NC	0	6	6
150070	52427	16-10-19	Wall lights	62405	17-10-19	418	11-11-19	Draft with MD for approval	NC	0	26	26
150070	52427	16-10-19	Wall lights	62405	17-10-19	421	11-11-19	Draft with MD for approval	NC	0	26	26
150071	52436	17-10-19	Hanging Lights	62426	17-10-19	7007	31-10-19	Requisition sent to MD's approval	NC	0	14	14
150072	52484	19-10-19	Cement PPC	62508	21-10-19	8421	26-10-19	Draft with MD for approval	NC	0	7	7
150073	52507	21-10-19	Surface Mounted Tube light	62517	21-10-19	7006	31-10-19	Requisition sent to MD's approval	NC	0	10	10
150074	52513	21-10-19	Fruit Packing Cover					Local Purchase by Site	C	0		
150075	52514	21-10-19	Tan Brown Granite	62553	23-10-19	2588	06-11-19	PO to be issue	NC	0	16	16
150076	52515	21-10-19	SS Sink	62531	22-10-19	7005	31-10-19	PO to be issue	NC	0	10	10
150077	52532	22-10-19	Wall Mixer	62541	22-10-19	7010	31-10-19	Requisition sent to MD's approval	NC	0	9	9
150077	52532	22-10-19	Wall Mixer	62542	22-10-19			Requisition sent to MD's approval	NC	0		
150078	52548	22-10-19	Generic twisted cup brush for removing rust	62730	29-10-19	404	30-10-19	Draft PO with MD for Approval	NC	0	8	8
150079	52557	22-10-19	PVC Pipes	62575	23-10-19	7011	31-10-19	PO to be issue	NC	0	9	9
150080	52732	30-10-19	Fescus grass	62762	30-10-19	48	11-11-19	Draft with MD for approval	NC	0	12	12

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-10-2019 To : 30-11-2019

Page 2 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150082	52745	30-10-19	CPVC Material	62765	30-10-19	7101	06-11-19	Requisition sent to MD's approval	NC	0	7	7
150083	52746	30-10-19	Conceald flush tanks	62768	30-10-19	7098	06-11-19	Requisition sent to MD's approval	NC	0	7	7
150084	52757	30-10-19	CC Blocks	62772	30-10-19	7100	06-11-19	Requisition sent to MD's approval	NC	0	7	7
150085	52875	05-11-19	Steel	62958	07-11-19	0181	11-11-19	Draft to be prepare	NC	0	6	6
150089	53130	14-11-19	PPC Cement	63185	15-11-19	7253	16-11-19	Requisition sent to MD's approval	NC	0	2	2
150090	53131	14-11-19	Shabad Stone	63218	20-11-19			PO to be issue	NC	0		
150091	53129	14-11-19	Stone kaddies	63239	18-11-19			PO to be issue	NC	0		
150092	53127	14-11-19	CC Rings					L/P By Site	C	0		
150093	53128	14-11-19	CC Rings					L/P By Site	C	0		
150095	53247	19-11-19	Country Almond(Kitchen dado tiles)	63484	26-11-19	2384	27-11-19	PO to be issue	NC	0	8	8
150095	53247	19-11-19	Country Almond(Kitchen dado tiles)	63484	26-11-19	2384	27-11-19	PO to be issue	NC	0	8	8
150096	53257	20-11-19	Philips LED Buld	63335	20-11-19			PO to be issue	NC	0		
150097	53275	20-11-19	Santhoor hand wash	63322	20-11-19	7336	27-11-19	Requisition sent to MD's approval	NC	0	7	7
150098	53290	20-11-19	Templates	63346	21-11-19			Requisition sent to MD's approval	NC	0		
150099	53344	22-11-19	PVC Pipe 1.5 mm	63394	22-11-19	7338	27-11-19	Requisition sent to MD's approval	NC	0	5	5
150101	53360	23-11-19	Bit Grinding Machine	63458	26-11-19			PO to be issue	NC	0		
150103	53432	26-11-19	PVC PIPE 4 Inch	63521	28-11-19			PO to be issue	NC	0		
150105	53441	27-11-19	WPC Maindoor frames					PO to be issue	NC	0		
150106	53451	27-11-19	Grass cutting machine					Awaiting for Quotes	NC	0		
150107	53452	27-11-19	40 Amps isolater	63508	27-11-19			Requisition sent to MD's approval	NC	0		
150108	53460	27-11-19	Chicken mesh	63530	28-11-19			PO to be issue	NC	0		
150109	53479	28-11-19	Bombay Nails	63540	28-11-19			Requisition sent to MD's approval	NC	0		
150110	53507	29-11-19	Tanbrown Granite	63575	29-11-19			Requisition sent to MD's approval	NC	0		
150111	53506	29-11-19	SS Sink	63579	29-11-19			Requisition sent to MD's approval	NC	0		
150112	53525	29-11-19	White Cement	63594	30-11-19			Requisition sent to MD's approval	NC	0		
150112	53525	29-11-19	White Cement	63596	30-11-19			Requisition sent to MD's approval	NC	0		