


Company	M C Modi Educational Trust						
Project	MCMET						
Work Discription	Weekly Payment Details						
Date	31-07-2025						
Prepared by	K.Praveen						
S No	Type of payment	Contractor name	Work type	Amount		Credit Bal	
1	On Acc	Jyothi kumari	Civil work	10,000		16,379	
2	On Acc	Pappu ram	Granite work	20,000		63,121	
3	On Acc	Tara chand	Granite work	30,000		63,931	
4	On Acc	P.Chandini	Scaffolding	10,000		23,302	
5	DW	Miryala Raju kumar	Earth work	6,900			
6	JW	Miryala Raju kumar	Earth work	6,900			
7	Hire charges	Miryala Raju kumar	Earth work	1,800			
8	Building material	Dara Vijay	Water tanker	1,000			
			Total Amount	85,600			

APPROVED BY

 31-JUL-2025
 SAI KUMAR
 ASST PROJECT MANAGER
 MCMET

Attendance Details
M C Modi Edu Trust
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 504

Date : 31-07-2025

Contractor Name	From Date	To Date
Jyothi Kumari	24-07-2025	30-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.00	2500.00	2500.00	0.00	0.00	0.00	0.00	0.00
Male Helper	15.00	8250.00	0.00	0.00	8250.00	0.00	0.00	0.00
Mason	40.00	28000.00	10500.00	0.00	17500.00	0.00	0.00	0.00
Totals...	60.00	38750.00	13000.00	0.00	25750.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		
Release balance amount against credit balance of 16379		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 1		100.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin



Approved By Accounts

Approved By Managing
Director

M C Modi Educational Trust (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10545**Dated : **26-Jul-25**

Particulars	Amount
Account :	
CONT- Jyothi Kumari on A/c	10,000.00
Agst Ref 446 10,000.00 Dr	
SP-Modi Housing Pvt Ltd (Services)	(-)100.00
On Account 100.00 Cr	
Through :	
BANK-Accrued Interest Yesbank	
On Account of :	
Being amount neft to jyothi kumari for civil finishing work at site	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: gvr@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
M C Modi Edu Trust
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 506

Date : 31-07-2025

Contractor Name					From Date		To Date	
Pappu ram (Tiles)					24-07-2025		30-07-2025	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	
Release balance payment against credit balance of 63121	20000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount % TDS : @ 1 Less Rent : Less Loan :	20000.00
	200.00
	0.00
	0.00
Other Deductions Description :	0.00
Net Amount :	19800.00
Rupees : Nineteen Thousand Eight Hundred Only.	



Approved By Admin

Approved By Accounts

Approved By Managing
Director

M C Modi Educational Trust (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10546

Dated : 26-Jul-25

Particulars	Amount
Account :	
CONT-Pappu Ram	20,000.00
TDS-1% Contract	(-)200.00
Through :	
BANK-Accrued Interest Yesbank	
On Account of :	
Being amount neft to pappuram for 1st and 2nd floor windows soffit work	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: gvr@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
M C Modi Edu Trust
 Survey No.542, Kolthur, Ranga Reddy.


Advice for Payment No : 505

Date : 31-07-2025

Contractor Name					From Date		To Date	
Tarachnad					24-07-2025		30-07-2025	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2750.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	10.00	7000.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	15.00	9750.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		
Release balance payment against credit balance of 63931		20000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		20000.00
TDS : @ 1		200.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		



Approved By Admin

Approved By Accounts

Approved By Managing
Director

M C Modi Educational Trust (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10548**Dated : **26-Jul-25**

Particulars	Amount
Account :	
CONT TARA CHAND GURAJAR	20,000.00
TDS-1% Contract	(-)200.00
Through :	
BANK-Accrued Interest Yesbank	
On Account of :	
Being amount neft to tara chand for 3rd,4th floors windows soffit work	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: gvr@modiproperties.com

Approved by

Receiver's Signature

Approved By Managing
Director

M C Modi Educational Trust (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10552

Dated : 26-Jul-25

Particulars	Amount
Account :	
CONT P Chandini	10,000.00
Agst Ref 452 10,000.00 Dr	
TDS-1% Contract	(-)100.00
Through :	
BANK-Accrued Interest Yesbank	
On Account of :	
Being amount neft chandini for scaffolding tying work at site	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
M C Modi Edu Trust
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 508

Date : 31-07-2025


Contractor Name	From Date	To Date
Miryala Raju kumar	24-07-2025	30-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.00	2875.00	2875.00	0.00	0.00	0.00	0.00	0.00
Male Helper	35.00	20125.00	11500.00	0.00	8625.00	0.00	0.00	0.00
Totals...	40.00	23000.00	14375.00	0.00	8625.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards passages granite shifting work from ground to 2nd 3rd and 4th floors	6900.00
Total Amount %	6900.00
TDS : @ 1	69.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	6831.00

Rupees : Six Thousand Eight Hundred Thirty One Only.



Approved By Admin

Approved By Accounts

Approved By Managing
Director

M C Modi Educational Trust (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10549**Dated : **26-Jul-25**

Particulars	Amount
Account :	
CONJBDW-Miriyala Raju Kumar	6,900.00
TDS-1% Contract	(-)69.00
Through :	
BANK-Accrued Interest Yesbank	
On Account of :	
Being amount neft to miriyala rajkumar for passages granite shifting work	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Thirty One Only	
	₹ 6,831.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Job Work Details

S. No. 20428

Company	MC Modi Educational Trust	Project	MC MET
No. of workers required	42	Date	
No. of head mason		No. of male helper	
No. of mason		No. of female helper	
Required from date	24-07-25	Required to date	30-07-25
Job Description:	Granite (1000mm x 2000mm) chisling to Ground to 2nd, 3rd & 4th Floors of North and South side passages.		
Description	Quantity	Rate	Amount
① Granite chisling	1725 Sq. ft	4 —	6,900
Total Amount			6,900 /
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Pravan	Deven	Rajakumar	Rajakumar

Attendance Details
M C Modi Edu Trust
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 509

Date : 31-07-2025

Contractor Name	From Date	To Date
Miryala Raju kumar	24-07-2025	30-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.00	2875.00	2875.00	0.00	0.00	0.00	0.00	0.00
Male Helper	35.00	20125.00	11500.00	0.00	8625.00	0.00	0.00	0.00
Totals...	40.00	23000.00	14375.00	0.00	8625.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description :	0.00	
Department Description : Towards floors cleaning excess material loading unloading and debries loading and purchase material unloading work	6900.00	
Job Work Description :	0.00	
	Total Amount %	6900.00
	TDS : @ 1	69.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
	Net Amount :	6831.00
Rupees : Six Thousand Eight Hundred Thirty One Only.		

Approved By Admin



Approved By Accounts

Approved By Managing
Director

M C Modi Educational Trust (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10550

Dated : 26-Jul-25

Particulars	Amount
Account :	
CONJBDW-Miriyala Raju Kumar	6,900.00
TDS-1% Contract	(-)69.00
Through :	
BANK-Accrued Interest Yesbank	
On Account of :	
Being amount neft to miriyala raj kumar for floors cleaning debries loading and excess material loading and purchase material unloading work	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Thirty One Only	
	₹ 6,831.00

Prepared by: gvr@modiproperties.com

Approved by

Receiver's Signature

MC Modi Educational Trust					HC 119218
MCMET					126
HC Date	Veh No	Start Time	End Time	Pay Type	
30-07-2025	TS08UH0470	9::42	5::16	JW	

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00


Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards excess material shifting from mcmct to mhpl gv and site beebries loading and unloading work

Rupees : One Thousand Eight Hundred Only.



Printed On 31-07-2025 13:21:51



Hire Charges Voucher

Company Name : MC Modi Educational Trust

Project Name : MCMET

Supplier Name : Miriyala Raju Kumar

31-07-2025 15:00:58

Pages : 1 of 2

Voucher No :	12964
From Date :	24-07-2025
To Date :	30-07-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119218	126	30-07-2025	Tractor with tipper without labour (per day)	9::42	5::16	1	1800	JW	1800.00
			TS08UH0470 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Towards excess material shifting from mcmct to mhpl gv and site beebries loading and unloading work						



Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : MC Modi Educational Trust

Project Name : MCMET

Supplier Name : Miriyala Raju Kumar

Voucher No : 12964

PARTICULARS							Amount
Hire Charges - Job Work Payment							
Amount Payable :-						0.00	
							0.00
Hire Charges - On A/C Payment							
Amount Payable :-						0.00	
Towards excess material shifting from mcmct to mhpl gv and site debries loading and unloading work							1800.00
Other Additions :							
							0.00
							Gross 1800.00
							TDS% 2.00 TDS Amount 36.00
							CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount 0.00
Other Deductions :							
							0.00
							Total 1764.00

Rupees : One Thousand Seven Hundred Sixty Four Only.



Project Manager

Accounts Manager

Managing Director

M C Modi Educational Trust (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10551**Dated : **26-Jul-25**

Particulars	Amount
Account :	
EUC-Miriyala Raju Kumar	1,800.00
TDS-2% Contract	(-)36.00
Through :	
BANK-Accrued Interest Yesbank	
On Account of :	
Being amount neft to miryal raj kumar for debries loading,unloading and excess material shifting to mhpl gv	
Amount (in words) :	
Indian Rupees One Thousand Seven Hundred Sixty Four Only	
	₹ 1,764.00

Prepared by: gvrcc@modiproperties.com

Approved by

Receiver's Signature

Building Material Voucher

31-07-2025 16:33:39 Pages : 1 of 1

Company Name : MC Modi Educational Trust

Project Name : MCMET

Supplier Name : Dara vijay kumar

Voucher No : 7871

From Date : 24-07-2025

To Date : 30-07-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
6125 - Building material - Water Tanker - NA - nos								
148	27-07-2025	14:22			1.000	500.00	0.00	500.00
149	28-07-2025	18:22			1.000	500.00	0.00	500.00
					2.000			1000.00
Building Material Total								0.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material	1000.00
Towards water supply to site works and site labours	
Additional Payments :	0.00
Deductions :	0.00
Total	1000.00
Rupees : One Thousand Only.	



Project Manager

Accounts Manager

Managing Director



MC Modi Educational Trust

MCMET

61660

148



Recd Date / Time	Veh No	Del by	Recd by
27-07-2025 14:22:00	TS08UH0470	Party	security
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity
Qty	Rate	GST%	Value
1.00	500.00	0.00	500.00
DC No	DC Date	Bill No	Bill Date
Item Name			
6125 - Building material - Water Tanker - NA - nos			
Supplier Name			
Dara vijay kumar			
Remarks:-			
Towards water supply for site works			
Rupees : Five Hundred Only.			




Printed On 31-07-2025 16:29:29



MC Modi Educational Trust			61661	149
MCMET				
Recd Date / Time	Veh No	Del by	Recd by	
28-07-2025 18:22:00	TS08UH0470	Party	security	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty	Rate	GST%	Value	
1.00	500.00	0.00	500.00	
DC No	DC Date	Bill No	Bill Date	
Item Name				
6125 - Building material - Water Tanker - NA - nos				
Supplier Name				
Dara vijay kumar				
Remarks:-				
Towards water supply for site works				
Rupees : Five Hundred Only.				



Printed On 31-07-2025 16:28:35



M C Modi Educational Trust (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10553

Dated : 26-Jul-25

Particulars	Amount
Account : EUC Dara Vijay Kumar	1,000.00
Through : BANK-Accrued Interest Yesbank	
On Account of : Being amount neft to dara vijay kumar for water supply for site works	
Amount (in words) : Indian Rupees One Thousand Only	
	₹ 1,000.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

