

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-11-2019 To : 14-12-2019

Page 1 Of 2

| Req No | Req ID | Req Date | Item | PoNo | PoDate | DNo | DCDate | Remarks | W | Lead | Days | Delay |
|--------|--------|----------|-------------------------------------|-------|----------|------|----------|-----------------------------------|----|------|------|-------|
| 12826 | 53743 | 06-12-19 | Trickler Charger | | | | | PO to be issue | C | 0 | | |
| 150085 | 52875 | 05-11-19 | Steel | 62958 | 07-11-19 | 0181 | 11-11-19 | Draft to be prepare | NC | 0 | 6 | 6 |
| 150089 | 53130 | 14-11-19 | PPC Cement | 63185 | 15-11-19 | 7253 | 16-11-19 | Requisition sent to MD's approval | NC | 0 | 2 | 2 |
| 150090 | 53131 | 14-11-19 | Shabad Stone | 63218 | 20-11-19 | | | PO to be issue | NC | 0 | | |
| 150090 | 53131 | 14-11-19 | Shabad Stone | 63956 | 12-12-19 | | | PO to be issue | NC | 0 | | |
| 150091 | 53129 | 14-11-19 | Stone kaddies | 63239 | 18-11-19 | | | PO to be issue | NC | 0 | | |
| 150092 | 53127 | 14-11-19 | CC Rings | | | | | L/P By Site | C | 0 | | |
| 150093 | 53128 | 14-11-19 | CC Rings | | | | | L/P By Site | C | 0 | | |
| 150095 | 53247 | 19-11-19 | Country Almond(Kitchen dado tiles) | 63484 | 26-11-19 | 2384 | 27-11-19 | PO to be issue | NC | 0 | 8 | 8 |
| 150095 | 53247 | 19-11-19 | Country Almond(Kitchen dado tiles) | 63484 | 26-11-19 | 2384 | 27-11-19 | PO to be issue | NC | 0 | 8 | 8 |
| 150096 | 53257 | 20-11-19 | Philips LED Buld | 63335 | 20-11-19 | | | PO to be issue | NC | 0 | | |
| 150097 | 53275 | 20-11-19 | Santhoor hand wash | 63322 | 20-11-19 | 7336 | 27-11-19 | Requisition sent to MD's approval | NC | 0 | 7 | 7 |
| 150098 | 53290 | 20-11-19 | Templates | 63346 | 21-11-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150099 | 53344 | 22-11-19 | PVC Pipe 1.5 mm | 63394 | 22-11-19 | 7338 | 27-11-19 | Requisition sent to MD's approval | NC | 0 | 5 | 5 |
| 150101 | 53360 | 23-11-19 | Bit Grinding Machine | 63458 | 26-11-19 | | | PO to be issue | NC | 0 | | |
| 150103 | 53432 | 26-11-19 | PVC PIPE 4 Inch | 63521 | 28-11-19 | | | PO to be issue | NC | 0 | | |
| 150105 | 53441 | 27-11-19 | WPC Maindoor frames | 63665 | 03-12-19 | | | PO to be issue | NC | 0 | | |
| 150105 | 53441 | 27-11-19 | WPC Maindoor frames | 63673 | 03-12-19 | | | PO to be issue | NC | 0 | | |
| 150106 | 53451 | 27-11-19 | Grass cutting machine | 63675 | 03-12-19 | | | PO to be issue | NC | 0 | | |
| 150107 | 53452 | 27-11-19 | 40 Amps isolater | 63508 | 27-11-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150108 | 53460 | 27-11-19 | Chicken mesh | 63530 | 28-11-19 | | | PO to be issue | NC | 0 | | |
| 150109 | 53479 | 28-11-19 | Bombay Nails | 63540 | 28-11-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150110 | 53507 | 29-11-19 | Tanbrown Granite | 63575 | 29-11-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150111 | 53506 | 29-11-19 | SS Sink | 63579 | 29-11-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150112 | 53525 | 29-11-19 | White Cement | 63594 | 30-11-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150112 | 53525 | 29-11-19 | White Cement | 63596 | 30-11-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150113 | 53578 | 02-12-19 | GI Wire for Barbed wire Tying | 63652 | 02-12-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150114 | 53577 | 02-12-19 | CU Multistand wire 1/18 | 63656 | 02-12-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150115 | 53576 | 02-12-19 | Surface Mounted Tube Light Fitting | 63658 | 02-12-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150117 | 53600 | 02-12-19 | Tile Grout | 63668 | 02-12-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150118 | 53656 | 04-12-19 | Sliding windows | 63765 | 04-12-19 | | | Requisition sent to MD's approval | NC | 0 | | |

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-11-2019 To : 14-12-2019

Page 2 Of 2

| Req No | Req ID | Req Date | Item | PoNo | PoDate | DNo | DCDate | Remarks | W | Lead | Days | Delay |
|--------|--------|----------|-----------------|-------|----------|------|----------|-----------------------------------|----|------|------|-------|
| 150119 | 53666 | 04-12-19 | French door | 63769 | 04-12-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150122 | 53750 | 06-12-19 | WPC Panel Doors | 63852 | 09-12-19 | | | PO to be issue | NC | 0 | | |
| 150122 | 53750 | 06-12-19 | WPC Panel Doors | 63855 | 06-08-19 | | | PO to be issue | NC | 0 | | |
| 150123 | 53751 | 06-12-19 | Cpvc Pipe | 63843 | 06-12-19 | | | Requisition sent to MD's approval | NC | 0 | | |
| 150124 | 53757 | 07-12-19 | Cement PPC | 63878 | 09-12-19 | 7527 | 12-12-19 | PO to be issue | NC | 0 | 5 | 5 |
| 150125 | 53820 | 10-12-19 | BARBED WIRE | 63898 | 13-12-19 | | | Draft PO with MD for Approval | NC | 0 | | |