

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene construction llp	Date:	28-12-19
Site:	Serene farm	Prepared by:	G.SIVA PRASAD
Report From / To	Site to Purchase	Approved by:	G.SIVA PRASAD
Report Date	28-12-19		
List of requisitions numbers missing in the report *			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req	Reason for not preparing PO/WO [#]
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Details of discussion with Supplier ^s
94252	18-12-18	4	MOCCASIN TILES 110 nos box pending
94253	18-12-18	1	Rosso tiles 56 nos box pending
94248	18-12-18	3	Classic antico floor tiles (PO-55314)74 no box pending
94376	20-03-19	1 & 3	Grills Supplier arranging for materials
150086	06-11-19	5	Adonil-06 Nos Pending Supplier arranging for materials
150098	25-11-19	1,5&6	z-angle templates Supplier arranging for materials
150104	26-11-19	11	Eco drain pipe materials 2 nos pending
150110	29-11-19	1	Tan brown granite Supplier arranging for materials
150119	04-12-19	1	French door Supplier arranging for materials
150120	04-12-19	1	Register Supplier arranging for materials
150121	05-12-19	1	Sprinkler Supplier arranging for materials
150130	20-12-19	2,3	Panel Doors Supplier arranging for materials
150131	23-12-19	1	MDF Boards Supplier arranging for materials
150132	23-12-19	1 to 3	Painting Materials Supplier arranging for materials
150133	23-12-19	1	Steel Supplier arranging for materials
150134	23-12-19	2 to 9	Cu Multi Stand Wires Supplier arranging for materials
No. of gate passes issued this week:		Form No.	To No.
Delivery van site visit on:		22-12-2019	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
DC register Sl. No. during the week	From No.	4757	To No 4774
Items not ordered but received:			
Items sent to HO /vendor that are pending for repair:			
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	Syed.Golam Sarwar	M.Mahesh	
Date	28-12-19	28-12-19	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by