

List Of Requisitions Site Wise – Serene Constructions LLP

From : 28-11-2019 To : 28-12-2019

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
12826	53743	06-12-19	Trickler Charger					PO to be issue	C	0		
150109	53479	28-11-19	Bombay Nails	63540	28-11-19	7579	16-12-19	Requisition sent to MD's approval	NC	0	18	18
150110	53507	29-11-19	Tanbrown Granite	63575	29-11-19			Requisition sent to MD's approval	NC	0		
150111	53506	29-11-19	SS Sink	63579	29-11-19	7581	16-12-19	Requisition sent to MD's approval	NC	0	17	17
150112	53525	29-11-19	White Cement	63594	30-11-19	7576	16-12-19	Requisition sent to MD's approval	NC	0	17	17
150112	53525	29-11-19	White Cement	63596	30-11-19	1035	06-12-19	Requisition sent to MD's approval	NC	0	7	7
150113	53578	02-12-19	GI Wire for Barbed wire Tying	63652	02-12-19			Requisition sent to MD's approval	NC	0		
150114	53577	02-12-19	CU Multistand wire 1/18	63656	02-12-19	7630	20-12-19	Requisition sent to MD's approval	NC	0	18	18
150115	53576	02-12-19	Surface Mounted Tube Light Fitting	63658	02-12-19	7628	20-12-19	Requisition sent to MD's approval	NC	0	18	18
150117	53600	02-12-19	Tile Grout	63668	02-12-19	949	19-12-19	Requisition sent to MD's approval	NC	0	17	17
150118	53656	04-12-19	Sliding windows	63765	04-12-19			Requisition sent to MD's approval	NC	0		
150119	53666	04-12-19	French door	63769	04-12-19			Requisition sent to MD's approval	NC	0		
150122	53750	06-12-19	WPC Panel Doors	63852	09-12-19	134	16-12-19	PO to be issue	NC	0	10	10
150122	53750	06-12-19	WPC Panel Doors	63855	06-08-19	7634	20-12-19	PO to be issue	NC	0	14	14
150123	53751	06-12-19	Cpvc Pipe	63843	06-12-19	7633	20-12-19	Requisition sent to MD's approval	NC	0	14	14
150124	53757	07-12-19	Cement PPC	63878	09-12-19	7527	12-12-19	PO to be issue	NC	0	5	5
150125	53820	10-12-19	BARBED WIRE	63898	13-12-19			Draft PO with MD for Approval	NC	0		
150126	53941	14-12-19	Fescue Grass	63986	16-12-19	70	25-12-19	Requisition sent to MD's approval	NC	0	11	11
150127	53943	14-12-19	40 Amps Isolator-4P	64069	17-12-19	7632	20-12-19	PO to be issue	NC	0	6	6
150127	53943	14-12-19	40 Amps Isolator-4P	64069	17-12-19	7631	20-12-19	PO to be issue	NC	0	6	6
150128	53998	17-12-19	40 AMPS Isolator-4P	64140	18-12-19	7629	20-12-19	PO to be issue	NC	0	3	3
150129	54009	17-12-19	Sponge	64108	18-12-19	7627	20-12-19	PO to be issue	NC	0	3	3
150130	54102	20-12-19	Panel Doors	64226	20-12-19			Requisition sent to MD's approval	NC	0		
150131	54151	23-12-19	Prelaminated MDF board	64304	24-12-18			PO to be issue	NC	0		
150134	54157	23-12-19	Wires	64275	23-12-19			Requisition sent to MD's approval	NC	0		