

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-12-2019 To : 11-01-2020

Page 1 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
12826	53743	06-12-19	Trickler Charger	64636	07-01-20			PO to be issue	NC	0		
150113	53578	02-12-19	GI Wire for Barbed wire Tying	63652	02-12-19	0749	06-12-19	Requisition sent to MD's approval	NC	0	4	4
150114	53577	02-12-19	CU Multistand wire 1/18	63656	02-12-19	7630	20-12-19	Requisition sent to MD's approval	NC	0	18	18
150115	53576	02-12-19	Surface Mounted Tube Light Fitting	63658	02-12-19	7628	20-12-19	Requisition sent to MD's approval	NC	0	18	18
150117	53600	02-12-19	Tile Grout	63668	02-12-19	949	19-12-19	Requisition sent to MD's approval	NC	0	17	17
150118	53656	04-12-19	Sliding windows	63765	04-12-19			Requisition sent to MD's approval	NC	0		
150119	53666	04-12-19	French door	63769	04-12-19			Requisition sent to MD's approval	NC	0		
150122	53750	06-12-19	WPC Panel Doors	63852	09-12-19	134	16-12-19	PO to be issue	NC	0	10	10
150122	53750	06-12-19	WPC Panel Doors	63855	06-08-19	7634	20-12-19	PO to be issue	NC	0	14	14
150123	53751	06-12-19	Cpvc Pipe	63843	06-12-19	7633	20-12-19	Requisition sent to MD's approval	NC	0	14	14
150124	53757	07-12-19	Cement PPC	63878	09-12-19	7527	12-12-19	PO to be issue	NC	0	5	5
150125	53820	10-12-19	BARBED WIRE	63898	13-12-19	0802	20-12-19	Draft PO with MD for Approval	NC	0	10	10
150126	53941	14-12-19	Fescue Grass	63986	16-12-19	70	25-12-19	Requisition sent to MD's approval	NC	0	11	11
150127	53943	14-12-19	40 Amps Isolator-4P	64069	17-12-19	7632	20-12-19	PO to be issue	NC	0	6	6
150127	53943	14-12-19	40 Amps Isolator-4P	64069	17-12-19	7631	20-12-19	PO to be issue	NC	0	6	6
150128	53998	17-12-19	40 AMPS Isolator-4P	64140	18-12-19	7629	20-12-19	PO to be issue	NC	0	3	3
150129	54009	17-12-19	Sponge	64108	18-12-19	7627	20-12-19	PO to be issue	NC	0	3	3
150130	54102	20-12-19	Panel Doors	64226	20-12-19	7868	07-01-20	Requisition sent to MD's approval	NC	0	18	18
150131	54151	23-12-19	Prelaminated MDF board	64304	24-12-18	7867	07-01-20	PO to be issue	NC	0	15	15
150133	54501	06-01-20	Steel	64690	08-01-20	0296	10-01-20	PO to be issue	NC	0	4	4
150134	54157	23-12-19	Wires	64275	23-12-19	7814	02-01-20	Requisition sent to MD's approval	NC	0	10	10
150134	54157	23-12-19	Wires	64275	23-12-19	7815	02-01-20	Requisition sent to MD's approval	NC	0	10	10
150135	54309	30-12-19	Spacers	64451	30-12-19	7811	02-01-20	Requisition sent to MD's approval	NC	0	3	3
150136	54308	30-12-19	Green Hose Pipe	64452	30-12-19	7812	02-01-20	Requisition sent to MD's approval	NC	0	3	3
150136	54308	30-12-19	Green Hose Pipe	64454	30-12-19	0857	04-01-20	Requisition sent to MD's approval	NC	0	5	5
150137	54320	30-12-19	GI WIRE	64515	02-01-20	0858	04-01-20	PO to be issue	NC	0	5	5
150138	54319	30-12-19	SD Cards	64718	08-01-20			Online Purchase	NC	0		
150139	54381	02-01-20	Solid blocks	64553	03-01-20	839	06-01-20	PO to be issue	NC	0	4	4
150139	54381	02-01-20	Solid blocks	64553	03-01-20	779	08-01-20	PO to be issue	NC	0	6	6
150139	54381	02-01-20	Solid blocks	64553	03-01-20	780	08-01-20	PO to be issue	NC	0	6	6
150140	54403	03-01-20	Barbed Wire	64570	03-01-20	0867	06-01-20	PO to be issue	NC	0	3	3

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-12-2019 To : 11-01-2020

Page 2 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150141	54402	03-01-20	PVC Pipe 1.5 mm	64571	03-01-20	7869	07-01-20	Requisition sent to MD's approval	NC	0	4	4
150142	54485	06-01-20	Recron	64673	08-01-20			PO to be issue	NC	0		
150144	54537	07-01-20	Cement	64737	09-01-20			PO to be issue	NC	0		
150146	54637	11-01-20	CPVC Pipe	64828	11-01-20			Requisition sent to MD's approval	NC	0		