

Site Report Material Requirement.

Company:	Modi GV Venture LLP	Date:	4-08-2025
Site:	VIVopolis	Prepared by:	I .Rama krishna
Report From / To	26-07-2025 TO 02-08-2025	Approved by:	A.Suresh
Report Date	4-08-25		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20250709020	09-07-25	,2	copper cable 4 sqmm	PO Not Issue
20250728001	28-07-25	1to5	MS Round Pipes	PO Not Issue
20250730028	30-07-25	1	Open Well Submerrisable Pumps 3HP	PO Not Issue
20250801001	01-08-25	1 to 3	Ele PVC Pipes & Bends	PO Not Issue

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20250630012	30-06-25	1	Transfomer	Revised quotation to be received
20250630011	30-06-25	1	Lift	Supplier phone switch off
20250725011	25-07-25	1	Metal Box 2Way	Partely recived
20250725023	25-07-25	1	PVC Overhead tank	09-08-25 Delivery
20250731009	31-07-25	1	Green Hose Pipe 63mm	05-08-25 Delivery
20250731012	01-08-25	1	Wedge Anchor Bolts	05-08-25Delivery
20250801006	01-08-25	1	Metal Box 3 & 4 Way	05-08-25Delivery

No. of gate passes issued this week:	-	From No.	-	To No.	-
Delivery van site visit on: -	04.08.25				

Items not ordered but received:

Other corrections & remarks:


Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	6mm	.222	1.33	90	0.11	0.11
2.	8mm	.395	4.74	60	0.28	0.28
3.	10mm	.617	7.404	-	-	-
4.	12mm	.89	10.68			
5.	16mm	1.58	18.96		0.	0.
6.	20mm	2.47	29.64	-	-	-
7.	25mm	3.86	46.32	-	-	-
8.	32mm	6.32	75.84		0.	0.
9.	Binding wire					

OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	70	PPC/PSC last weeks stock	12
-----------	---	----------------------	---	---------------	----	--------------------------	----

Details	Prepared by	Project Manager
Sign	I.Rama Krishna	A.Suresh
Date	04.08.2025	04.08.2025

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.


APPROVED BY
13 AUG 2025
A. SURESH
PROJECT MANAGER