

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	Towards 4500 block east wing part slab purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250728023	Q. Estimated quantity:	570M3
PO nos.:	20250728029	R. Requisition quantity:	570M3
Sign of Security	Sign of Admin	S. Actual quantity poured	524M3
	<i>Ravi</i>	T. Difference (Q-S)	46M3

Details of RMC pour

11 AUG 2025

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of S. Y. R. reported	Quantity	De No. / Batch no.	Specified wt @2400 kgs/m3	Measure d weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03-08-2025	06:40	07:40	8:30	08m3	765	19200	19430	-			
2	03-08-2025	06:36	07:00	07:45	06m3	684	14400	14190	210			
3	03-08-2025	07:03	07:30	08:00	07m3	766	16800	16410	390			
4	03-08-2025	06:49	07:10	07:55	07m3	685	16800	16580	220			
5	03-08-2025	07:02	07:30	08:00	08m3	980	19200	18840	360			
6	03-08-2025	06:59	07:30	07:50	07m3	686	16800	16540	110			
7	03-08-2025	07:17	07:40	08:10	07m3	981	16800	16690	110			
8	03-08-2025	07:46	08:20	08:55	08m3	768	19200	19590	-			
9	03-08-2025	07:22	07:50	08:05	07m3	767	16800	17230	-			
10	03-08-2025	07:57	08:35	09:00	07m3	687	16800	16320	480			
11	03-08-2025	08:59	09:40	10:10	08m3	769	19200	19350	-			
12	03-08-2025	08:39	09:00	09:25	07m3	691	16800	16220	580			
13	03-08-2025	08:24	08:55	09:25	07m3	690	16800	16750	50			

14	03-08-2025	08:49	09:00	09:45	07m3	692	16800	16560	240			
15	03-08-2025	09:15	09:55	10:20	07m3	770	16800	16840	-			
16	03-08-2025	08:43	09:10	09:50	08m3	985	19200	19420	-			
17	03-08-2025	09:02	09:35	10:05	08m3	986	19200	19640	-			
18	03-08-2025	09:16	09:50	10:20	06m3	693	14400	14360	40			
19	03-08-2025	09:27	09:45	10:10	07m3	694	16800	16710	90			
20	03-08-2025	09:43	10:00	10:30	07m3	771	16800	17130	-			
21	03-08-2025	10:07	10:30	11:00	08m3	773	19200	19630	-			
22	03-08-2025	09:57	10:05	10:50	08m3	772	19200	19310	-			
23	03-08-2025	10:19	10:40	11:20	07m3	774	16800	17350	-			
24	03-08-2025	10:10	10:45	11:00	06m3	684	14400	14410	10			
25	03-08-2025	10:25	10:50	11:20	07m3	697	16800	16780	20			
26	03-08-2025	10:57	11:00	11:30	08m3	777	19200	19560	-			
27	03-08-2025	10:30	10:55	11:45	07m3	775	16800	17120	-			
28	03-08-2025	10:40	11:10	11:50	07m3	776	16800	17380	-			
29	03-08-2025	11:10	11:55	12:01	07m3	778	16800	17040	-			
30	03-08-2025	11:40	12:01	12:45	07m3	780	16800	17140	-			
31	03-08-2025	11:26	12:00	12:30	07m3	779	16800	17020	-			
32	03-08-2025	11:25	12:00	12:10	07m3	700	16800	16690	110			
33	03-08-2025	11:52	12:30	13:50	08m3	781	19200	19010	190			
34	03-08-2025	12:02	12:20	13:05	08m3	782	19200	19430	-			
35	03-08-2025	12:51	13:00	13:20	07m3	783	16800	16850	-			
36	03-08-2025	11:51	12:00	12:55	06m3	703	14400	14650	-			
37	03-08-2025	12:24	13:00	13:50	07m3	784	16800	16860	-			
38	03-08-2025	12:10	12:50	13:10	07m3	704	16800	16920	-			
39	03-08-2025	12:33	13:05	13:40	07m3	785	16800	17120	-			

40	03-08-2025	12:49	13:10	13:55	08m3	786	19200	19570	-				
41	03-08-2025	12:33	13:00	13:15	07m3	706	16800	16840	-				
42	03-08-2025	12:21	13:00	13:30	07m3	705	16800	16900	-				
43	03-08-2025	13:00	13:35	14:00	07m3	787	16800	16970	-				
44	03-08-2025	13:22	14:00	14:55	07m3	789	16800	16090	710				
45	03-08-2025	13:10	13:45	14:20	08m3	788	19200	19470	-				
46	03-08-2025	13:35	14:00	14:45	07m3	790	16800	17260	-				
47	03-08-2025	13:52	14:00	14:30	07m3	791	16800	16970	-				
48	03-08-2025	14:06	14:35	15:05	08m3	792	19200	19590	-				
49	03-08-2025	14:23	15:00	15:30	08m3	793	19200	19570	-				
50	03-08-2025	13:49	14:00	14:05	07m3	711	16800	16820	-				
51	03-08-2025	14:34	15:00	15:30	07m3	794	16800	16840	-				
52	03-08-2025	14:52	15:25	16:00	07m3	795	16800	17110	-				
53	03-08-2025	14:57	15:20	15:55	07m3	796	16800	16860	-				
54	03-08-2025	15:09	15:45	16:05	08m3	797	19200	19490	-				
55	03-08-2025	15:20	15:45	16:45	07m3	798	16800	16910	-				
56	03-08-2025	15:42	16:35	17:00	07m3	717	16800	16720	80				
57	03-08-2025	16:20	16:45	17:05	07m3	799	16800	17060	-				
58	03-08-2025	16:05	16:30	16:55	07m3	718	16800	16830	-				
59	03-08-2025	16:50	17:10	17:40	07m3	801	16800	16760	40				
60	03-08-2025	16:58	17:30	18:00	07m3	802	16800	16530	270				
61	03-08-2025	17:02	17:45	18:20	07m3	803	16800	16730	70				
62	03-08-2025	17:12	17:50	18:30	08m3	804	19200	19280	-				
63	03-08-2025	17:23	18:00	19:00	08m3	805	19200	19550	-				
64	03-08-2025	17:11	17:30	17:55	06m3	722	14400	14580	-				
65	03-08-2025	17:32	18:00	18:40	08m3	806	19200	19440	-				

