

Payment details						
Company:	Amtz medpolis square 4554 pvt ltd			Prepared by:	Bhavani	
Project:	Ams4554		Date:	14-08-2025		
S No.	Payment towards	VRN / CRN	Paid to	Description/Remarks	Amount	Available Cr balance
1	On Acct		Madupu vara prasad	carpentry work	Nill	-
2	On Acct		A.Satya narayana	Earth work	Nill	-
3	On Acct		Priyanka devi	Tiles work	Nill	-
4	On Acct		K.Rama krishna	Civil work	25889	25889
5	On Acct		Simha chalam naidu	Electrical work	20000	advance
6	On Acct		Vivek kumar	Painting work	Nill	-
7	On Acct		VBE Services	Electrical work	Nill	-
8	On Acct		Md anwar	Electrical work	Nill	-
9	Jobwork		Erla Devendrudu	Fabrication	1800	-
10	Jobwork		K.Rama samudrudu	Civil work	5600	
11	Jobwork		SKML Traders	Fabrication	2500	
12	Jobwork		Erla Devendrudu	Fabrication	1800	
13	Dept		K.Chanti	Electrical work	700	-
14	Dept		K.Rama samudrudu	Civil work	8950	
15	Dept		janardhan prasad	Tiles work	1400	-
16	Dept		V.Appala naidu	Civil work	1500	-
17	Hire/jw		K.Rama samudrudu	jcb	2205	-
18	Hire/jw		Yarra srinu	Cranes	Nill	-
19	Buliding material		Mythry enginners&contractors	Dust	30000	-
20	Creche teacher					
21						
	Total:				1,02,344	
Notes: 1. Only include payments above Rs. 10,000/- . 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.						

Attendance Details

AMTZ 4554

Vizag

Advice for Payment No : 33

Date : 13-08-2025

Contractor Name	From Date	To Date
Rama Krishna	07-08-2025	13-08-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	4.00	2800.00	700.00	0.00	0.00	0.00	0.00	2100.00
Totals...	4.00	2800.00	700.00	0.00	0.00	0.00	0.00	2100.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to rama krishna for granite unloading having with a credit balance-25889/-		25889.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount %
		25889.00
		TDS : @ 0
		0.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		25889.00
Rupees : Twenty Five Thousand Eight Hundred Eighty Nine Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 4554 Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45309TG2022PTC166054

Payment Voucher

No. : PAY/10290

Dated: 13-Aug-25

Particulars	Amount
Account: CONT-Subba Ramakrishnamraju K	25,889.00
Through : BANK-Yes Bank Ltd Current A/c No. 008763700059365	
On Account of : Towards payment done to rama krishna for granite unloading having with a credit balance -25889/-	
Amount (in words) : Indian Rupees Twenty Five Thousand Eight Hundred Eighty Nine Only	
	₹ 25,889.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

AMTZ 4554

Advice for Payment No : 34

Contractor Name	From Date	To Date
K samudrudu	07-08-2025	13-08-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	12.00	6000.00	0.00	4500.00	0.00	0.00	1000.00	500.00
Male Helper	4.00	2200.00	0.00	1650.00	0.00	0.00	0.00	550.00
Mason	12.00	8400.00	0.00	2800.00	0.00	5600.00	0.00	0.00
Totals...	28.00	16600.00	0.00	8950.00	0.00	5600.00	1000.00	1050.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description :		
	0.00	
Department Description :		
Towards payment done to samudrudu for level-1&level-2 mock cabins tiles shifting work and site office cleaning & other misc works	8950.00	
Job Work Description :		
	0.00	
	Total Amount %	8950.00
	TDS : @ 1	89.50
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		
	0.00	
Net Amount :	8860.50	
Rupees : Eight Thousand Eight Hundred Sixty and Paise Fifty Only.		

Approved By Managing
Director

AMTZ MEDPOLIS Square 4554 Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45309TG2022PTC166054

Payment Voucher

No. : PAY/10291

Dated: 13-Aug-25

Particulars	Amount
Account :	
DPUD-`K Rama Samudrudu	8,950.00
TDS-1% Contract	(-)89.50
Through :	
BANK-Yes Bank Ltd Current A/c No. 00976370005305	
On Account of :	
Towards payment done to samudrudu for level-1 &level-2 mock cabins tiles shifting work and site office cleaning &other mlsc works	
Amount (in words) :	
Indian Rupees Eight Thousand Eight Hundred Sixty and Fifty paise Only	
	₹ 8,860.50

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details**AMTZ 4554**

Vizag

Advice for Payment No : 35

Date : 13-08-2025

Contractor Name	From Date	To Date
K samudrudu	07-08-2025	13-08-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	12.00	6000.00	0.00	4500.00	0.00	0.00	1000.00	500.00
Male Helper	4.00	2200.00	0.00	1650.00	0.00	0.00	0.00	550.00
Mason	12.00	8400.00	0.00	2800.00	0.00	5600.00	0.00	0.00
Totals...	28.00	16600.00	0.00	8950.00	0.00	5600.00	1000.00	1050.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards payment done to samudrudu for level-2 mock cabins dust shifting for 3 rooms and 2 corridors		5600.00
Total Amount %		5600.00
TDS : @ 1		56.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		5544.00
Rupees : Five Thousand Five Hundred Forty Four Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 15806

Company	AMS 4554	Project	AMS 4554
No. of workers required	10	Date	13/08/25
No. of head mason	—	No. of male helper	02
No. of mason	05	No. of female helper	03
Required from date	12/08/25	Required to date	13/08/25

Job Description:

Towards payment Level-2 modc cabins

dest Shifting for 3 rooms & 2 corridor

Description	Quantity	Rate	Amount
Level-2 modc cabins	10	550/-	5500/-
dest Shifting for			
3 rooms & 2 corridor.			

Total Amount

5600/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Lakshmi Narayan	L. Narayan	K. Samedredu	K. Samedredu

AMTZ MEDPOLIS Square 4554 Pvt Ltd (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
CIN: U45309TG2022PTC166054

Payment Voucher

No. : PAY/10292

Dated: 13-Aug-25

Particulars	Amount
Account :	
DPUD-K Rama Samudrudu	5,600.00
TDS-1% Contract	(-)56.00
Through :	
BAV-Ves Bank Ltd Current A/c No. 00876370016535	
On Account of :	
Towards payment done to samudrudu for level-2 mock cabins dust shifting for 3 rooms and 2 corridors	
Amount (in words) :	
Indian Rupees Five Thousand Five Hundred Forty Four Only	
	₹ 5,544.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 4554

Vizag

Advice for Payment No : 36

Date : 13-08-2025

Contractor Name	From Date	To Date
V.Appala naidu	07-08-2025	13-08-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	4.00	2000.00	0.00	1500.00	0.00	0.00	0.00	500.00
Mason	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	4.00	2000.00	0.00	1500.00	0.00	0.00	0.00	500.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards payment done to appalanaidu for materials unloading works		1500.00
Job Work Description :		0.00
Total Amount %		1500.00
TDS : @ 1		15.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		1485.00
Rupees : One Thousand Four Hundred Eighty Five Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 4554 Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45309TG2022PTC166054

Payment Voucher

No. : PAY/10293

Dated: 13-Aug-25

Particulars	Amount
Account:	
DPUD-Vanumu Appalanaidu	1,500.00
TDS-1% Contract	(-)15.00
Through :	
BANK-Yes Bank Ltd Current A/c No. 009753700005005	
On Account of :	
Towards payment done to appalanaidu for materials unloading works	
Amount (in words) :	
Indian Rupees One Thousand Four Hundred Eighty Five Only	
	₹ 1,485.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 4554

Vizag

Advice for Payment No : 37

Date : 13-08-2025

Contractor Name	From Date	To Date
Skml Traders	07-08-2025	13-08-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	2.00	1400.00	0.00	0.00	0.00	1400.00	0.00	0.00
Totals...	2.00	1400.00	0.00	0.00	0.00	1400.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards payment done to skml traders for level-1 cabins gazette plates & anchor bolts fixing and 100x100mm box pipes fixing works		2500.00
Total Amount %		2500.00
TDS : @ 1		25.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		2475.00
Rupees : Two Thousand Four Hundred Seventy Five Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 15807

Company	AMS4554	Project	4554
No. of workers required	02	Date	11/08/25
No. of head mason	—	No. of male helper	—
No. of mason	02	No. of female helper	—
Required from date	11/08/25	Required to date	11/08/25
Job Description:	Towards Level-1 Cabins gasket plates & Anchor bolts fixing, box pipe fixing work.		
Description	Quantity	Rate	Amount
Towards Level-1 Cabins	18	2500/-	2500/-
gasket plates & Anchor			
bolts fixing, box pipe			
fixing work			
Total Amount			2500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Laxmi Narayan	Laxmi Narayan	SKM Traders	SKM Traders

AMTZ MEDPOLIS Square 4554 Pvt Ltd (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
CIN: U45309TG2022PTC166054

Payment Voucher

No. : PAY/10289

Dated: 13-Aug-25

Particulars	Amount
Account :	
CONT-SKML Traders	2,500.00
On Account 2,500.00 Dr	
TDS-1% Contract	(-)25.00
Through :	
BANK-Yes Bank Ltd Current A/c No. 0087637700005155	
On Account of :	
Towards payment done to skml traders for level -1 cabins gazette plates & anchor bolts fixing and 100x100mm box pipes fixing works	
Amount (in words) :	
Indian Rupees Two Thousand Four Hundred Seventy Five Only	
	₹ 2,475.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Receiver's Signature

Attendance Details
AMTZ 4554
Vizag

Advice for Payment No : 39

Date : 14-08-2025

Contractor Name	From Date	To Date
Devendrudu	07-08-2025	13-08-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	3.00	1650.00	0.00	0.00	0.00	1100.00	550.00	0.00
Mason	1.00	700.00	0.00	0.00	0.00	700.00	0.00	0.00
Totals...	4.00	2350.00	0.00	0.00	0.00	1800.00	550.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards payment done to devendrudu for metal boxes welding for mock cabins 133 & 135 of 2nd floor including labour +equipment		1800.00
Total Amount %		1800.00
TDS : @ 1		18.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		1782.00
Rupees : One Thousand Seven Hundred Eighty Two Only.		

Approved By Admin


Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 15805

Company	AMS4554	Project	AMS 4554
No. of workers required	02	Date	13-08-2025
No. of head mason	1	No. of male helper	1+1
No. of mason	1	No. of female helper	
Required from date	13-08-2025	Required to date	13-08-2025
Job Description:	Towards metal Boxs welding for Mock Cabins 133, 135 of 2nd floor		
Description	Quantity	Rate	Amount
metal box fixing by welding and gully supports. Labour + Equipment.	02	1800	1800
Total Amount			1800/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
P.B. Siva Kumar			

AMTZ MEDPOLIS Square 4554 Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45309TG2022PTC166054

Payment VoucherNo. : **PAY/10294**Dated: **14-Aug-25**

Particulars	Amount
Account :	
JWUD-Erla Devendrudu	1,800.00
TDS-1% Contract	(-)18.00
Through :	
BANK-Yes Bank Ltd Current A/c No. 00376370005905	
On Account of :	
Towards payment done to devendrudu for metal boxes welding for mock cabins 133 &135 of 2nd floor including labour +equipment	
Amount (in words) :	
Indian Rupees One Thousand Seven Hundred Eighty Two Only	
	₹ 1,782.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details**AMTZ 4554**

Vizag

Advice for Payment No : 40

Date : 14-08-2025

Contractor Name	From Date	To Date
B.Simhachalam naidu	07-08-2025	13-08-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards advance payment against simhachalam naidu for cable trays & db fixing bill amount-30000/- bill sent on -14-08-25		20000.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount % 20000.00
		TDS : @ 0 0.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		20000.00
Rupees : Twenty Thousand Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 4554 Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45309TG2022PTC166054

Payment VoucherNo. : **PAY/10296**

Dated: 14-Aug-25

Particulars	Amount
Account: CONT-B Simhachalam Naidu	20,000.00
Through : BMW-Yes Bank Ltd Current A/c No. 0097370000505	
On Account of : Towards advance payment against simhachalam naidu for cable trays & db fixing bill amount-30000/- bill sent on -14-08-25	
Amount (in words): Indian Rupees Twenty Thousand Only	
	₹ 20,000.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature