

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene construction llp	Date:	15-02-2020
Site:	Serene farm	Prepared by:	M Mahesh
Report From / To	Site to Purchase	Approved by:	Syed.Golam Sarwar
Report Date	15-02-2020		
List of requisitions numbers missing in the report* :			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req	Reason for not preparing PO/WO [#]
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Details of discussion with Supplier ^{\$}
94376	20-03-19	1 & 3	Grills
150086	06-11-19	5	Adonil-06 Nos Pending
150173	06-02-20	1 to 4	Door Beading, Internal
150176	10-02-20	1 to 4	Chemicals for Plants
150177	12-02-20	1 to 4	Carpentry Hardwar
150179	12-02-20	1 to 7	Sanitary - Plumbing
150180	13-02-20	1 to 8	CPVC Material
No. of gate passes issued this week:		02	Form No. 1145 To No. 1146
Delivery van site visit on:		14-02-2020	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
DC register Sl. No. during the week	From No.	4916	To No. 4932
Items not ordered but received:			
Items sent to HO /vendor that are pending for repair:			
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	Syed.Golam Sarwar	M.Mahesh	
Date	15-02-2020	15-02-2020	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Syed.Golam Sarwar
15-02-20
ENGINEER
Modi Farm House (Hyd) LLP

Certified by:
Mahesh
Admin Officer
Modi Farm House (Hyd) LLP