

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	GVRC	Date:	25.02.20	
Site:	Innopolis	Prepared by:	Ch.Keerthi	
Report From / To	15.02.20 to 22.02.20	Approved by:	G.Venkatesh	
Report Date	25.02.20			
List of requisitions numbers missing in the report :				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date		Item Description	Reason for not preparing PO/WO [#]
73403	04.02.20	02	Turnkey contractor spiral books	P.O to be issued
73433	20.02.20	01	Stone cutting machine-Bosch make	P.O to be issued
73435	20.02.20	01	Open well submersible pump(kirloskar/Crompton	P.O to be issued
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
73305	29.11.19	01	MS Light stand (Tripod type)	We will get it by Next week.
73355	30.12.19	01	General inward registers	We will get it by Next week.
73422	10.02.20	01	Water proofing	We will get it by Next week.
73428	15.02.20	01	Red jackets	We will get it by Next week.
73434	20.02.20	01	GI sheet(0.18 mm thick)	We will get it by wednesday
No. of gate passes issued this week:		8511	From No.	8514 To No. -
Delivery van site visit on:		24 th		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl. No. during the week	From No.	1224	To No.	1246
Items not ordered but received: Nil				
Items sent to HO /vendor that are pending for repair: Nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign	G.Venkatesh	V.Ravi		
Date	25.02.20	25.02.20		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!