

Company Name			Vista Homes			
Project			Vista Homes			
Prepared By			T Madhu			
Last updated on			8-Nov-18			
Block No			D Block			
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage II completion date	Stage III completion date	
1	001	9-Jan-18	12-Apr-18	12-Aug-18	04-Oct-18	
2	002	9-Jan-18	12-Apr-18	12-Aug-18	04-Oct-18	
3	003	9-Jan-18	12-Apr-18	31-Aug-18	8-Nov-18	
4	004	9-Jan-18	12-Apr-18			
5	005	9-Jan-18	12-Apr-18	31-Aug-18	8-Nov-18	
6	101	10-Feb-18	17-Apr-18			
7	102	10-Feb-18	17-Apr-18	12-Aug-18	8-Nov-18	
8	103	10-Feb-18	17-Apr-18			
9	104	10-Feb-18	17-Apr-18	31-Aug-18	8-Nov-18	
10	105	10-Feb-18	17-Apr-18			
11	201	15-Mar-18	25-Jun-18	1-Sep-18	8-Nov-18	
12	202	15-Mar-18	25-Jun-18			
13	203	15-Mar-18	25-Jun-18	1-Sep-18	8-Nov-18	
14	204	15-Mar-18	25-Jun-18	8-Nov-18		
15	205	15-Mar-18	25-Jun-18	1-Sep-18	8-Nov-18	
16	301	15-Apr-18	3-Jul-18			
17	302	15-Apr-18	3-Jul-18	8-Nov-18		
18	303	15-Apr-18	11-Jul-18	8-Nov-18		
19	304	15-Apr-18	11-Jul-18			
20	305	15-Apr-18	11-Jul-18			
21	401	18-May-18	21-Aug-18			
22	402	18-May-18	21-Aug-18			
23	403	18-May-18	16-Aug-18			
24	404	18-May-18	21-Aug-18			
25	405	18-May-18	21-Aug-18			

Company Name			Vista Homes	
Project			Vista Homes	
Prepared By			T Madhu	
Last updated on			8-Nov-18	
Block No			F Block	
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage III completion date
1	001	2-Nov-18		
2	002	2-Nov-18		
3	003	2-Nov-18		
4	004	2-Nov-18		
5	005	2-Nov-18		
6	006	30-Aug-18		
7	007	30-Aug-18		
8	008	30-Aug-18		
9	009	30-Aug-18		
10	101			
11	102			
12	103			
13	104			
14	105			
15	106	24-Oct-18		
16	107	24-Oct-18		
17	108	24-Oct-18		
18	109	24-Oct-18		
19	201			
20	202			
21	203			
22	204			
23	205			
24	206			
25	207			
26	208			
27	209			
28	301			
29	302			
30	303			
31	304			
32	305			
33	306			
34	307			
35	308			
36	309			
37	401			
38	402			
39	403			
40	404			
41	405			
42	406			
43	407			
44	408			
45	409			