

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E block
Project:	Gulmochar Residency	Flat / Villa no.:	For retaining wall and footing purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20250813004	A. Estimated quantity:	25 M3
PO nos.:	20250813002	B. Requisition quantity:	25 M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			21 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.08.25	01:52	03:00	03:10	04	0207	9600	9370	230			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					04		9600	9370	230			
Remarks	As per ordered quantity 25 M3 Received 04 M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs

INFRA
Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0207		Date: 16-08-2025	
Delivery Site: MALLAPUR		Truck No: TS08UG5053		Mode: DUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	4	Cum	4	-
Other Documents Enclosed:					
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature					
fo K N INFRA					
Authorised Signatory					

MODI REALTY MALLAPUR
WARD No 939
MRN No
Received By...
Signature