

Company Name			Vista Homes		
Project			Vista Homes		
Prepared By			T Madhu		
Last updated on			28-Aug-17		
Block No			C Block		
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage III completion date	Remarks
1	001	30-May-16	25-Jul-16	5-Jun-17	
2	002	30-May-16	25-Jul-16	5-Jun-17	
3	003	30-May-16	25-Jul-16		
4	004	30-May-16	25-Jul-16	6-Jul-17	
5	005	30-May-16	25-Jul-16		
6	006	5-Jul-16	25-Jul-16	5-Jun-17	
7	007	5-Jul-16	25-Jul-16	18-Jul-17	
10	101	1-Jul-16	28-Oct-16	6-Jul-17	
11	102	1-Jul-16	28-Oct-16		Stage II
12	103	1-Jul-16	28-Oct-16		
13	104	1-Jul-16	28-Oct-16	27-Aug-17	Stage II
14	105	1-Jul-16	28-Oct-16	5-Jun-17	
15	106	22-Jul-16	28-Oct-16		
16	107	22-Jul-16	28-Oct-16	5-Jun-17	
17	108	22-Jul-16	28-Oct-16	5-Jun-17	
19	201	1-Aug-16	2-Nov-16	5-Jun-17	
20	202	1-Aug-16	2-Nov-16	5-Jun-17	
21	203	1-Aug-16	2-Nov-16	5-Jun-17	
22	204	1-Aug-16	2-Nov-16	5-Jun-17	
23	205	1-Aug-16	6/Dec/16	5-Jun-17	
24	206	10-Aug-16	6/Dec/16	6-Jul-17	
25	207	10-Aug-16	6/Dec/16	15-Jun-17	
26	208	10-Aug-16	6/Dec/16		
28	301	2-Sep-16	6/Dec/16	24-Aug-17	
29	302	2-Sep-16	6/Dec/16	15-Jun-17	
30	303	2-Sep-16	17/Dec/16	14-Jul-17	
31	304	2-Sep-16	17/Dec/16	15-Jun-17	
32	305	2-Sep-16	17/Dec/16	15-Jun-17	
33	306	7-Sep-16	17/Dec/16	15-Jun-17	
34	307	7-Sep-16	17/Dec/16	15-Jun-17	
35	308	7-Sep-16	17/Dec/17		
37	401	4-Oct-16	9-Feb-17	6-Jul-17	
38	402	4-Oct-16	9-Feb-17	15-Jun-17	
39	403	4-Oct-16	9-Feb-17		
40	404	4-Oct-16	9-Feb-17		
41	405	4-Oct-16	9-Feb-17		
42	406	9-Oct-16	10-Mar-17	6-Jul-17	
43	407	9-Oct-16	9-Feb-17	15-Jun-17	
44	408	9-Oct-16	9-Feb-17		