

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	
Project:	Gulmohar Residency	Flat / Villa no.:	For upper basement column casting purpose.
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20250821004	A. Estimated quantity:	10 M3
PO nos.:	20250821005	B. Requisition quantity:	10 M3
	Sign of Admin	Sign of Project Manager	C. Actual quantity poured 08 M3
		D. Difference (C-A)	02 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.08.25	09:15	10:20	10:30	08	0305	19200	18510	690			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					08		19200	18510	690			
Remarks	As per ordered quantity 10 M3 Received 08 M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs

y No: 294, Ramapally (V), Keesara(M)
edchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0305		Date: 23-08-2025
Delivery Site: MALLAPUR			Truck No: TS08UG5054		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	8	Cum	8	-
Other Documents Enclosed: 1) 2)			For Office use only		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Driver Name:		
Received above material in good condition			Signature:		
Customer Signature			fo K N INFRA		
			Authorised Signatory		

PO - 20250821005

29 :- 20250821009

