

AMS 702 WO vs RA bills



Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		26-Mar-2025	20250326054	Excavation work for RCC block	Md. Ishaq	722,585	1QC/25-26/05	722,651	-66	☒
2		26-Mar-2025	20250326053	Excavation work for PEB shed area	VCD_Shravan	1,248,534	2025-2026-2	1,248,534	0	☒
3		26-Apr-2025	20250426013	Excavation work for retaining wall	VCD_Shravan	45,188			45,188	☐
4		26-Apr-2025	20250426012	Retaining wall_RCC	VCD_Shravan	545,397			545,397	☐
5		26-Apr-2025	20250426045	Retaining wall II	VCD_Shravan	52,611			52,611	☐
6		26-Apr-2025	20250426011	Excavation Work II for RCC block	Md. Ishaq	189,248	1QC/25-26/04	189,317	-69	☒
7		3-Jul-2025	20250702061	Excavation of earth below 3.5mtr level	Md. Ishaq	366,868	1QC/25-26/08	366,868	0	☒
8		3-Jul-2025	20250702060	Earth work for South side compound wall	VCD_Shravan	36,167			36,167	☐
9		3-Jul-2025	20250702059	Civil works for South Side Compound wall	VCD_Shravan	548,197			548,197	☐
10		3-Jul-2025	20250702058	RCC works of South Side Compound wall	VCD_Shravan	295,710			295,710	☐
11		3-Jul-2025	20250702057	Earth work for the Basement of PEB Retaining wall	VCD_Shravan	227,003			227,003	☐
12		3-Jul-2025	20250702056	RCC works of basement upto PB	VCD_Shravan	7,714,829			7,714,829	☐
13										
14										
15										
16										
17										
18										
19										
20										
21										
22										
23										
24										
25										
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
36										