

List Of Requisitions Site Wise – Serene Constructions LLP

From : 15-02-2020 To : 06-03-2020

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150181	55570	15-02-20	Tan brown granite	65960	19-02-20			PO to be issue	NC	0		
150182	55596	17-02-20	Syntex water tank	65865	17-02-20	8609	19-02-20	Requisition sent to MD's approval	NC	0	2	2
150182	55596	17-02-20	Syntex water tank	65865	17-02-20	8718	26-02-20	Requisition sent to MD's approval	NC	0	9	9
150183	55631	17-02-20	MS Plates	65949	19-02-20			DPO to be issue	NC	0		
150183	55631	17-02-20	MS Plates	65966	19-02-20			DPO to be issue	NC	0		
150184	55629	17-02-20	PVC Pipe	65919	18-02-20	8608	19-02-20	PO to be issue	NC	0	2	2
150185	55630	17-02-20	Barbed wire	65885	17-02-20	01039	25-02-20	Requisition sent to MD's approval	NC	0	8	8
150186	55758	24-02-20	Fescue grass	66043	24-02-20			Requisition sent to MD's approval	NC	0		
150187	55642	18-02-20	Insulation tapes	65915	18-02-20	8615	19-02-20	Requisition sent to MD's approval	NC	0	1	1
150188	55661	18-02-20	Wall Mixture	65999	20-02-20	8716	26-02-20	PO to be issue	NC	0	8	8
150188	55661	18-02-20	Wall Mixture	66000	20-02-20	8714	26-02-20	PO to be issue	NC	0	8	8
150189	55660	18-02-20	Wall Hung	65937	19-02-20	1198	24-02-20	Draft to be prepare	NC	0	6	6
150189	55660	18-02-20	Wall Hung	65951	19-02-20	8715	26-02-20	Draft to be prepare	NC	0	8	8
150190	55668	19-02-20	JSW Cement	66005	20-02-20			PO to be issue	NC	0		
150191	55691	19-02-20	Chicken Mesh	65975	19-02-20	8712	26-02-20	PO to be issue	NC	0	7	7
150195	55897	27-02-20	40 Amps Isolator	66199	28-02-20	8857	04-03-20	PO to be issue	NC	0	6	6
150195	55897	27-02-20	40 Amps Isolator	66199	28-02-20	8858	04-03-20	PO to be issue	NC	0	6	6
150196	55936	29-02-20	Chicken mesh	66235	29-02-20	8861	04-03-20	PO to be issue	NC	0	4	4
150197	55937	29-02-20	GI wire	66234	29-02-20	01061	03-03-20	PO to be issue	NC	0	3	3
150198	56112	05-03-20	Tiles grout					Requisition sent to MD's approval	NC	0		
150199	56111	05-03-20	Wall cutting blades					Requisition sent to MD's approval	NC	0		