

Construction Division - Material Requirement – Site Report

Company:	Modi Housing pvt ltd -Trading	Date:	13-09-2025				
Site:	MHTR@GV	Prepared by:	NIHARIKA				
Report From / To	06-08-2025 to 12-09-2025	Approved by:	B.Praveen				
Report Date	13-09-2025						
List of items that require SKU:							
List of requisitions where PO/WO not prepared after 3 working days of requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase/procurement and give reason for delay.			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
20250909015	09-09-2025	1	Plumbing -Non Return valve	Supplier will Delivery by 16-09-2025			
20250910020	10-09-2025	1 to 6	Hardware items	Supplier will Delivery by 16-09-2025			
20250909016	09-09-2025	1	Plumbing -Non Return valve	Supplier will Delivery by 16-09-2025			
20250904002	03-09-2025	1 to 2	Fire & saftey butter fly valves	Supplier will Delivery by 16-09-2025			
20250904003	03-09-2025	1 to 2	Fire & saftey butter fly valves	Supplier will Delivery by 16-09-2025			
20250904019	04-09-2025	1 to 2	Sanitary -cp wall mixture& shower Head	Supplier will Delivery by With in 5 days			
20250807006	07-08-2025	1	Hardware -SS Glass Railing(For NRK)	Nrk purpose			
20250802020	02-08-2025	1	Misc-Acp (For NRK)	Nrk purpose			
20240327035	26-03-2024	1 to 13	Cp -Sanitray Items	Doshi Brothers supplier			
No. of gate passes issued this week:		06	From No.	1253 To No. 1258			
Delivery van site visit on:11-09-2025,12-09-2025							
Items not ordered but received:							
POs to be cancelled – material not required /incorrectly made:							
Approved POs – part/full material received – MRN not uploaded:							
PO to be closed – part material received – further material not required/will be ordered by new requisition:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	Stock as per M-codex in Kgs
1.	8mm	.395	4.74	0.00	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00	0.00
8.	Binding wire	-Bundles		105	2625	1050	1050
OPC stock	NILL	OPC last weeks stock	NILL	PPC/PSC stock	NILL	PPC/PSC last weeks stock	NILL
Details		Prepared by		Project Manager			
Sign		P.Niharika		B.Praveen			
Date							

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.