

Payment details						
Company: GV Research Centers Pvt Ltd				Prepared by	Divya.k	
Project: Innopolis				Approved by	Subba Reddy	
Date	30-09-2025					
S No.	Payment towards	VRN / CRN	Paid to	Description/Remarks	Amount	Available Cr balance
1	Department		M.Raju	Earth work	13,225	-
2	Department		B. Vijaylaxmi	Electrician	3,450	-
3	Department		Jyothi kumari	civil works	4,400	-
4	Department		Pappu ram	Tiles	6,050	-
5	Job work		M.Raju	Earth work	12,650	-
6	Job work		Jyothi kumari	civil works	4,600	-
7	Hire Charges		S.Mannem	Hirecharges	2,800	-
8	Hire Charges		Shekar reddy	Hirecharges	11,200	-
9	On A/C		Jyothi kumari	civil works	50,000	1,38,607
10	On A/C		Mohd khudoos	Plumber	20,000	28,879
11	On A/C		Y Eshwar rao	Scaffolding	10,000	43,798
12	On A/C		M Lalitha	Painting	30,000	49,249
13	On A/C		Tara chand	Tiles	10,000	16,752
14	On A/C		S.Mannem	Earth work	10,000	32,272
15	On A/C		S.Arjun	civil works	1,00,000	15,03,988
16	On A/C		Pappu ram	Tiles	10,000	39,410
17	Petty cash		Kuldeep	26-09-25 to 30-09-25	4,291	-
18	Annexure A		S.Arjun	Labours	33,900	-
19	Annexure C		S.Arjun	Building material	80,125	-
20	Building material		Sai lakshmi enterprises	-	14,950	-
			Total		4,31,641	-

Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in


APPROVED BY
30 SEP 2025
S.V. Subba Reddy
Project Manager

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6138

Date : 30-09-2025

Contractor Name	From Date	To Date
M.raju (earth work)	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	20.00	11500.00	4600.00	3450.00	3450.00	0.00	0.00	0.00
Male Helper	25.25	14518.75	4600.00	575.00	8768.75	575.00	0.00	0.00
Totals...	45.25	26018.75	9200.00	4025.00	12218.75	575.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description :	0.00	
Department Description : 3600 scaffolding pipes shifting from terrace to ground floor and stocking work done.northern side excavation work done.atrium cleaning work done.4545 material removing work done	13225.00	
Job Work Description :	0.00	
	Total Amount %	13225.00
	TDS : @ 1	132.25
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
	Net Amount :	13092.75
Rupees : Thirteen Thousand Ninty Two and Paise Seventy Five Only.		

Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher**No. : PAY/171761****Dated: 29-Sep-25**

Particulars	Amount
Account :	
DW - M. Rajukumar	13,225.00
TDS-1% Contract	(-)132.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to m raju as per voucher no 6138	
Amount (in words) :	
Indian Rupees Thirteen Thousand Ninety Three Only	
	₹ 13,093.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6136

Date : 30-09-2025

Contractor Name	From Date	To Date
B.vijaya laxmi	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2750.00	2200.00	550.00	0.00	0.00	0.00	0.00
Mason	1.00	700.00	700.00	0.00	0.00	0.00	0.00	0.00
Totals...	6.00	3450.00	2900.00	550.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Atrium 11kv to 33kv line changing work done , Rx office switch board re fixing work , 2727 east side toilet rock wool insulator work done	3450.00
Job Work Description :	0.00
Total Amount %	3450.00
TDS : @ 1	34.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3415.50
Rupees : Three Thousand Four Hundred Fifteen and Paise Fifty Only.	

Approved By Admin



Approved By Accounts

Approved By Managing Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment Voucher

No. : PAY/171762

Dated: 29-Sep-25

Particulars	Amount
Account :	
DW - B.Vijaylakshmi	3,450.00
TDS-1% Contract	(-)35.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to b vijay laxmi as per vouxher no 6136	
Amount (in words) :	
Indian Rupees Three Thousand Four Hundred Fifteen Only	
	₹ 3,415.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6139

Date : 30-09-2025

Contractor Name	From Date	To Date
jyothi kumari .i	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.25	2625.00	2125.00	0.00	500.00	0.00	0.00	0.00
Male Helper	5.25	2887.50	0.00	0.00	2887.50	0.00	0.00	0.00
Mason	5.25	3675.00	2275.00	0.00	1400.00	0.00	0.00	0.00
Totals...	15.75	9187.50	4400.00	0.00	4787.50	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : towards retaining wall rod bending work btw 4500 Block and cable vault, concrete pour work for footing, atrium back side footh path ramp cc laying work.	4400.00
Job Work Description :	0.00
Total Amount %	4400.00
TDS : @ 1	44.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4356.00
Rupees : Four Thousand Three Hundred Fifty Six Only.	

Approved By Admin



Approved By Accounts

Approved By Managing Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher**No. : PAY/171763****Dated: 29-Sep-25**

Particulars	Amount
Account :	
DW- I Jyothi Kumari	4,400.00
TDS-1% Contract	(-)44.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to jyothi kumari as per voucher no 6139	
Amount (in words) :	
Indian Rupees Four Thousand Three Hundred Fifty Six Only	
	₹ 4,356.00

Prepared by: gvro@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6137

Date : 30-09-2025

Contractor Name	From Date	To Date
Pappuram.tiles	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	16.00	8800.00	6050.00	0.00	0.00	0.00	2750.00	0.00
Totals...	16.00	8800.00	6050.00	0.00	0.00	0.00	2750.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : 3600 west side entrance ramp repairing work, North side steps repairing work, Atrium pathway granite repairing work done.	6050.00
Job Work Description :	0.00
Total Amount %	6050.00
TDS : @ 1	60.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5989.50
Rupees : Five Thousand Nine Hundred Eighty Nine and Paise Fifty Only.	

Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment VoucherNo. : **PAY/171764**Dated: **29-Sep-25**

Particulars	Amount
Account :	
DW Pappu Ram	6,050.00
TDS-1% Contract	(-)61.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to pappu ram as per voucher no 6137	
Amount (in words) :	
Indian Rupees Five Thousand Nine Hundred Eighty Nine Only	
	₹ 5,989.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6140

Date : 30-09-2025

Contractor Name	From Date	To Date
M.raju (earth work)	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	20.00	11500.00	4600.00	3450.00	3450.00	0.00	0.00	0.00
Male Helper	25.25	14518.75	4600.00	575.00	8768.75	575.00	0.00	0.00
Totals...	45.25	26018.75	9200.00	4025.00	12218.75	575.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards 3600 scaffoldong piupes shifting from terrace to ground floor and work domne	12650.00
Total Amount %	12650.00
TDS : @ 1	126.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	12523.50
Rupees : Twelve Thousand Five Hundred Twenty Three and Paise Fifty Only.	

Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **22600**

Company	GVRC	Project	Innopoly
No. of workers required	22	Date	29-09-2025
No. of head mason	—	No. of male helper	12
No. of mason	—	No. of female helper	10
Required from date	25-09-2025	Required to date	29-09-2025
Job Description:	Towards 3600 scaffolding pipes shifting		

from terrace to ground floor and sheeting work done

Description	Quantity	Rate	Amount
Towards 3600 scaffolding	22	575	12650/-
pipes shifting from			
terrace to ground floor			
and sheeting work done			
Total Amount			12650/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Srekanth	Srekanth	M. Raju	

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment VoucherNo. : **PAY/171765**Dated: **29-Sep-25**

Particulars	Amount
Account :	
JW - M. Raju	12,650.00
TDS-1% Contract	(-)127.00
 Through : BANK-ICICI Current A/c 112105001455	
On Account of : Being amount neft to m raju as per voucher no 6140	
Amount (in words) : Indian Rupees Twelve Thousand Five Hundred Twenty Three Only	
	₹ 12,523.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6141

Date : 30-09-2025

Contractor Name	From Date	To Date
jyothi kumari .i	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.25	2625.00	2125.00	0.00	500.00	0.00	0.00	0.00
Male Helper	5.25	2887.50	0.00	0.00	2887.50	0.00	0.00	0.00
Mason	5.25	3675.00	2275.00	0.00	1400.00	0.00	0.00	0.00
Totals...	15.75	9187.50	4400.00	0.00	4787.50	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description :	0.00	
Department Description :	0.00	
Job Work Description : Towards 2700 block steel yard material replacement for steel pilling atrium block aside mud filling beow pcc and drsain puipes laying cosolidation work	4600.00	
	Total Amount %	4600.00
	TDS : @ 1	46.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
	Net Amount :	4554.00
Rupees : Four Thousand Five Hundred Fifty Four Only.		

Approved By Admin



Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. 16001

Company	CVRCL	Project	Innapoli
No. of workers required	8	Date	30-09-2025
No. of head mason	—	No. of male helper	04
No. of mason	—	No. of female helper	04
Required from date	25-09-2025	Required to date	29-09-2025
Job Description:	Towards 2700 block steel yard material replacement for steel piling around back side mud filling below PCC and drain pipe laying and consolidation work		
Description	Quantity	Rate	Amount
2700 block steel yard material	8	575	4600
replacement for steel piling			
around back side mud			
filling below PCC and			
drain pipe laying and			
consolidation work			
Total Amount			4600
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kuldeep	Kuldeep	Syoklikumar	

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher**No. : PAY/171766****Dated: 29-Sep-25**

Particulars	Amount
Account :	
CONJBDW- I Jyothi Kumari	4,600.00
TDS-1% Contract	(-)46.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to jyothi kumari as per voucher no 6141	
Amount (in words) :	
Indian Rupees Four Thousand Five Hundred Fifty Four Only	
	₹ 4,554.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : G V Reserch Centers Pvt Ltd
Project Name : Innopolis
Supplier Name : S.Mannem

Voucher No : 13119

PARTICULARS							Amount
Hire Charges - Job Work Payment							2800.00
Towards 2727 back side road east side chipping work for pipe line purpose.							2800.00
Hire Charges - On A/C Payment							0.00
Other Additions :							0.00
							0.00
							Gross 2800.00
							TDS% 2.00 TDS Amount 56.00
Other Deductions :							0.00
							0.00
							CGST% 0.00 0.00 SGST% 0.00 0.00 TDS% 2.00 TDS Amount 56.00
							Total GST Amount 0.00
							Total 2744.00

Rupees : Two Thousand Seven Hundred Fourty Four Only.

APPROVED BY
30 SEP 2025
S.V. Subba Reddy
Project Manager



Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : G V Reserch Centers Pvt Ltd

Project Name : Innopolis

Supplier Name : S.Mannem

30-09-2025 10:56:33

Pages : 1 of 2

Voucher No : 13119

From Date : 25-09-2025

To Date : 29-09-2025

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
119647	25-09-2025	Chipping machine piece meal of work 2 or 3 days Units : per day	09:22	17:10	1	700	JW 700.00
119654	27-09-2025	Towards 2727 back side road chipping work done for pipes line purpose Chipping machine piece meal of work 2 or 3 days Units : per day	10:14	16:00	1	700	JW 700.00
119655	27-09-2025	Towards 3600 window wall chipping work done. Chipping machine piece meal of work 2 or 3 days Units : per day	10:23	17:01	1	700	JW 700.00
119658	29-09-2025	Towards 3600 window wall chipping work done. Chipping machine piece meal of work 2 or 3 days Units : per day	09:35	17:03	1	700	JW 700.00
		Towards 2727 back side road east side cipping for pipe line purpose and atrium duck wall chipping d					

APPROVED BY
30 SEP 2025
S.V. Subba Reddy
Project Manager

Project Manager

Accounts Manager

Managing Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment Voucher

No. : PAY/171767

Dated: 29-Sep-25



Particulars	Amount
Account :	
EUC - S. Mannem	2,800.00
TDS-2% Contract	(-)56.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to s mannem as per voucher no 13119	
Amount (in words) :	
Indian Rupees Two Thousand Seven Hundred Forty Four Only	
	₹ 2,744.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature



G V Reserch Centers Pvt Ltd					HC 119658
Innopolis					547
HC Date	Veh No	Start Time	End Time	Pay Type	
29-09-2025		09:35	17:03	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
S.Mannem					
Work Description :-					
Towards 2727 back side road east side cjipling for pipe line purpose and atrium duck wall chipping d					
Rupees : Seven Hundred Only.					



Printed On 30-09-2025 10:49:06

Z/S
 APPROVED BY
 30 SEP 2025
 S.V. Subba Reddy
 Project Manager

G V Reserch Centers Pvt Ltd					HC 119654
Innopolis					543
HC Date	Veh No	Start Time	End Time	Pay Type	
27-09-2025		10:14	16:00	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
S.Mannem					
Work Description :-					
Towards 3600 window wall chipping work done.					
Rupees : Seven Hundred Only.					



Printed On 29-09-2025 12:10:00


[Signature]

APPROVED BY

29 SEP 2025

S.V. Subba Reddy
Project Manager

G V Reserch Centers Pvt Ltd					HC 119655
Innopolis					544
HC Date	Veh No	Start Time	End Time	Pay Type	
27-09-2025		10:23	17:01	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
S.Mannem					
Work Description :-					
Towards 3600 window wall chipping work done.					
Rupees : Seven Hundred Only.					



Printed On 29-09-2025 12:10:00



[Signature]

APPROVED BY

29 SEP 2025

S.V. Subba Reddy
Project Manager

G V Reserch Centers Pvt Ltd					HC 119647
Innopolis					541
HC Date	Veh No	Start Time	End Time	Pay Type	
25-09-2025		09:22	17:10	JW	
Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00
Supplier Name					
S.Mannem					
Work Description :-					
Towards 2727 back side road chipping work done for pipes line purpose					
Rupees : Seven Hundred Only.					



Printed On 27-09-2025 13:37:00

S.V. Subba Reddy

APPROVED BY

27 SEP 2025

S.V. Subba Reddy
Project Manager

Advice for Payment

Company Name : G V Reserch Centers Pvt Ltd		Voucher No : 13120	
Project Name : Innopolis			
Supplier Name : Shekar Reddy			
PARTICULARS			
Hire Charges - Job Work Payment		Amount Payable :-	11200.00
Towards lorry steel unloading work done from 2700 east side to 2700 steel unloading at sitew			
Hire Charges - On A/C Payment		Amount Payable :-	0.00
Other Additions :			0.00
			0.00
		Gross	11200.00
		TDS% 2.00	TDS Amount 224.00
Other Deductions :		CGST% 0.00	0.00
		SGST% 0.00	0.00
		TDS% 0.00	0.00
		Total GST Amount	0.00
			0.00
Rupees : Ten Thousand Nine Hundred Seventy Six Only.		Total	10976.00



Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : G V Reserch Centers Pvt Ltd

Project Name : Innopolis

Supplier Name : Shekar Reddy

30-09-2025 10:56:33

Pages : 1 of 2

Voucher No :	13120
From Date :	25-09-2025
To Date :	29-09-2025

HC No	HC Date	Equipment Name / Particulars	S. Time	E. Time	Qty	Rate	Gross
119648	26-09-2025	JCB	14:20	16:18	2	800	JW 1600.00
		ts08ua7798 Units : per hour					
		Towards 2700 material yard steel and ms material internak shifting work done					
119656	29-09-2025	JCB	09:24	15:39	6	800	JW 4800.00
		ts08he1464 Units : per hour					
		Towards lorry steel unloading work 2700 east side toad to 2700 material yard steel purpose					
119657	29-09-2025	JCB	09:26	15:38	6	800	JW 4800.00
		ts08gj8020 Units : per hour					
		Towards lorry steel unloading work done from 2700 wast side to 2700 material side					



[Signature]

Project Manager

Accounts Manager

Managing Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher**No. : PAY/171768****Dated: 29-Sep-25**

Particulars	Amount
Account :	
EUC-P.Shekar Reddy	11,200.00
TDS-2% Contract	(-)224.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to shekar reddy as per voucher no 13120	
Amount (in words) :	
Indian Rupees Ten Thousand Nine Hundred Seventy Six Only	
	₹ 10,976.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

G V Reserch Centers Pvt Ltd					HC 119648
Innopolis					542
HC Date	Veh No	Start Time	End Time	Pay Type	
26-09-2025	ts08ua7798	14:20	16:18	JW	
Equipment Name					
JCB					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	2	800	1600.00
Supplier Name					
Shekar Reddy					
Work Description :-					
Towards 2700 material yard steel and ms material internak shifting work done					
Rupees : One Thousand Six Hundred Only.					



Printed On 27-09-2025 13:37:00


[Signature]

APPROVED BY

27 SEP 2025

S.V. Subba Reddy
Project Manager


G V Reserch Centers Pvt Ltd					HC 119656
Innopolis					545
HC Date	Veh No	Start Time	End Time	Pay Type	
29-09-2025	ts08he1464	09:24	15:39	JW	
Equipment Name					
JCB					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	6	800	4800.00
Supplier Name					
Shekar Reddy					
Work Description :-					
Towards lorry steel unloading work 2700 east side toad to 2700 material yard steel purpose					
Rupees : Four Thousand Eight Hundred Only.					



Printed On 30-09-2025 10:49:06

zbr
APPROVED BY
30 SEP 2025
S.V. Subba Reddy
Project Manager

G V Reserch Centers Pvt Ltd					HC 119657
Innopolis					546
HC Date	Veh No	Start Time	End Time	Pay Type	
29-09-2025	ts08gj8020	09:26	15:38	JW	
Equipment Name					
JCB					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	6	800	4800.00
Supplier Name					
Shekar Reddy					
Work Description :-					
Towards lorry steel unloading work done from 2700 wast side to 2700 material side					
Rupees : Four Thousand Eight Hundred Only.					



Printed On 30-09-2025 10:49:06

zsh
 APPROVED BY
 30 SEP 2025
 S.V. Subba Reddy
 Project Manager

Attendance Details
G V Research Center
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6131

Date : 30-09-2025

Contractor Name	From Date	To Date
jyothi kumari .i	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.25	2625.00	2125.00	0.00	500.00	0.00	0.00	0.00
Male Helper	5.25	2887.50	0.00	0.00	2887.50	0.00	0.00	0.00
Mason	5.25	3675.00	2275.00	0.00	1400.00	0.00	0.00	0.00
Totals...	15.75	9187.50	4400.00	0.00	4787.50	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Towards credit balance of Rs.138607/-	50000.00
Department Description :	0.00
Job Work Description :	0.00
	Total Amount % 50000.00
	TDS : @ 1 500.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
	Net Amount : 49500.00
Rupees : Forty Nine Thousand Five Hundred Only.	

Approved By Admin



Approved By Accounts

Approved By Managing Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment VoucherNo. : **PAY/171769**Dated: **29-Sep-25**

Particulars	Amount
Account :	
CONT I Jyothi Kumari	50,000.00
TDS-1% Contract	(-)500.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to jyothi kumari as per voucher no 6131	
Amount (in words) :	
Indian Rupees Forty Nine Thousand Five Hundred Only	
	₹ 49,500.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6142

Date : 30-09-2025

Contractor Name	From Date	To Date
Mohd khudoos	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		
Towards credit balance of Rs.28879/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		20000.00
TDS : @ 1		200.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Ninteen Thousand Eight Hundred Only.		

Approved By Admin



Approved By Accounts

Approved By Managing
Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher**No. : PAY/171770****Dated: 29-Sep-25**

Particulars	Amount
Account :	
CONT Mohammed Khudoos	20,000.00
TDS-1% Contract	(-)200.00
 Through : BANK-ICICI Current A/c 112105001455	
On Account of : Being amount neft to khudoos as per voucher no 6142	
Amount (in words) : Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6135

Date : 30-09-2025

Contractor Name	From Date	To Date
Y.Eshwara rao (Scaffolding)	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Towards credit balance of Rs.43798/-	10000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
	Net Amount :	9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment VoucherNo. : **PAY/171758**Dated: **29-Sep-25**

Particulars	Amount
Account :	
CONT-Y Eshwara Rao	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to y eshwar rao as per voucher no 6135	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6132

Date : 30-09-2025

Contractor Name	From Date	To Date
M Lalitha (Painter)	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Female Helper	6.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	4.00	2800.00	1400.00	0.00	0.00	0.00	1400.00	0.00
Totals...	10.00	2800.00	1400.00	0.00	0.00	0.00	1400.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		
Towards credit balance of Rs.49249/-		30000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		30000.00
TDS : @ 1		300.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		29700.00
Rupees : Twenty Nine Thousand Seven Hundred Only.		

Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment Voucher

No. : **PAY/171771**

Dated: **29-Sep-25**

Particulars	Amount
Account :	
CONT M Lalitha	30,000.00
TDS-1% Contract	(-)300.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to m lalitha as per voucher no 6132	
Amount (in words) :	
Indian Rupees Twenty Nine Thousand Seven Hundred Only	
	₹ 29,700.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment VoucherNo.: **PAY/171759**Dated: **29-Sep-25**

Particulars	Amount
Account :	
Cont - Tarachand on A/c	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to tarachand as per voucher no 6134	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher**No. : PAY/171772****Dated: 29-Sep-25**

Particulars	Amount
Account :	
CONT-S Mannem	10,000.00
TDS-1% Contract	(-)100.00
 Through : BANK-ICICI Current A/c 112105001455	
On Account of : Being amount nef tto s mannem as per voucher no 6144	
Amount (in words) : Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: gvrcc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 6143

Date : 30-09-2025

Contractor Name	From Date	To Date
S.Arjun	25-09-2025	29-09-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	2.00	1400.00	0.00	0.00	0.00	0.00	1400.00	0.00
Female Helper	3.00	1500.00	0.00	0.00	0.00	0.00	1000.00	500.00
Male Helper	6.00	3300.00	0.00	0.00	0.00	0.00	3300.00	0.00
Totals...	11.00	6200.00	0.00	0.00	0.00	0.00	5700.00	500.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards credit balance of Rs.1503988/-		100000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		100000.00
TDS : @ 1		1000.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		99000.00
Rupees : Ninty Nine Thousand Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment VoucherNo. : **PAY/171773**Dated: **29-Sep-25**

Particulars	Amount
Account :	
CONT S Arjun	1,00,000.00
TDS-1% Contract	(-)1,000.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amount neft to s arjun as oer voucher no 6143	
Amount (in words) :	
Indian Rupees Ninety Nine Thousand Only	
	₹ 99,000.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment VoucherNo. : **PAY/171760**Dated: **29-Sep-25**

Particulars	Amount
Account :	
CONT-Pappu Ram	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-ICICI Current A/c 112105001455	
On Account of :	
Being amountr neft to pappu ram as per voucher no 6133	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: gvro@modiproperties.com

Approved by

Receiver's Signature

Weekly - Petty cash / expense card statement.

Name		GV Research Centers Pvt. Ltd		Statement date		30-09-2025	
Prepared by		Divya.K		Sign			
From period		26-09-2025		To period		30-09-2025	
Sl No	Debit to company	Debit to project	Description of expense	Amount	Bill enclosed	GST bill	
1.	GV Research Centers Pvt. Ltd	Innopolis	Towards payment vehicle weightment RMC, Steel etc.	1400/- ✓	PY □ N	PY □ N	
2.	GV Research Centers Pvt. Ltd	Innopolis	Staff refreshment for tea, coffee, water bottles etc.	500/- ✓	PY □ N	PY □ N	
3.	GV Research Centers Pvt. Ltd	Innopolis	Towards payment made for ganesh electrical hardware	210/- ✓	PY □ N	PY □ N	
4.	GV Research Centers Pvt. Ltd	Innopolis	Towards payment made for rapido material parcel from city to site	431/- ✓	PY □ N	PY □ N	
5.	GV Research Centers Pvt. Ltd	Innopolis	Petrol allowance for tukkapally to site through two wheeler and billing paying, site use purpose.	500/- ✓	PY □ N	PY □ N	
6.	GV Research Centers Pvt. Ltd	Innopolis	Towards payment made for sri aadya seeds pesticides	250/- ✓	PY □ N	PY □ N	
7.	GV Research Centers Pvt. Ltd	Innopolis	Towards payment for desara bonus for local people	1000/- ✓	PY □ N	PY □ N	
Total				4291/-			
Amount to be credited by		☐ Transfer to Haapay card, ☐ Transfer to expense card, ☐ Cash reimbursement, ☐ Transfer to personal a/c.					
Approved by:		Div. Manager		Accountant		Accounts Manager	
Sign:						MD	
Date:							

Not: 1. Scanned copy of this statement to be submitted before every Friday 2pm. 2. Original vouchers to be attached to this statement and send to respective accountant by Monday. 3. Accountants to make payment on receipt of scanned statement on Saturday. 4. If original statement with vouchers of last week is not received withhold further payment and salary. 5. Employee must maintain photocopy of all bills/vouchers for 3 months. 6. Division manager and accounts manager approval required for expenses of over 2,000/- per week. MDs approval is required for expenses of over 10,000/- per week.

COMPANY:GV RESEARCH CENTRE PVT.LTD

PROJECT:INNOPOLIS

Towards amount paid for local people dessara (water work 2/m
bonus-1000/-

Project manager signature:



From: 25/09/25 to 30/09/25 DATE-30/9/25

① need coffee - 500 rupees

total 500

INWARD			
Inward No: 1071	Di: 20/9/25	Di:	Sign: A
Received By: ALPNA			
G.V.R.C. PVT. LTD.			

GST No. 36EHPK5610E1ZB
CASH BILL
SHREE DHANLAXMI SANITARY & TILES
Wholesale & Retail
Dealers in: All Reputed Brands of Sanitary & Electrical Goods
S No. 4-80, South Part, Near Balaji Function Hall,
VIII Turkapally, Md Shimirpet, Dist T.S - 500101

No.	Date 29/9/25			
Name				
Sl.No.	PARTICULARS	Qty.	Rate	AMOUNT
(1)	1 unit.	2		220
				220
INWARD Inward No: 1071 Dt: 29/9/25 M. N. No: Dt: Received By: ALPNA Sign: A G.V.R.C. PVT. LTD.				
Thanking you! Please Visit Again !!				TOTAL
Receiver's Signature				Signature
For SHREE DHANLAXMI SANITARY & TILES				

BILL
SRI AADYA SEEDS
PESTICIDES & FERTILIZERS
Near Sri Venkateshwara Swamy Temple, Kushalguda, Hyd-62
Mob : 9866797939
Date: 29/9/25

Sl.No.	PARTICULARS	Qty.	Rate	Amount
1	200.00.00.00	50	220.00	220.00
				220.00

4AM to 9 PM SERVICE

SREE VANI WEIGH BRIDGE
శ్రీ వాణి ధర్మ కాంట్
Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

COMPUTERISED 60M TONNES WEIGH BRIDGE

Vehicle No.: 1503050474

No.: 814
Rs. 200

GROSS 25350
TARE
NETT

Kgs. 03-08-25
DATE: 03-08-25
TIME: 21:50

Kgs. DATE: TIME:
Kgs. MATERIAL: Kgs.

OPERATOR'S SIGNATURE

SREE VANI WEIGH BRIDGE
శ్రీ వాణి ధర్మ కాంట్
Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

COMPUTERISED 60M TONNES WEIGH BRIDGE

Vehicle No.: 1503050474

No.: 200
Rs. 28940

GROSS 12950
TARE 15490
NETT

Kgs. DATE: 03-08-25
Kgs. DATE: TIME:
Kgs. TIME:

OPERATOR'S SIGNATURE

Our responsibility ceases once the vehicle leaves the platform.

INWARD
G.V.R.C. PVT. LTD.
Sign: *[Signature]*
Di: 30/9/20
1076

SPEE KASHI
ST. NO. 256 GENDRE VALLEY ROAD
THURKAPALLY
Tel. No.:

Receipt No.: 17893
Local ID: 00444562
FIP No.: 01
Nozzle No.: 03
Product: Petrol
Density: 754.08 g/Cu. mtr
Preset Type: Amount
Rate(Rs/L): 107.49
Volume(L): 00000.93
Amount(Rs): 00100.00
Atot: 00330653472.65
Vtot: 00000759711.83

Vehicle No: Not Entered
Mobile No: Not Entered

Date: 30/09/25 Time: 11:19

CSI No: 35A8P05090F12N
LSI No:
VAI No:
ATTENDANT ID: Not Available
FCC DATE: Not Available
FCC TIME: Not Available

OPERATOR'S SIGNATURE

NETT 30240 Kgs.
TARE 13520 Kgs.
GROSS 43760 Kgs.
DATE: 29-09-25
TIME: 09:15
DATE: 29-09-25
TIME: 15:45
MATERIAL:

VEHICLE No.:
COMPUTERISED 100M TONNES WEIGH BRIDGE
H.No. 4-18/1/4, Thurkapally, Opp. Bharath Bio-Tech, Sy. No. 228,
Shameerpet Mandal, Kolhur Road, R.R. Dist - 500 101, T.S.
S.V.H. WEIGH BRIDGE
SERVICE
AM 10 9 PM



OPERATOR'S SIGNATURE

NETT 30240 Kgs.
TARE 13520 Kgs.
GROSS 43760 Kgs.
DATE: 29-09-25
TIME: 09:15
DATE: 29-09-25
TIME: 15:45
MATERIAL:

VEHICLE No.:
COMPUTERISED 100M TONNES WEIGH BRIDGE
H.No. 4-18/1/4, Thurkapally, Opp. Bharath Bio-Tech, Sy. No. 228,
Shameerpet Mandal, Kolhur Road, R.R. Dist - 500 101, T.S.
S.V.H. WEIGH BRIDGE
SERVICE
AM 10 9 PM



OPERATOR'S SIGNATURE

NETT 30930 Kgs.
TARE 13690 Kgs.
GROSS 44620 Kgs.
DATE: 29-09-25
TIME: 09:03
DATE: 29-09-25
TIME: 11:49
MATERIAL:

VEHICLE No.:
COMPUTERISED 100M TONNES WEIGH BRIDGE
H.No. 4-18/1/4, Thurkapally, Opp. Bharath Bio-Tech, Sy. No. 228,
Shameerpet Mandal, Kolhur Road, R.R. Dist - 500 101, T.S.
S.V.H. WEIGH BRIDGE
SERVICE
AM 10 9 PM



S.V.H. WEIGH BRIDGE

యస్.వి.హెచ్. భర్త బియ్యం
H.No. 4-18/1/4, Thurkapally, Opp. Bharath Bio-Tech, Sy. No. 228,
Shameerpet Mandal, Kolhur Road, R.R. Dist - 500 101, T.S.

COMPUTERISED 100M TONNES WEIGH BRIDGE

VEHICLE No.: TS07V
GROSS 44620 Kgs.
TARE 13690 Kgs.
NETT 30930 Kgs.
DATE: 29-09-25
TIME: 09:03
DATE: 29-09-25
TIME: 11:49
MATERIAL:

OPERATOR'S SIGNATURE

CSI No: 35A8P05090F12N
LSI No:
VAI No:
ATTENDANT ID: Not Available
FCC DATE: Not Available
FCC TIME: Not Available

Receipt No.: 14923
Local ID: 00444562
FIP No.: 01
Nozzle No.: 03
Product: Petrol
Density: 754.08 g/Cu. mtr
Preset Type: Amount
Rate(Rs/L): 107.49
Volume(L): 00000.93
Amount(Rs): 00100.00
Atot: 00330653472.65
Vtot: 00000759711.83

Vehicle No: Not Entered
Mobile No: Not Entered

Date: 18/09/25 Time: 10:49

Sign: *[Signature]*
Di: 30/9/25
1076

INWARD
G.V.R.C. PVT. LTD.
Sign: *[Signature]*
Di: 30/9/25
1076

CSL Payments

CSL Payments

CSL Payments

CSL Payments

CSL Payments

Building Material Voucher

30-09-2025 10:56:33 Pages : 1 of 1

Company Name : G V Reserch Centers Pvt Ltd
Project Name : Innopolis
Supplier Name : Sai lakshmi Enterprises

Voucher No :	7926
From Date :	25-09-2025
To Date :	29-09-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1020 - Building material - Stone dust - NA - cft								
10005	27-09-2025	14:17	186		650.000	23.00	0.00	14950.00
					650.000			14950.00
Building Material Total								14950.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards payment for supplier material supplied at site.	14950.00
Additional Payments :	0.00
Deductions :	0.00
Total	14950.00
Rupees : Fourteen Thousand Nine Hundred Fifty Only.	




Project Manager

Accounts Manager

Managing Director

G V Reserch Centers Pvt Ltd			61778	10005
Innopolis				
Recd Date / Time	Veh No	Del by	Recd by	
27-09-2025 14:17:00	ts30ta1566	Party	security	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty	Rate	GST%	Value	
650.00	23.00	0.00	14950.00	
DC No	DC Date	Bill No	Bill Date	
186		186		
Item Name				
1020 - Building material - Stone dust - NA - cft				
Supplier Name				
Sai lakshmi Enterprises				
Remarks:-				
Rupees : Fourteen Thousand Nine Hundred Fifty Only.				



Printed On 29-09-2025 12:17:01



G V Research Centers Pvt Ltd (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment VoucherNo. : **PAY/171774**Dated: **29-Sep-25**

Particulars	Amount
Account : SP-Sai Lakshmi Enterprises	14,950.00
Through : BANK-ICICI Current A/c 112105001455	
On Account of : Being amount neft to supplier as per voucher no 7926	
Amount (in words) : Indian Rupees Fourteen Thousand Nine Hundred Fifty Only	
	₹ 14,950.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

DEBIT VOUCHER			
Company/Firm	GV Research Centre Pvt.Ltd		
Project	Innopolis		
Voucher no.			
Account head			
Credit to	GVRC		
Towards/description of work	Towards Cement bags issued to contractor S.Arjun		
Location of work	GVRC		
Period	From:	25-09-2025	To: 29.09.2025
Amount in Rs.	3,608/-		
Amount in words	Three thousand six hundred and eight only.		
Mode of payment	Cheque/trf no.	Date	Bank
Prepared by	Approved by	Receivers name	Receivers signature
Divya.K	S.V Subba Reddy		


APPROVED BY
30 SEP 2025
 S.V. Subba Reddy
 Project Manager