

Building Material Details


Company : Modi Housing Pvt.Ltd / Location : Silver Oak Villas Part III

1 of 1

From : 25-09-2025 To : 02-10-2025

03-10-2025 10:36:19

Inward No	Date	Time	Supplier Name	Material Type	Qty	DC No	Veh No	Delivered By	Received By	Amount
11545	30-09-2025	10.17	Om Sri Building Materials	1035 - Building material - Robo sand - Coarse -	460.00	215	TG08U5319	party	security	11500.00



Building Material Voucher

03-10-2025 11:01:20

Pages : 1 of 1

Company Name : Modi Housing Pvt.Ltd

Project Name : Silver Oak Villas Part III

Supplier Name : Om Sri Building Materials

Voucher No :	7927
From Date :	25-09-2025
To Date :	02-10-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1035 - Building material - Robo sand - Coarse - NA - cft								
11545	30-09-2025	10:17	215	30-09-25	460.000	25.00	0.00	11500.00
					460.000			11500.00
Building Material Total								11500.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards supplng of buidling material-Robo coarse sand at part-III as per details enclosed	11500.00
Additional Payments :	0.00
Deductions :	0.00
Total	11500.00
Rupees : Eleven Thousand Five Hundred Only.	

Project Manager

Accounts Manager

Managing Director

Modi Housing Pvt.Ltd Silver Oak Villas Part III			61779	11545
Recd Date / Time 30-09-2025 10:17:00		Veh No TG08U5319	Del by party	Recd by security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 460.00		Rate 25.00	GST% 0.00	Value 11500.00
DC No 215		DC Date 30-09-25	Bill No	Bill Date
Item Name 1035 - Building material - Robo sand - Coarse - NA - cft				
Supplier Name Om Sri Building Materials				
Remarks:-				
Rupees : Eleven Thousand Five Hundred Only.				



Printed On 03-10-2025 11:04:06

Modi Housing PVT Ltd - SOV (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10698/2024-25** Dated : **3-Oct-25**

Particulars	Amount
Account : SUP- Om Sri Building Materials	11,500.00
Through : BANK-Yes Bank Rera Acct-009772400000133	
On Account of : Being amount neft to Om sri building materials twrds suppling robo sand to sov part-III as per vno.79927	
Amount (in words) : Indian Rupees Eleven Thousand Five Hundred Only	
	₹ 11,500.00

Prepared by: sov@modiproperties.com Approved by Receiver's Signature

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

Contractors on Accounts

Group Summary

1-Apr-25 to 1-Oct-25

Page 1

	Closing Balance	
	Debit	Credit
1 CONT-Anirudh Dhal		11,402.00 ¹
2 CONT- Arjun Pandey		4,220.00 ²
3 CONT-Baijnath	20K —	3,77,562.00 ³
4 CONT-Benumadhavu Das		7,597.00 ⁴
5 CONT-Biroporida		3,404.00 ⁵
6 CONT-Bohini Basappa		5,251.00 ⁶
7 CONT-Chindam Yellaish		8,208.00 ⁷
8 CONT- Chotelal Mahto		5,317.00 ⁸
9 CONT- D Ramulu		6,370.00 ⁹
10 CONT-G.Mannem		5,584.00 ¹⁰
11 CONT-Janardhan Prasad	20K —	60,281.00 ¹¹
12 CONT-Jyothiram Gaikwad		4,877.00 ¹²
13 CONT- K Krishna		5,651.00 ¹³
14 CONT-K Sravan Kumar		9,823.00 ¹⁴
15 CONT- Mohmmad Imtiyaz		4,950.00 ¹⁵
16 CONT- M Raju Kumar		6,624.00 ¹⁶
17 CONT-N Nagaraju	10K —	17,948.00 ¹⁷
18 CONT - Orsu Yellaiah		5,379.00 ¹⁸
19 CONT- P Praveen Kumar		15,029.00 ¹⁹
20 CONT-Priyanka Devi		3,214.00 ²⁰
21 CONT-Rekha Pandey		3,832.00 ²¹
22 CONT-R Raja Chary		1,585.00 ²²
23 CONT-Sandeep Kumar Nishad		3,332.00 ²³
24 CONT-Snehalatha G		10,666.00 ²⁴
25 CONT-S Suresh		16,851.00 ²⁵
26 CONT-Sushanth Kumar		7,110.00 ²⁶
27 CONT-Thirupathi Singh		8,250.00 ²⁷
28 CONT-T.Kurmanna		8,309.00 ²⁸
29 CONT-T. Yellanna		15,824.00 ²⁹
30 CONT-Y Radha Krishna	20K —	92,400.00 ³⁰
Grand Total		7,36,850.00



Firm Company		Modi Housing Pvt Ltd		Site		Silver Oak Villas Part-III							Date 03-10-25						
Prepared by:		K Tulasi Rani										Sign:							
Limits as per internal memo no. 192 64 F												2,30,000							
Category I sites		50,000		50,000		30000		20,000		15,000		30,000		20,000		15,000		1,20,000	
Category II sites		✓ 25,000		25,000		15000		10,000		10,000		15,000		10,000		10,000		60,000	
Category III sites		10,000		10,000		10000		5,000		5,000		10,000		5,000		5,000			
		A		B		C		D		E		F		G		H		I = sum A-H	
		Total Dept charges for week - Rs		Total Job work charges per week - Rs		JCB Hire charges per week - Rs		Compressor/ chipping Hire charges per week - Rs		Total Tractor Hire charges per week - Rs		Total JCB Job work charges per week - Rs		Compressor/c hipping Job work charges per week - Rs		Tractor Job work charges per week - Rs		Total of Dept. & Job work charges - Rs.	
Sl No	Week starting date (Thu)	Week ending date (Wed)																	
1	12-Dec-24	18-Dec-24	28,750	21,900	-	-	-	-	-	-	15,000	700	8,400	74,750					
2	19-Dec-24	25-Dec-24	31,000	25,350	-	-	-	-	-	-	6,650	700	5,250	68,950					
3	26-Dec-24	1-Jan-25	30,050	25,375	-	-	-	-	-	-	-	-	2,100	57,525					
4	2-Jan-25	8-Jan-25	32,200	33,350	-	-	-	-	-	-	13,300	-	9,450	88,300					
5	9-Jan-25	15-Jan-25	25,000	13,800	-	-	-	-	-	-	-	-	2,100	40,900					
6	16-Jan-25	22-Jan-25	29,800	23,550	-	-	-	-	-	-	13,585	1,400	10,000	78,335					
7	23-Jan-25	29-Jan-25	28,750	28,800	-	-	-	-	-	-	10,735	2,100	8,400	78,785					
8	30-Jan-25	5-Feb-25	25,000	25,000	-	-	-	-	-	-	13,300	2,100	10,000	75,400					
9	6-Feb-25	12-Feb-25	25,000	38,795	-	-	-	-	-	-	-	2,100	6,300	72,195					
10	13-Feb-25	19-Feb-25	24,350	25,000	-	-	-	-	-	-	6,650	-	10,000	66,000					
11	20-Feb-25	26-Feb-25	24,750	25,000	-	-	-	-	-	-	-	2,100	10,000	61,850					
12	27-Feb-25	5-Mar-25	24,000	23,075	-	-	-	-	-	-	-	-	4,200	51,275					
13	6-Mar-25	12-Mar-25	23,725	23,700	-	-	-	-	-	-	-	700	6,300	54,425					
14	13-Mar-25	19-Mar-25	24,900	12,000	-	-	-	-	-	-	-	-	-	36,900					
15	20-Mar-25	26-Mar-25	23,500	21,700	-	-	-	-	-	-	-	-	4,200	49,400					
16	27-Mar-25	2-Apr-25	18,750	9,000	-	-	-	-	-	-	7,125	700	2,100	37,675					
17	3-Apr-25	9-Apr-25	19,850	10,000	-	-	-	-	-	-	-	1,400	2,100	33,350					
18	10-Apr-25	16-Apr-25	19,700	8,450	-	-	-	-	-	-	-	-	2,100	30,250					
19	17-Apr-25	23-Apr-25	15,825	3,450	-	-	-	-	-	-	-	-	2,100	21,375					
20	24-Apr-25	1-May-25	20,400	2,300	-	-	-	-	-	-	-	-	2,100	24,800					
21	2-May-25	7-May-25	8,150	-	-	-	-	-	-	-	-	-	-	8,150					
22	8-May-25	14-May-25	16,725	-	-	-	-	-	-	-	-	-	-	16,725					
23	15-May-25	21-May-25	14,250	-	-	-	-	-	-	-	-	-	1,050	15,300					
24	22-May-25	28-May-25	24,450	-	-	-	-	-	-	-	-	-	-	24,450					
25	29-May-25	4-Jun-25	16,650	4,600	-	-	-	-	-	-	-	-	1,050	22,300					
26	5-May-25	11-Jun-25	17,700	-	-	-	-	-	-	-	-	-	-	17,700					
27	12-May-25	18-Jun-25	22,050	-	-	-	-	-	-	-	-	-	2,100	24,150					
28	19-May-25	25-Jun-25	16,150	-	-	-	-	-	-	-	-	-	-	16,150					
29	26-May-25	2-Jul-25	17,300	-	-	-	-	-	-	-	-	-	1,050	18,350					
30	3-Jul-25	10-Jul-25	15,375	1,725	-	-	-	-	-	-	-	-	-	18,150					
31	11-Jul-25	16-Jul-25	19,400	-	-	-	-	-	-	-	-	700	2,100	19,400					
32	17-Jul-25	23-Jul-25	29,700	-	-	-	-	-	-	-	-	-	1,050	32,500					
33	24-Jul-25	30-Jul-25	17,200	-	-	-	-	-	-	-	-	-	1,050	18,250					
34	31-Jul-25	6-Aug-25	15,800	-	-	-	-	-	-	-	-	-	1,050	16,850					
35	7-Aug-25	13-Aug-25	15,550	-	-	-	-	-	-	-	-	-	2,100	17,650					
36	14-Aug-25	20-Aug-25	16,650	-	-	-	-	-	-	-	-	700	-	17,350					
37	21-Aug-25	27-Aug-25	15,800	5,750	-	-	-	-	-	-	-	2,800	4,200	28,550					
38	28-Aug-25	3-Sep-25	20,768	-	-	-	-	-	-	-	-	1,400	2,100	24,268					
39	4-Sep-25	10-Sep-25	13,810	-	-	-	-	-	-	-	-	-	4,200	18,010					
40	11-Sep-25	17-Sep-25	23,700	-	-	-	-	-	-	-	-	-	-	23,700					
41	18-Sep-25	24-Sep-25	21,400	-	-	-	-	-	-	-	-	-	-	21,400					
42	25-Sep-25	2-Oct-25	21,100	-	-	-	-	-	-	-	-	-	-	21,100					
43																			
44																			
45																			
46																			
47																			
48																			
49																			
50			894978	4,11,670	-						86,345	19,600	130300	15,42,893					
Total:																			

Certified by:



Project Manager
SILVER OAK VILLAS LLP

Certified by:



K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP
MHPL SOV III
 Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 25-09-2025 To : 02-10-2025

03-10-2025

Pages 1 Of 1

								25-09-2025 - 02-10-2025 (7)	
								Manual	Total
1001	BIROPORIDA(CIVIL WORK)								
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto		
Dept		0.00	6.00	0.00	6.00	12.00	7200.00	0.00	7200.00
	Totals...	0.00	6.00	0.00	6.00	12.00	7200.00	0.00	7200.00

								25-09-2025 - 02-10-2025 (7)	
								Manual	Total
10019	DUGURU RAMULU(WELDER)								
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto		
Dept		0.00	2.00	0.00	0.00	2.00	700.00	700.00	1400.00
	Totals...	0.00	2.00	0.00	0.00	2.00	700.00	700.00	1400.00

								25-09-2025 - 02-10-2025 (7)	
								Manual	Total
1000028	M.RAJU KUMAR(EARTH WORK)								
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto		
Dept		0.00	0.00	6.00	6.00	12.00	6900.00	0.00	6900.00
	Totals...	0.00	0.00	6.00	6.00	12.00	6900.00	0.00	6900.00

								25-09-2025 - 02-10-2025 (7)	
								Manual	Total
10004	N.NAGARAJU(ELECTRICIAN)								
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto		
Dept		0.00	5.00	6.00	0.00	11.00	6800.00	0.00	6800.00
	Totals...	0.00	5.00	6.00	0.00	11.00	6800.00	0.00	6800.00

Grand Total Amount : **22,300.00**

APPROVED BY

 03 OCT 2025
 K. PURSHOTHAM
 Project Manager (Silver Oak Villas Part-III)

Certified by:

 K. Tulasi Rani
 Asst. Engineer
 SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy



Attendance Report - Summary : From : 02-10-2025 10:47:39 To : 02-10-2025 10:47:39

Contractor : All

03-10-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
----	---------------	-----------	------	------------	---------	------	--------	---------	---------



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 01-10-2025 10:47:39 To : 01-10-2025 10:47:39

Contractor : All

03-10-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)					Work Name : Civil Work				
100097	Tirupathi das	Mason	01-10-202	9 Hrs 0 Min	1.00	700	700.00	Dept	
100098	Susila das	Female Helper	01-10-202	9 Hrs 0 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00	1200.00			
Contractor : M.RAJU KUMAR(EARTH WORK)					Work Name : Excavation / Earth Work				
10009M	Laxmi	Female Helper	01-10-202	8 Hrs 21 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	01-10-202	8 Hrs 20 Min	1.00	575	575.00	Dept	
Totals : Records		2			2.00	1150.00			
Contractor : N.NAGARAJU(ELECTRICIAN)					Work Name : Electrician				
10005G	SATYAM	Mason	01-10-202	8 Hrs 45 Min	1.00	700	700.00	Dept	
100070	Bikram Nayak	Male Helper	01-10-202	8 Hrs 45 Min	1.00	550	550.00	Dept	
Totals : Records		2			2.00	1250.00			

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 30-09-2025 10:47:39 To : 30-09-2025 10:47:39

Contractor : All

03-10-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)								Work Name : Civil Work	
100097	Tirupathi das	Mason	30-09-202	8 Hrs 51 Min	1.00	700	700.00	Dept	
100098	Susila das	Female Helper	30-09-202	8 Hrs 50 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : DUGURU RAMULU(WELDER)								Work Name : Welders	
100132	ramulu	Mason	30-09-202	9 Hrs 18 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : M.RAJU KUMAR(EARTH WORK)								Work Name : Excavation / Earth Work	
10009M.	Laxmi	Female Helper	30-09-202	8 Hrs 45 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	30-09-202	8 Hrs 37 Min	1.00	575	575.00	Dept	
Totals : Records		2			2.00		1150.00		
Contractor : N.NAGARAJU(ELECTRICIAN)								Work Name : Electrician	
100070	Bikram Nayak	Male Helper	30-09-202	8 Hrs 48 Min	1.00	550	550.00	Dept	
Totals : Records		1			1.00		550.00		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 29-09-2025 10:43:38 To : 29-09-2025 10:43:38

Contractor : All

30-09-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)								Work Name : Civil Work	
100097	Tirupathi das	Mason	29-09-202	9 Hrs 7 Min	1.00	700	700.00	Dept	
100098	Susila das	Female Helper	29-09-202	9 Hrs 7 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : M.RAJU KUMAR(EARTH WORK)								Work Name : Excavation / Earth Work	
10009M	Laxmi	Female Helper	29-09-202	7 Hrs 54 Min	1.00	575	575.00	Dept	
100045	venkaiah	Male Helper	29-09-202	7 Hrs 58 Min	1.00	575	575.00	Dept	
Totals : Records		2			2.00		1150.00		
Contractor : N.NAGARAJU(ELECTRICIAN)								Work Name : Electrician	
10005G	SATYAM	Mason	29-09-202	8 Hrs 51 Min	1.00	700	700.00	Dept	
100070	Bikram Nayak	Male Helper	29-09-202	8 Hrs 50 Min	1.00	550	550.00	Dept	
Totals : Records		2			2.00		1250.00		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asstt Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 28-09-2025 10:43:38 To : 28-09-2025 10:43:38

Contractor : All

30-09-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
----	---------------	-----------	------	------------	---------	------	--------	---------	---------



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 27-09-2025 10:43:38 To : 27-09-2025 10:43:38

Contractor : All

30-09-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)							Work Name : Civil Work		
100097	Tirupathi das	Mason	27-09-202	8 Hrs 45 Min	1.00	700	700.00	Dept	
100098	Susila das	Female Helper	27-09-202	8 Hrs 45 Min	1.00	500	500.00	Dept	
Totals : Records		2				2.00	1200.00		
Contractor : M.RAJU KUMAR(EARTH WORK)							Work Name : Excavation / Earth Work		
10009M	Laxmi	Female Helper	27-09-202	8 Hrs 29 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	27-09-202	8 Hrs 29 Min	1.00	575	575.00	Dept	
Totals : Records		2				2.00	1150.00		
Contractor : N.NAGARAJU(ELECTRICIAN)							Work Name : Electrician		
10005G	SATYAM	Mason	27-09-202	8 Hrs 16 Min	1.00	700	700.00	Dept	
100070	Bikram Nayak	Male Helper	27-09-202	8 Hrs 16 Min	1.00	550	550.00	Dept	
Totals : Records		2				2.00	1250.00		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 26-09-2025 16:17:42 To : 26-09-2025 16:17:42

Contractor : All

27-09-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)							Work Name : Civil Work		
100098	Susila das	Female Helper	26-09-202	8 Hrs 41 Min	1.00	500	500.00	Dept	
100097	Tirupathi das	Mason	26-09-202	8 Hrs 41 Min	1.00	700	700.00	Dept	
Totals : Records		2				2.00	1200.00		
Contractor : DUGURU RAMULU(WELDER)							Work Name : Welders		
100132	ramulu	Mason	26-09-202	8 Hrs 30 Min	1.00	700	700.00	Dept	Improper Swipe
Totals : Records		1				1.00	700.00		
Contractor : M.RAJU KUMAR(EARTH WORK)							Work Name : Excavation / Earth Work		
10009M.	Laxmi	Female Helper	26-09-202	8 Hrs 26 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	26-09-202	8 Hrs 28 Min	1.00	575	575.00	Dept	
Totals : Records		2				2.00	1150.00		
Contractor : N.NAGARAJU(ELECTRICIAN)							Work Name : Electrician		
100070	Bikram Nayak	Male Helper	26-09-202	9 Hrs 38 Min	1.00	550	550.00	Dept	
10005G.	SATYAM	Mason	26-09-202	9 Hrs 38 Min	1.00	700	700.00	Dept	
Totals : Records		2				2.00	1250.00		

Certified by:



Project Manager
SILVER OAK VILLAS LLP

Certified by:



K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy


Attendance Report - Summary : From : 25-09-2025 16:17:42 To : 25-09-2025 16:17:42

Contractor : All

27-09-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : BIROPORIDA(CIVIL WORK)				Work Name : Civil Work					
100098	Susila das	Female Helper	25-09-202	8 Hrs 51 Min	1.00	500	500.00	Dept	
100097	Tirupathi das	Mason	25-09-202	8 Hrs 51 Min	1.00	700	700.00	Dept	
Totals : Records				2	2.00		1200.00		
Contractor : M.RAJU KUMAR(EARTH WORK)				Work Name : Excavation / Earth Work					
10009	M.Laxmi	Female Helper	25-09-202	8 Hrs 25 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	25-09-202	8 Hrs 38 Min	1.00	575	575.00	Dept	
Totals : Records				2	2.00		1150.00		
Contractor : N.NAGARAJU(ELECTRICIAN)				Work Name : Electrician					
100070	Bikram Nayak	Male Helper	25-09-202	8 Hrs 57 Min	1.00	550	550.00	Dept	
10005	G.SATYAM	Mason	25-09-202	8 Hrs 58 Min	1.00	700	700.00	Dept	
Totals : Records				2	2.00		1250.00		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1838**

Date : 03-10-2025

Contractor Name	From Date	To Date
BHAIJNATH(PINTER)	25-09-2025	02-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards Painting work amount released as per credit balance 377562/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10698/2024-25**Dated : **3-Oct-25**

Particulars	Amount
Account :	
CONT-Baijnath	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to Baijnath twrds painting work as per vno.1838	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

APPROVED BY

03 OCT 2025

K. PURSHOTHAM

Prepared by : sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1839**

Date : 03-10-2025

Contractor Name	From Date	To Date
JANARDHAN PRASAD(TILE WORK)	25-09-2025	02-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards Tiles work amount released as per credit balance 60281/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10698/2024-25**Dated : **3-Oct-25**

Particulars	Amount
Account :	
CONT-Janardhan Prasad	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to janardhan parasad twds footpath work as per vno. 1839	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

APPROVED BY

03 OCT 2025

K. PURSHOTHAM

Project Manager (Silver Oak Villas Part-III)

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10698/2024-25**Dated : **3-Oct-25**

Particulars		Amount
Account :		
CONT-N Nagaraju		10,000.00
On Account	10,000.00 Dr	
TDS-1% Contract		(-)100.00
Through :		
BANK-Yes Bank Rera Acct-009772400000133		
On Account of :		
Being the amount neft to nagaraju twrds electrical work as per vno.1840		
Amount (in words) :		
Indian Rupees Nine Thousand Nine Hundred Only		₹ 9,900.00

APPROVED BY

03 OCT 2025

K. PURSHOTHAM

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1841**

Date : 03-10-2025

Contractor Name	From Date	To Date
Radha kirshna(gardener)	25-09-2025	02-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards garden work amount released as per credit balance 92400/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10698/2024-25**Dated : **3-Oct-25**

Particulars	Amount
Account :	
CONT-Y Radha Krishna	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to Radhakrishna twds plntation work as per vno.1841	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00



Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1842**

Date : 03-10-2025

Contractor Name	From Date	To Date
BIROPORIDA(CIVIL WORK)	25-09-2025	02-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	6.00	3000.00	3000.00	0.00	0.00	0.00	0.00	0.00
Mason	6.00	4200.00	4200.00	0.00	0.00	0.00	0.00	0.00
Totals...	12.00	7200.00	7200.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towatds villa no.148 set back area fixing and tandoor stones near plastering work purpose and villa no.176 seepage of teh wall and outside compound wall plastering work purpose and villa no.109 footpath tiles arranging work and compound wall patch works purpose at part-III as per details enclosed		7200.00
Job Work Description :		0.00
		Total Amount % 7200.00
		TDS : @ 1 72.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		7128.00
Rupees : Seven Thousand One Hundred Twenty Eight Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10698/2024-25**Dated : **3-Oct-25**

Particulars	Amount
Account :	
DW-Biroporida	7,200.00
TDS-1% Contract	(-)72.00
 Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to Towatds villa no.148 set back area fixning and tandoor stones near plastering work purpose and villa no.176 seepage of teh wall and outside compound wall plastering work purpose and villa no. 109 footpath tiles arranging work and compound wall patch works purpose at part-III as per vno.1842	
Amount (in words) :	
Indian Rupees Seven Thousand One Hundred Twenty Eight Only	
	₹ 7,128.00

continued ...

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10698/2024-25**

Dated : **3-Oct-25**

Particulars	Amount
-------------	--------



Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1843**

Date : 03-10-2025

Contractor Name	From Date	To Date
DUGURU RAMULU(WELDER)	25-09-2025	02-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	2.00	1400.00	700.00	700.00	0.00	0.00	0.00	0.00
Totals...	2.00	1400.00	700.00	700.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards commercial complex lift area U-clamps fitting work purpose and earthing patti welding and cutting work done at part-III as per details enclosed		1400.00
Job Work Description :		0.00
Total Amount %		1400.00
TDS : @ 1		14.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		1386.00
Rupees : One Thousand Three Hundred Eighty Six Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10698/2024-25**Dated : **3-Oct-25**

Particulars	Amount
Account :	
CONJBDW-Ramulu	1,400.00
On Account 1,400.00 Dr	
TDS-1% Contract	(-)14.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to Ramulu Towards commercial complex lift area U -clamps fitting work purpose and earthing patti welding and cuttng work done at part-III as per vno.1843	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Eighty Six Only	
	₹ 1,386.00

continued ...

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10698/2024-25**

Dated : **3-Oct-25**

Particulars	Amount
-------------	--------



Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1844**

Date : 03-10-2025

Contractor Name	From Date	To Date
M.RAJU KUMAR(EARTH WORK)	25-09-2025	02-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	6.00	3450.00	3450.00	0.00	0.00	0.00	0.00	0.00
Male Helper	6.00	3450.00	3450.00	0.00	0.00	0.00	0.00	0.00
Totals...	12.00	6900.00	6900.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards shifting of cpvc material to villa no.148 purpose and unlaoding prmotions material at bungalows water tank area and dust filling at set back area for tandoor stones laying work purpose and villa no.176 material shiung work done and villa no.185 to 190 garss cutting and debris removing purpose at part-III as per details enclosed		6900.00
Job Work Description :		0.00
		Total Amount % 6900.00
		TDS : @ 1 69.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		6831.00
Rupees : Six Thousand Eight Hundred Thirty One Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10698/2024-25**Dated : **3-Oct-25**

Particulars	Amount
Account :	
DW.M Raju Kumar	6,900.00
TDS-1% Contract	(-)69.00
 Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to M.Raju kumar Towards shifting of cpvc material to villa no.148 purpose and unlaoding prmotions material at bungalows water tank area and dust filling at set back area for tandoor stones laying work purpose and villa no.176 material shiung work done and villa no.185 to 190 garss cutting and debris removing purpose at part-III as per vno.1844	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Thirty One Only	
	₹ 6,831.00

continued ...

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10698/2024-25**

Dated : **3-Oct-25**

Particulars	Amount
-------------	--------



Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1845**

Date : 03-10-2025

Contractor Name	From Date	To Date
N.NAGARAJU(ELECTRICIAN)	25-09-2025	02-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	3300.00	3300.00	0.00	0.00	0.00	0.00	0.00
Mason	5.00	3500.00	3500.00	0.00	0.00	0.00	0.00	0.00
Totals...	11.00	6800.00	6800.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards old street lights repairing and site office near parking area lights fixing and labour quaters power fluctuation problem rectified and villa no.101 to 200 power problem due to transformer fuse connection error rectifying work purpose at part-III as per details enclosed		5600.00
Job Work Description :		0.00
		Total Amount % 5600.00
		TDS : @ 1 56.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		5544.00
Rupees : Five Thousand Five Hundred Fourty Four Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10698/2024-25**Dated : **3-Oct-25**

Particulars	Amount
Account :	
DW-Nagaraju	5,600.00
TDS-1% Contract	(-)56.00
 Through : BANK-Yes Bank Rera Acct-009772400000133	
On Account of : Being amount neft to nagaraju Towards old street lights repairing and site office near parking area lights fixing and labour quoters power fluctuation problem rectified and villa no.101 to 200 power problem due to transformer fuse connection error rectifying work purpose at part-III as per vno.1845	
Amount (in words) : Indian Rupees Five Thousand Five Hundred Forty Four Only	
	₹ 5,544.00

continued ...

Modi Housing PVT Ltd - SOV (25-26)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10698/2024-25**

Dated : **3-Oct-25**

Particulars	Amount
-------------	--------



Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature