Company	M C Modi Educational Tr	ust			
Project	MCMET				
Work Discription	Weekly Payment Details		100		
Date	16-10-2025				
Prepared by	K.Praveen				
S No	Type of payment	Contractor name	Work type	Amount	Credit Bal
1	On Acc	L.Raju	Electrical	10,000	Advance
2	On Acc	N.Jayram	Water proofing	15,000	Advance
3	On Acc	Nani babu	Fire safety	5,000	7,400
4	On Acc	SPN Construction	VDF Flooring	10,000	14,545
5	DW	Miryala Raju kumar	Earth work	6,900	
6	JW	Miryala Raju kumar	Earth work	8,050	
7	Hire Charges	Miryala Raju kumar	Earth work	5,400	
8	JW	Prasad Chowdary	Civil work	8,500	
9	Building material	Dara Vijay	Water tanker	1,000	
10	Building material	Indra Reddy	Robo sand coarse	15,000	
			Total Amount	69,850	



16-10-2025

Pages: 1 of 1

Attendance Details

M C Modi Edu Trust

Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No: 602

Date: 16-10-2025

Contractor Name

From Date

To Date

L.Raju (Electrician)

09-10-2025

15-10-2025

Olan Marana	Attend	ttendance Depart		ment	Job Work		On A/c	
Skill Name	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	4.00	2800.00	0.00	0.00	2800.00	0.00	0.00	0.00
Totals	4.00	2800.00	0.00	0.00	2800.00	0.00	0.00	0.00

Advice Fo	or Payment	
PARTICULARS	5	AMOUNT
On A/c Description :		
Release advance payment against vtpn cable tray and cable install	ation work	10000.00
Department Description :		
		0.00
Job Work Description :		
		0.00
	Total Amount %	10000.00
	TDS:@ 1	100.00
	Less Rent:	0.00
	Less Loan:	0.00
Other Deductions Description :		
		0.00
	Net Amount :	9900.00

Rupees: Nine Thousand Nine Hundred Only.

Approved By Admin

pproved By Project Manager

Approved By Accounts

Approved By Managing Director

M C Modi Educational Trust (25-26) M G Road, Ranigunj

Secunderabad

State Name: Telangana, Code: 36

Payment Voucher

No.: PAY/10726

		Dated: 9-Oct-25
Particulars		
Account ;		Amount
CONT-L Raju On A/c		10,000.00
TDS-1% Contract		(-)100.00
		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
Through:		
BANK-Yes Bank- 009788700000083		
On Account of :		
being amount neft to I raju towa	ards work at site	
Amount (in words) :		
Indian Rupees Nine Thousand Only	Nine Hundred	

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

₹ 9,900.00

Attendance Details

M C Modi Edu Trust

Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No: 600

Date: 16-10-2025

Contractor Name

From Date

To Date

N.Jairam

09-10-2025

15-10-2025

017111	Attend	ance	Department		Job Work		On A/c	
Skill Name	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For P	ayment	
PARTICULARS		AMOUNT
On A/c Description :		
Release advance payment against toilet water proofing work		15000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	15000.00
	TDS: @ 1	150.00
	Less Rent:	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
	Net Amount :	14850.00

Rupees: Fourteen Thousand Eight Hundred Fifty Only.

ASST PROJECT MANAGER

Approved By Admin

Approved By Project Manager Approved By Accounts

Approved By Managing Director

M G Road, Ranigunj Secunderabad State Name: Telangana, Code: 36

9

Payment Voucher

No. : PAY/10729	Dated : 9-Oct-25
Particulars	
Account:	Amount
CONT N Jayiram	15,000.00
TDS-1% Contract	
	(-)150.00
Through:	
BANK-Yes Bank- 009788700000083	
On Account of :	
being amount neft to jairam for toilets water proofing work	
Amount (in words):	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

₹ 14,850.00

Attendance Details

M C Modi Edu Trust

Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No: 599

Date: 16-10-2025

Contractor Name

From Date

To Date

Nani babu

09-10-2025

15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
Skiii Name	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	4.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals	4.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description:

Release balance payment against credit balance of 7400

5000.00

Department Description:

0.00

Job Work Description:

0.00

Total Amount %	5000.00
TDS: @ 1	50.00
Less Rent :	0.00
Less Loan:	0.00

Other Deductions Description:

0.00

Net Amount :

4950.00

Rupees: Four Thousand Nine Hundred Fifty Only

ASST PROJECT MAY
MCMET

Approved By Project
Manager

Approved By Accounts

Approved By Managing Director

Approved By Admin

M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36

Payment Voucher

No.: PAY/10727 Dated: 9-0ct-25

Particulars	Amount
Account :	
CONT Nani Babu	5,000.00
TDS-1% Contract	(-)50.00

Through:

BANK-Yes Bank- 009788700000083

On Account of:

being amount neft to nani babu

Amount (in words):

Indian Rupees Four Thousand Nine Hundred

Fifty Only

₹ 4,950.00

Prepared by: gwrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

M C Modi Edu Trust

Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No: 601

Date: 16-10-2025

Contractor Name

From Date

To Date

SPN Constructions

Amount

09-10-2025

15-10-2025

Skill Name

Attendance

Department

Job Work

On A/c

Manual

Totals...

Value

Auto

0.00

Manual

Auto

0.00

Auto

0.00

0.00

0.00

0.00

Manual

0.00

0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description:

Release balance payment against credit balance of 14545

10000.00

Department Description :

0.00

Job Work Description:

0.00

Total Amount %

10000.00

TDS:@

100.00

Less Rent:

0.00

Less Loan:

0.00

Other Deductions Description:

0.00

Net Amount:

9900.00

Rupees: Nine Thousand Nine Hundred Only.

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Approved By Admin



M C Modi Educational Trust (25-26) M G Road, Ranigunj

Secunderabad

State Name: Telangana, Code: 36

Payment Voucher

No.: PAY/10728 Dated: 9-0ct-25

Particulars	Amount
Account :	
CONT SPN Construction	10,000.00
TDS-1% Contract	(-)100.00
Through:	
BANK-Yes Bank- 009768700000083	
On Account of :	
being amount neft to spn constructions towards work at site	
Amount (in words):	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: gvro@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

M C Modi Edu Trust

Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No: 597

Date: 16-10-2025

Contractor Name

From Date

To Date

Miryala Raju kumar

09-10-2025

15-10-2025

Attendance		Department		Job Work		On A/c	
Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
5.00	2875.00	0.00	0.00	2875.00	0.00	0.00	0.00
15.00	8625.00	3450.00	0.00	5175.00	0.00	0.00	0.00
20.00	11500.00	3450.00	0.00	8050.00	0.00	0.00	0.00
	Value 5.00 15.00	Value Amount 5.00 2875.00 15.00 8625.00	Value Amount Auto 5.00 2875.00 0.00 15.00 8625.00 3450.00	Value Amount Auto Manual 5.00 2875.00 0.00 0.00 15.00 8625.00 3450.00 0.00	Value Amount Auto Manual Auto 5.00 2875.00 0.00 0.00 2875.00 15.00 8625.00 3450.00 0.00 5175.00	Value Amount Auto Manual Auto Manual 5.00 2875.00 0.00 0.00 2875.00 0.00 15.00 8625.00 3450.00 0.00 5175.00 0.00	Value Amount Auto Manual Auto Manual Auto 5.00 2875.00 0.00 0.00 2875.00 0.00 0.00 15.00 8625.00 3450.00 0.00 5175.00 0.00 0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description:

0.00

Department Description:

Towards ground floor cleaning and roads cleaning and material unloading and sump motor removing and water proofing toilets water filling work

6900.00

Job Work Description:

0.00

Total Amount	%	6900.00
TDS:@	1	69.00
Less Rent :		0.00
Less Loan:		0.00

Other Deductions Description:

0.00

Net Amount:

6831.00

Rupees: Six Thousand Eight Hundred Thirty One Only.

APPROVED BY

Approved By Admin

Approved By Accounts

Approved By Managing Director

biometric adoptor way damaged. Please consider this week Payment -(DP) of 6900/ - (ategorised accordingly.

M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36

Payment Voucher

PAY/10732 Dated 9-Oct-25 **Particulars** Amount Account : CONJBDW-Miriyala Raju Kumar 6,900.00 TDS-1% Contract (-)69.00Through: BANK-Yes Bank- 009788700000083 On Account of: being amount neft to miryal rajkumar for water proofing toilets cleaning curing and material unloading and ground floor ,roads cleaning Amount (in words): Indian Rupees Six Thousand Eight Hundred Thirty One Only

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

₹ 6,831.00



Pages: 1 of 1

Attendance Details

M C Modi Edu Trust

Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No: 598

Date: 16-10-2025

Contractor Name

From Date

To Date

Miryala Raju kumar

09-10-2025

15-10-2025

Skill Name		ance Department		Job Work		On A/c		
Skiii Name	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.00	2875.00	0.00	0.00	2875.00	0.00	0.00	0.00
Male Helper	15.00	8625.00	3450.00	0.00	5175.00	0.00	0.00	0.00
Totals	20.00	11500.00	3450.00	0.00	8050.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00

Job Work Description:

Towards dust bricks shifting from ground to 2nd and 4th floors for tiling and ledge wall brick work and transformer area excess soil removing nad levelling work

8500.00

Total Amount	%	8500.00
TDS:@	1	85.00
Less Rent :		0.00
Less Loan:		0.00

Other Deductions Description:

0.00

Net Amount:

8415.00

Rupees: Eight Thousand Four Hundred Fifteen

Approved By Accounts

Approved By Managing Director

Approved By Admin

Manager

M G Road, Ranigunj Secunderabad State Name: Telangana, Code: 36

Payment Voucher

No. : PAY/10733	Dated : 9-Oct-25
Particulars	Amount
Account :	
CONJBDW-Miriyala Raju Kumar	8,050.00
TDS-1% Contract	(-)80.50
Through:	
BANK-Yes Bank- 009788700000083	
On Account of :	
being amount neft miryal raj kumar for dust, bricks shifting to ground to 2r floor and 4th floor	ıd
Amount (in words):	
Indian Rupees Seven Thousand Nine Hundred Sixty Nine and Fifty paise Only	•

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

₹ 7,969.50

Attendance Details

M C Modi Edu Trust

Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No: 603

Date: 16-10-2025

Contractor Name

From Date

To Date

Mr Chowdary Prasad (Civil Work)

09-10-2025

15-10-2025

Skill	Name	Attend	ance	Depart	ment	Job W	/ork	On	A/c
SKIII	Name	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male He	lper	5.00	2750.00	0.00	0.00	2750.00	0.00	0.00	0.00
Mason		9.00	6300.00	0.00	0.00	6300.00	0.00	0.00	0.00
	Totals	14.00	9050.00	0.00	0.00	9050.00	0.00	0.00	0.00

Advice	For I	Payment	
--------	-------	---------	--

PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
		0.00
Job Work Description : Towards 2nd1st floor south side toilets holes packing and finishing work be toilets ledge wall brickwork and plastering work	fore water proofing work and 4th floor	8500.00
	Total Amount %	8500.00
	TDS: @ 1	85.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		

Net Amount:

8415.00

0.00

Rupees: Eight Thousand Four Hundred Fifteen Only.

Approved By Admin

Approved By Project Manager Approved By Accounts

Approved By Managing Director

M C Modi Educational Trust (25-26) M G Road, Ranigunj

Secunderabad

State Name: Telangana, Code: 36

Payment Voucher

No.: PAY/10731 Dated: 9-Oct-25

Particulars	Amount
Account :	
CONJBDW Prasad Chowdary New Ref PAY/10731 8,500.00 Dr	8,500.00
TDS-1% Contract	(-)85.00
Through:	
BANK-Yes Bank- 009788700000083	
On Account of :	
being amount neft to prasad towards work at site	
Amount (in words):	
Indian Rupees Eight Thousand Four Hundred Fifteen Only	
	₹ 8,415.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

16-10-2025 15:12:12 Pages: 1 of 1 **Building Material Voucher** Voucher No MC Modi Educational Trust 7938 Company Name: MCMET From Date : 09-10-2025 Project Name: Dara vijay kumar To Date: 15-10-2025 Supplier Name : Inward No Recd Date Recd Time DC No. DC Date Qty Rate GST% Gross 6125 - Building material - Water Tanker - NA - nos 10-10-2025 18:12 1.000 500.00 0.00 500.00 184 0.00 12-10-2025 19:23 1.000 500.00 500.00 185 2.000 1000.00 **Building Material Total** 1000.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material	1000.00
Towards water supply for labour quarters	
Additional Payments :	
	0.00
Deductions :	
	0.00
Total	1000.00
Rupees : One Thousand Only.	



Project Manager

Accounts Manager

Managing Director

MCMET

Recd Date / Time Veh No Del by

 12-10-2025
 19:23:00
 TS08UH0470
 Party

 Way Bill No
 Way Bill Date
 Way Bill Book no

Oty Rate GST%

1.00 500.00 0.00

DC No DC Date Bill No

Item Name

6125 - Building material - Water Tanker - NA - nos

Supplier Name

Dara vijay kumar

Remarks:-

water supply for labour quarters

Rupees : Five Hundred Only.

61806 185

Recd by

Security
Way Bill Validity

Value

500.00

Bill Date





Printed On 16-10-2025 15:12:28

MCMET 184 61805 Veh No Recd Date / Time Del by Recd by 10-10-2025 18:12:00 TS08UH0470 Party Security Way Bill No Way Bill Date Way Bill Book no Way Bill Validity Qty Rate GST% Value 1.00 500.00 0.00 500.00 DC No DC Date Bill No **Bill Date**

Item Name

6125 - Building material - Water Tanker - NA - nos

Supplier Name

Dara vijay kumar

Remarks:-

Towards water supply for labour quarters

Rupees : Five Hundred Only.





Printed On 16-10-2025 15:01:57

M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36

Payment Voucher

No. : PAY/10734	Dated : 9-Oct-25
Particulars	Amount
Account :	
EUC Dara Vijay Kumar	1,000.00
Through:	
BANK-Yes Bank- 009788700000083	
On Account of :	
being amount neft to dara vijay for water supply for labour quarters	
Amount (in words):	
Indian Rupees One Thousand Only	

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

₹ 1,000.00

Hire	Char	ges	Vou	cher
------	------	-----	-----	------

Company Name: MC Modi Educational Trust

Project Name

MCMET

Miriyala Raju Kumar Supplier Name

16-10-2025 16:57:01

Pages: 1 of 2

Voucher No :

13161

09-10-2025

From Date: To Date :

15-10-2025

	HC No	HC Date		Equipment Name / Particulars		S.Time	E.Time	Qty	Rate		Gross
119793	145	10-10-2025	Tractor with tipper	without labour (per day)		9::30	5::30	1	1800	HC	1800.00
			TS0UF6811	Units: per day (9.30 to 6 P.M	Rate: 1800						
			Towards fire safet	y ms material pipes loading at gvrc store to mcmet	site						
119803	144	09-10-2025	Tractor with tipper	without labour (per day)		9::16	5::25	1	1800	HC	1800.00
			TS08UF6811	Units: per day (9.30 to 6 P.M	Rate: 1800						
			Towards ground fl	loor vdf water bunds debries and transfomer yard s	oil loading and unloading work						
119806	147	12-10-2025	Tractor with tipper	r without labour (per day)		9::20	5::20	1	1800	HC	1800.00
			TS08UF6811	Units: per day (9.30 to 6 P.M	Rate: 1800						

Towards ms fire material rounds pipes,ms I angle and ismc and bends loading at gvrc store and unload

Accounts Manager

Managing Director

Advice for Payment

Company Name : MC Modi Educational Trust					
Project Name: MCMET				V.	12164
Supplier Name : Miriyala Raju Kumar				Voucher No :	13161
PARTICUL	ARS				Amount
Hire Charges - Job Work Payment			Amount Payable :-	0.00	
					0.00
Hire Charges - On A/C Payment			Amount Payable :-	5400.00	
Towards ms fire fighting material loading at gv stores and unloading at mcmet and g	round floor debries loadin	g and un loading work			5400.00
Other Additions :					
					0.00
				Gross	5400.00
			TDS% 2.00	TDS Amount	108.00
CG Other Deductions:	SST% 0.00 0.00	SGST% 0.0	0.00	Total GST Amount	0.00
					0.00
				Total	5292.00
Rupees : Five Thousand Two Hundred Ninty Two Only.					

MCMET

HC 119793

HC Date

Veh No

TS0UF6811

Start Time 9::30

End Time Pay Type

5::30

HC

145

10-10-2025 Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards fire safety ms material pipes loading at gvrc store to mcmet site

Rupees: One Thousand Eight Hundred Only.





Printed On 16-10-2025 15:46:33

MCMET

HC 119803

144

HC Date

Veh No

TS08UF6811

Start Time 9::16

End Time

5::25

Pay Type

09-10-2025 Equipment Name

Tractor with tipper without labour (per day)

Units per day (9.30

Min Rate

1800.00

Max Rate 1800.00

Qty

Rate

1800

1800.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards ground floor vdf water bunds debries and transfomer yard soil loading and unloading work

Rupees: One Thousand Eight Hundred Only.





Printed On 16-10-2025 16:02:36

MCMET

HC 119806

HC Date Veh No. 12-10-2025

TS08UF6811

Start Time 9:20

End Time Pay Type 5::20 HC 147

Equipment Name

Tractor with tipper without labour (per day)

Units Min Rate

Max Rate

1800.00

1800.00

1800

1800.00

per day (9.30 Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards ms fire material rounds pipes,ms I angle and ismc and bends loading at gvrc store and unload

Rupees: One Thousand Eight Hundred Only.





Printed On 16-10-2025 16:08:10

M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36

Payment Voucher

No. : PAY/10735	Dated : 9-Oct-25
Particulars	Amount
Account:	
EUC-Miriyala Raju Kumar	5,400.00
TDS-2% Contract	(-)108.00
Through:	
BANK-Yes Bank- 009788700000083	
On Account of:	
being amount neft to ms material from gv store to mcmet and debries loading and unloading work	
Amount (in words):	
Indian Rupees Five Thousand Two Hundred Ninety Two Only	
	₹ 5,292.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Building Material Voucher

Company Name: MC Modi Educational Trust

Project Name:

MCMET

Supplier Name: Indra Reddy 16-10-2025 16:50:04

Pages: 1 of 1

Voucher No :

7940

From Date :

09-10-2025

Inward No

Recd Date Recd Time DC No. DC Date Qty To Date :

15-10-2025

1017 - Building material - Sand - Coarse - tons

Rate GST% Gross

178

600.000

0.00 25.00

15000.00

11-10-2025 15:23 200

600.000

15000.00

Building Material Total

15000.00

Advice for Payment

PARTICULARS		Amount
Payment towards Building Material		15000.00
Towards robo coarse sand for mcmet site for water proofing and tiling work		
Additional Payments :		0.00
Deductions :		
		0.00
	Total	15000.00
Rupees : Fifteen Thousand Only.		

APPROVED BY

Accounts Manager

Managing Director

178 61808 MCMET Recd Date / Time Veh No Del by Recd by 11-10-2025 15:23:00 TSO8UA9735 Security Party Way Bill No Way Bill Date Way Bill Book no Way Bill Validity Qty Rate GST% Value

600.00 25.00 0.00 15000.00

DC No DC Date Bill No Bill Date

200

1017 - Building material - Sand - Coarse - tons

Supplier Name

Indra Reddy

Remarks:-

Item Name

Towards robo coarse sand for mcmet site for tiling and water proofing work

Rupees: Fifteen Thousand Only.





Printed On 16-10-2025 16:38:32

DELIVERY CHALLAN



	•	0	
	2	u	
No.		\mathbf{C}	J

Date 11:10:25

TN	Ð	12 A	D		\boldsymbol{N}	1	
TOL	V.	\'/	κ	<u> </u>	1	ν ,	K

•	\mathcal{L}	ρ	0	5 A	$oldsymbol{N}$
Size of Material	:! \ \	VD.		///	 !

Time	0	21	0	8	,	A	/	1
Time:	~							

	(ma	
	600;	
Quantity	0-0.	

Lorry N	Jo. S'	08	VA	9	7	35
LOHY	4O.				• • • • • • • •	

	SURES	H
Driver Nameva	RD	.
Inward No: 185	Dt: 0/10/25	
MRN No:	Dt:	
Received By:	Sign:	

MC MODIFED UP TOWAL TRUST

NO in

Senders Signature

Mc modi Educo Trust- 10	dica	Project		MIMET						
				15-10-25						
		No. of male helper		05						
		No. of femal	e helper	05						
09-10-25		Required to date		15-10-25						
Dwards dust Rrice shirting to										
Ground to and after proon and Ground										
Proor drawf										
Description		uantity	Rate	Amount						
uf —	J	800 PM 5		4,000 L						
	8	00501		4000/						
Total Amount 8050 / _										
Engineers's Sign				Contractor's Sign						
Doies		Rajuku	, mar	Des						
	Dwards Iraing Itaing	Dwards of and after leaving and a grand of the grand of t	Required to a Dwards dust By and and aft proor lean's grown and aft proor Baosoff Engineers's Sign Contractor's	Dwards dust Rice of and and after proof and a leave the strong and after proof and a leave the strong and a leave						

20472 S. No.

		S. No.								
Company	MC Nadi	P	Project			ICMET				
No. of workers required			Date							
No. of head mason			No. of male helper		04					
No. of mason	26		No. of female	e helper						
Required from date	09-10-25	-	Required to o	date	15	710-25				
Job Description:	Dward and 2 ath Prov									
and and Proce South side type packing work										
Description			Quantity Rate			Amount				
1) Rollings / Plastong -			4fo 8H-X15			7,200/				
A Hole Podaing -			26 MAG 00			1700				
Total Amount & SOD										
Engineers's Name	Engineers's Sign		Contractor	's Name	С	ontractor's Sign				
. K. Rallon	Docen Profod dow his									