

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 281

Date : 17-10-2025

Contractor Name	From Date	To Date
Miriyala Raju Kumar	09-10-2025	15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	35.50	20412.50	2875.00	0.00	0.00	0.00	17537.50	0.00
Male Helper	20.50	11787.50	4025.00	0.00	0.00	0.00	7762.50	0.00
Totals...	56.00	32200.00	6900.00	0.00	0.00	0.00	25300.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards roads cleaning and store material unloding & other miss work at site		6900.00
Job Work Description :		0.00
		Total Amount %
		6900.00
		TDS : @ 1
		69.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		6831.00
Rupees : Six Thousand Eight Hundred Thirty One Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11269**

Dated: 17-Oct-25

Particulars	Amount
Account :	
CONJBWDW-M Raj Kumar	6,900.00
TDS-1% Contract	(-)69.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to M Raju Towards roads cleaning store material unloding and other miss work at site V No 281	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Thirty One Only	
	₹ 6,831.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 282

Date : 17-10-2025

Contractor Name	From Date	To Date
Teluga Kurmanna	09-10-2025	15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	32.50	18687.50	18687.50	0.00	0.00	0.00	0.00	0.00
Male Helper	32.50	18687.50	18687.50	0.00	0.00	0.00	0.00	0.00
Totals...	65.00	37375.00	37375.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards ground floor to terrace rooms and corridor debris cleaning and driveway cleaning cellar debris removing with tractor & cellar cleaning		36000.00
Job Work Description :		0.00
		Total Amount %
		36000.00
		TDS : @ 1
		360.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		35640.00
Rupees : Thirty Five Thousand Six Hundred Fourty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11270**

Dated: 17-Oct-25

Particulars	Amount
Account :	
CONJBDW-T.Kurmanna	36,000.00
TDS-1% Contract	(-)360.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrrred to T Kuramanna Towards ground floor to trrace rooms and corridor debris cleaning and driveway cleaning work cellar debris removing and cellar cleaning V No 282	
Amount (in words) :	
Indian Rupees Thirty Five Thousand Six Hundred Forty Only	
	₹ 35,640.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 283

Date : 17-10-2025

Contractor Name	From Date	To Date
K.Mallesh	09-10-2025	15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	4.00	2800.00	0.00	0.00	2450.00	0.00	350.00	0.00
Female Helper	4.00	2000.00	0.00	0.00	1750.00	0.00	250.00	0.00
Mason	4.00	2800.00	0.00	0.00	2450.00	0.00	350.00	0.00
Totals...	12.00	7600.00	0.00	0.00	6650.00	0.00	950.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards security kiyos coloum concret work and manval covers fixing & other miss work at site		6000.00
Total Amount %		6000.00
TDS : @ 1		60.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		5940.00
Rupees : Five Thousand Nine Hundred Fourty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11271**

Dated: 17-Oct-25

Particulars	Amount
Account :	
DW- KOLCHELMEY MALLESH	6,000.00
TDS-1% Contract	(-)60.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to K Mallesh Towards A block 115 and 116 flat duct egg corner galta work & civil patchwork V No283	
Amount (in words) :	
Indian Rupees Five Thousand Nine Hundred Forty Only	
	₹ 5,940.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 284

Date : 17-10-2025

Contractor Name	From Date	To Date
Sri Kanakadurga Electricals works	09-10-2025	15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards asper credit balance		15000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	15000.00
	TDS : @ 1	150.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		14850.00
Rupees : Fourteen Thousand Eight Hundred Fifty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11272**

Dated: 17-Oct-25

Particulars	Amount
Account :	
CONT Sri Kanakadurga Electrical works	15,000.00
TDS-1% Contract	(-)150.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Sri kanaka Duraga Electricals Towards asper credit balance V No 284	
Amount (in words) :	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
	₹ 14,850.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 285

Date : 17-10-2025

Contractor Name	From Date	To Date
Jairam Nenavath	09-10-2025	15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Towards advance payment for groundfloor waterproofing work	15000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	15000.00
	TDS : @ 1	150.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
Net Amount :		14850.00
Rupees : Fourteen Thousand Eight Hundred Fifty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11273**

Dated: 17-Oct-25

Particulars	Amount
Account :	
CONT-Nenavath Jayaram	15,000.00
TDS-1% Contract	(-)150.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to N Jairam Towards advance payment for ground floor toilets waterproffing work V No 285	
Amount (in words) :	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
	₹ 14,850.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 286

Date : 17-10-2025

Contractor Name	From Date	To Date
Krishna (Steel railing)	09-10-2025	15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards asper credit balance		15000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	15000.00
	TDS : @ 1	150.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		14850.00
Rupees : Fourteen Thousand Eight Hundred Fifty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Dated: 17-Oct-25

Particulars	Amount
Account :	
CONT Krishna Steel Railing (Mangilal)	15,000.00
On Account 15,000.00 Dr	
TDS-1% Contract	(-)150.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Krishna Steel Railing Towards asper credit balance V No 286	
Amount (in words) :	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
	₹ 14,850.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 287

Date : 17-10-2025

Contractor Name	From Date	To Date
Y.Eshwar rao	09-10-2025	15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards asper credit balance		5000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		5000.00
TDS : @ 1		50.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		4950.00
Rupees : Four Thousand Nine Hundred Fifty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11275**

Dated: 17-Oct-25

Particulars	Amount
Account :	
CONT-Y Eshwar Rao	5,000.00
TDS-1% Contract	(-)50.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Y Eshwar Rao Towards asper credit balance V No 287	
Amount (in words) :	
Indian Rupees Four Thousand Nine Hundred Fifty Only	
	₹ 4,950.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 288

Date : 17-10-2025

Contractor Name	From Date	To Date
MZ Enterprises	09-10-2025	15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards asper credit balance		200000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	200000.00
	TDS : @ 1	2000.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		198000.00
Rupees : One Lakh(s) Ninty Eight Thousand Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11276**

Dated: 17-Oct-25

Particulars	Amount
Account :	
SUP M.Z Enterprises.	2,00,000.00
TDS-1% Contract	(-)2,000.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to MZ Enterprises Towards asper credit balance V No 288	
Amount (in words) :	
Indian Rupees One Lakh Ninety Eight Thousand Only	
	₹ 1,98,000.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 289

Date : 17-10-2025

Contractor Name	From Date	To Date
B Vijaya Laxmi	09-10-2025	15-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Towards advance payment for fire alaram work work order value 47750/-	20000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11277**

Dated: 17-Oct-25

Particulars	Amount
Account :	
CONJBDW B Vijayalaxmi	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
 Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to B Vijaya Laxmi	
Towards advance payment for fire alarm work	
work order value 47750/- V No 289	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight	
Hundred Only	
	₹ 19,800.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Building Material Voucher

16-10-2025 16:07:59

Pages : 1 of 1

Company Name : Modi GV Ventures LLP

Project Name : Vivopolis

Supplier Name : Indra Reddy

Voucher No :	7939
From Date :	09-10-2025
To Date :	15-10-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1034 - Building material - Robo sand - Fine - NA - cft								
108	14-10-2025	6:00	02	14-10-25	600.000	33.00	0.00	19800.00
					600.000			19800.00
Building Material Total								19800.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards robo fine sand supply	19800.00
Additional Payments :	0.00
Deductions :	0.00
Total	19800.00
Rupees : Nineteen Thousand Eight Hundred Only.	

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11280**

Dated: 17-Oct-25

Particulars	Amount
Account : SUP-M Indra Reddy	19,800.00
Through : Yes Bank 009763700005075	
On Account of : Being amount transfrred to Indraredy Towards robo fine sand supply	
Amount (in words) : Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Modi GV Ventures LLP Vivopolis			61807	108
Recd Date / Time 14-10-2025 6:00:00		Veh No TS 08UA 9735	Del by Supplier	Recd by Security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 600.00		Rate 33.00	GST% 0.00	Value 19800.00
DC No 02		DC Date 14-10-25	Bill No	Bill Date
Item Name 1034 - Building material - Robo sand - Fine - NA - cft				
Supplier Name Indra Reddy				
Remarks:- Towards robo fine sand supply				
Rupees : Nineteen Thousand Eight Hundred Only.				



Printed On 16-10-2025 16:08:23

Hire Charges Voucher

Company Name : Modi GV Ventures LLP

Project Name : Vivopolis

Supplier Name : Shekar Reddy

16-10-2025 16:50:34

Pages : 1 of 2

Voucher No :	13167
From Date :	09-10-2025
To Date :	15-10-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119813	515	09-10-2025	JCB	12:45	13:45	1	25000	JW	25000.00
			GJ 27 CQ 3048 Units : per hour Rate : 800						
			Towards water tank shifting at terrace						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi GV Ventures LLP							
Project Name : Vivopolis							
Supplier Name : Shekar Reddy						Voucher No :	13167
PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	25000.00
Towards water tank shifting at terrace							25000.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
						Gross	25000.00
						TDS% 2.00 TDS Amount	500.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
						Total	24500.00
Rupees : Twenty Four Thousand Five Hundred Only.							

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11283**

Dated: 17-Oct-25

Particulars	Amount
Account :	
EUC-Shekar Reddy	25,000.00
TDS-2% Equipment Hire Charges	(-)500.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Shekar reddy Towards water tanks shifting at terrace with crane	
Amount (in words) :	
Indian Rupees Twenty Four Thousand Five Hundred Only	
	₹ 24,500.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Modi GV Ventures LLP Vivopolis					HC 119813
HC Date	Veh No	Start Time	End Time	Pay Type	515
09-10-2025	GJ 27 CQ 3048	12:45	13:45	JW	
Equipment Name					
JCB					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	1	25000	25000.00
Supplier Name					
Shekar Reddy					
Work Description :-					
Towards water tank shifting at terrace					
Rupees : Twenty Five Thousand Only.					



Hire Charges Voucher

Company Name : Modi GV Ventures LLP
Project Name : Vivopolis
Supplier Name : Miriyala Raju Kumar

Voucher No :	13168
From Date :	09-10-2025
To Date :	15-10-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119814	516	11-10-2025	Tractor with tipper without labour (per day)	10:00	17:30	1	1800	JW	1800.00
			TS 08UF 6811 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Towards scraffolding pipes shifting						
119815	517	12-10-2025	Tractor with tipper without labour (per day)	10:00	17:30	1	1800	JW	1800.00
			TS 08UF 6811 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Towards debris shifting						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi GV Ventures LLP							
Project Name : Vivopolis							
Supplier Name : Miriyala Raju Kumar						Voucher No :	13168
PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	3600.00
Towards scraffolding pipes & Debris shifting							3600.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
						Gross	3600.00
						TDS% 2.00 TDS Amount	72.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
						Total	3528.00
Rupees : Three Thousand Five Hundred Twenty Eight Only.							

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP (25-26)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11282**

Dated: 17-Oct-25

Particulars	Amount
Account :	
EUC-M Rajkumar	3,600.00
TDS-1% Contract	(-)72.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to M Raju Towards Debris shifting with tractor	
Amount (in words) :	
Indian Rupees Three Thousand Five Hundred Twenty Eight Only	
	₹ 3,528.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Modi GV Ventures LLP					HC	119814
Vivopolis					516	
HC Date	Veh No	Start Time	End Time	Pay Type		
11-10-2025	TS 08UF 6811	10:00	17:30	JW		
Equipment Name						
Tractor with tipper without labour (per day)						
Units	Min Rate	Max Rate	Qty	Rate	Value	
per day (9.30	1800.00	1800.00	1	1800	1800.00	
Supplier Name						
MiriyaIa Raju Kumar						
Work Description :-						
Towards scraffolding pipes shifting						
Rupees : One Thousand Eight Hundred Only.						



Modi GV Ventures LLP Vivopolis					HC 119815
HC Date	Veh No	Start Time	End Time	Pay Type	517
12-10-2025	TS 08UF 6811	10:00	17:30	JW	
Equipment Name					
Tractor with tipper without labour (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards debris shifting					
Rupees : One Thousand Eight Hundred Only.					



Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	01
Site:	Vivopolis	Total Amount:	6000/-
1. Description of work: Towards Terrace Debris cleaning work			
Work at unit/block no.: NA			
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	11	Male Helper : 06	Female helper 05
From date:	09-10-2025	To date:	09-10-2025
Guideline rate/amount:	6325/-	Negotiated amount:	6000/-
2. Description of work			
Work at unit/block no.:			
Contractor name:		Work type:	☒ Dept. ☐ Job work
No. of labour required.		Male Helper	Female Helper
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD

Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	02
Site:	Vivopolis	Total Amount:	4000/-
1. Description of work: Towards 4 st floor Debris removing & shifting at cellar Cleaning			
Work at unit/block no.: NA			
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	8	Male Halper : 04	Female Helper: 04
From date:	10-10-2025	To date:	10-10-2025
Guideline rate/amount:	4600/-	Negotiated amount:	4000/-
2. Description of work			
Work at unit/block no.:			
Contractor name:		Work type:	☒ Dept. ☐ Job work
No. of labour required.		Male Helper	Female Helper
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:			

Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	3
Site:	Vivopolis	Total Amount:	10,000
1. Description of work: Towards 2 nd & 3 rd floor and cellar bedris shifting with tractor			
Work at unit/block no.: NA			
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	18	Male Helper : 07	Female helper 11
From date:	11 -10 - 2025	To date:	11 -10-2025
Guideline rate/amount:	10,350/-	Negotiated amount:	10,000/-
2. Description of work			
Work at unit/block no.:			
Contractor name:		Work type:	☒ Dept. ☐ Job work
No. of labour required.		Male Helper	Female Helper
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD 
Sign:			
Date:			

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber. 3. For department


Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	04
Site:	Vivopolis	Total Amount:	8000/-
1. Description of work:	Towards Cellar debris shifting with tractor		
Work at unit/block no.:	NA		
Contractor name:	T.Kuramaiah	Work type:	☒ Dept. ☐ Job work
No. of labour required.	14	Male Helper : 07	Female Helper: 07
From date:	12-10-2025	To date:	12-10-2025
Guideline rate/amount:	8050/-	Negotiated amount:	8000/-
2. Description of work			
Work at unit/block no.:	NA		
Contractor name:		Work type:	☒ Dept. ☐ Job work
No. of labour required.		Male Helper	Female Helper
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	

Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	05
Site:	Vivopolis	Total Amount:	8,000/-
1. Description of work: Towards enter inside cleaning & driveway cleaning and cellar area cleaning & main road cleaning work			
Work at unit/block no.: NA			
Contractor name:	T.Kuramaiah	Work type:	☒ Dept. ☐ Job work
No. of labour required.	14	Male Helper : 07	Female Helper: 07
From date:	13-10-25	To date:	15-10-25
Guideline rate/amount:	8,050/-	Negotiated amount:	8,000/-
2. Description of work			
Work at unit/block no.:			
Contractor name:		Work type:	☒ Dept. ☐ Job work
No. of labour required.		Male Helper	Female Helper
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	

Annexure - A
Approval for department labour/job work


Company:	Modi GVVLLP	Sl. No.	6
Site:	Vivopolis	Total Amount:	25000/-
1. Description of work:			
Work at unit/block no.:			
Contractor name:		Work type:	☒ Dept. ☐ Job work
No. of labour required.		Male Helper :	Female helpe
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
2. Description of work			
Work at unit/block no.:			
Contractor name:		Work type:	☒ Dept. ☐ Job work
No. of labour required.		Male Helper	Female Helper
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:			
Towards ten thousand lts PVC tank 02 Nos and Five thousand lts tank 01 nos shifting at terrace			
Work at unit/block no.:			
Contractor name:	Shekar Reddy	Hire type:	☐ Hire ☒ Job work
No. of hours per day:	01	No. of days:	
From date:	09-10-2025	To date:	09-10-2025
Guideline rate/amount:	25000/-	Negotiated amount:	25000/-
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:			
Date:			

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber. 3. For department

Material Shifting Authorization Form

No. A


38345

Date	9/10/25	Time	
Authorized By	A. Jeyaraj	Engg. Sign	
Material to be shifted	Toward PVC tanks 10000, 2 nos		
Shift from	5000 nos toward shifting work		
Shift to	day.		
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	GT 27 C 2304	Vehicle Owner	Sharan Reddy
Hire charges register serial no.	515		
Security / Supervisor Sign		Start Time	10:00
		Stop Time	14:00

Material Shifting Authorization Form


No. A

38346

Date	11/10/25	Time	
Authorized By	A. Surah	Engg. Sign	
Material to be shifted	Towards Scaffold Material shift		
Shift from	five work done.		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	TS08016811	Vehicle Owner	M. Ravi
Hire charges register serial no.	516		
Security / Supervisor Sign		Start Time	9:13
		Stop Time	17:23

Material Shifting Authorization Form

No. A 38347

Date	12/10/26	Time	
Authorized By	Affurca	Engg. Sign	
Material to be shifted	Towards dubai shifting work		
Shift from	done.		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	TS08VF6811	Vehicle Owner	M. Vignu
Hire charges register serial no.	516		
Security / Supervisor Sign		Start Time	6:00
		Stop Time	13:00

Job Work Details

S. No. 22825

Company	MAVU LLP	Project	Vijayapada
No. of workers required	10	Date	
No. of head mason		No. of male helper	05
No. of mason	05	No. of female helper	0
Required from date	09/10/25	Required to date	15/10/25

Job Description:

Towards concrete for security

work footings, columns & slab, level marking

at site basement area and other misc works

Description	Quantity	Rate	Amount
Concrete work -	Unionum	6,000/-	6,000/-
2 other misc works			
Total Amount			6,000/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Mallikarjun		K. Mallik	