Com	any: Dr. NRK BIO	TECH PV	T LTD	Prepared by:	S.Shravya	
	t: Nextopolis	The second				
Date		To	22.10.2025		R British Market	
S No.	Payment towards	RN / CR	Paid to	Description/Remarks	Amount	Available Cr balance
1	Department		Jothi kumari	civil work	15,000	Available Cf balance
2	Department		L.Raju	Electrical	4,700	
3	Jobwork		L.Raju	Electrical	5,300	Marin Marin Carlo and Marin Carlo and Carlo an
4	Department		Kurumanna	Earth work	13,800	
5	Department		Sakeena	Welder	7,000	
5	Jobwork		rekha pande	civil work	13,537	
7	Department		Amlesh	Plumber	5,000	
3	Jobwork		Kurumanna	Earth work		->-00-1
)	Department	1621	Sakeena	Welder		->498co/-
0	OnAccount	1625	Sarjith	Rod bending/civil work	6,500	Last week voucher
1	OnAccount	1624	Eshwar rao	Fire works	20,000	
2	OnAccount		SPN contractors	VDF	30,000	
3	OnAccount		M.Vijya laxshmi	painter	2,50,000	
4	OnAccount		Jai ram		2,50,000	
15	OnAccount		Sakeena	waterproofing	83,000	
6	OnAccount		Pappu ram	Welder	20,000	
17	Hire charges		T.Kurumanna	Tiles/granite	20,000	
8	Hire charges	13191	1.Kurumanna	Tractor/JCB	16,860	
9	Hire charges	13190	Pangoth jamla	Tractor	2,700	
20	Petty Cash	13189	B.Ramesh	Chipping machine	3,150	
21	Petty Cash	Control (Control	S.Shravya	Petty cash	12,000	
22			S.Shravya	Petty cash	12,184	internet/water bill
-2	Petty Cash					

Almed.

## **Hire Charges Voucher**

Company Name: DR.NRK Biotech Private Limited

Project Name : Nextopolis
Supplier Name : B. Ramesh

23-10-2025 17:23:40 Pages : 1 of 2

Voucher No :	13189
From Date :	16-10-2025
To Date :	22-10-2025

	HC No	HC Date	Equipment Name / Particulars		S.Time	E.Time	Qty	Rate		Gross
119842	2453	17-10-2025	Chipping machine piece meal of work 2 or 3 days		09:37	17:12	1.5	700	JW	1050.00
			Units: per day	Rate: 700		l I		I		
			Towards chipping work near at stilt floor & near coumpound wall.							
119847	2459	18-10-2025	Chipping machine piece meal of work 2 or 3 days		09:27	17:21	1	700	JW	700.00
			Units: per day	Rate: 700		l I		I		
			Towards chipping work done near coumpound wall							
119870	2448	16-10-2025	Chipping machine piece meal of work 2 or 3 days		09:21	17:24	1	700	JW	700.00
			Units: per day	Rate: 700				ı		
			Towards chipping work done at coumpound wall							
119875	2464	22-10-2025	Chipping machine piece meal of work 2 or 3 days		07:17	13:22	1	700	JW	700.00
			Units: per day	Rate: 700		l l		I.		
			Towards chipping work done near chemical block.							

Project Manager Accounts Manager Managing Director

## **Advice for Payment**

Company Name: DR.NRK Biotech Private Limited

Project Name · Nextopolis

Supplier Name: B. Ramesh							Voucher No :	13189
PARTICULAR	S							Amount
Hire Charges - Job Work Payment					Amount Pa	yable :-	3150.00	
Towards chipping work done at coumpound wall & near chemical block and oother misce	llaneous	works done at s	ite.					3150.00
Hire Charges - On A/C Payment					Amount Pa	yable :-	0.00	
								0.00
Other Additions :								
								0.00
							Gross	3150.00
					TDS%	6 2.00	TDS Amount	63.00
CGST%	0.00	0.00	SGST%	0.00	0.00		Total GST Amount	0.00
Other Deductions :								
								0.00
							Total	3087.00

Project Manager **Accounts Manager Managing Director**  **Hire Charges Voucher** 

Company Name: DR.NRK Biotech Private Limited

Project Name : Nextopolis
Supplier Name : Pangoth Jamla

23-10-2025 17:23:40 Pages : 1 of 2

Voucher No :	13190
From Date :	16-10-2025
To Date :	22-10-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119843	2454	17-10-2025	Tractor with tipper without labour (per day)	10:21	17:36	1	1800	JW	1800.00
			AP28TA2672 Units: per day (9.30 to 6 P.M Rate: 1800						
			Towards shifting of material from NRK to MHTR-GV.						
119872	2451	16-10-2025	Tractor with tipper without labour (per day)	14:07	19:08	0.5	1800	JW	900.00
			AP28TA2672 Units : per day (9.30 to 6 P.M Rate : 1800						
			Towards shifting of material from MHTR GV to NRk site.						

Project Manager Accounts Manager Managing Director

## **Advice for Payment**

Company Name: DR.NRK Biotech Private Limited

Supplier Name: Pangoth Jamla							Voucher No :	13190
Supplier Name: Tangoth Jama							voucher No .	10100
	PARTICULARS	3						Amount
Hire Charges - Job Work Payment						Amount Payab	le:- 2700.00	
Towards shifing of matreil from MHTR-GV to NRk site.								2700.00
Hire Charges - On A/C Payment						Amount Payab	le :- 0.00	
								0.00
Other Additions :								
								0.0
							Gross	2700.00
						TDS% 2	.00 TDS Amount	54.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount	0.00
Other Deductions :								
								0.00
							Total	2646.00

## **Hire Charges Voucher**

Company Name: DR.NRK Biotech Private Limited

Project Name : Nextopolis
Supplier Name : T.Kurmanna

23-10-2025 17:23:40 Pages : 1 of 2

Voucher No :	13191
From Date :	16-10-2025
To Date :	22-10-2025

	HC No	HC Date		Equipment Name / Particulars		S.Time	E.Time	Qty	Rate		Gross
119844	2455	17-10-2025	Tractor with tipper	without labour (per day)		10:53	17:28	1	1800	JW	1800.00
			TS300780	Units: per day (9.30 to 6 P.M	Rate: 1800				ı		
			Towards shifting o	of materil from NRK to MHTR-GV							
119845	2456	17-10-2025	JCB			14:10	17:30	3.2	800	JW	2560.00
'			ts08gh7882	Units: per hour	Rate: 800						
			Towards levelling	work dust shifting & matrrial loading to tractor.							
119846	2458	18-10-2025	Tractor with tipper	without labour (per day)		06:16	08:14	0.5	1800	JW	900.00
			ts084f6811	Units: per day (9.30 to 6 P.M	Rate : 1800						
			Towards debris sh	nifting work done at site.							
119848	2460	18-10-2025	Tractor with tipper	without labour (per day)		10:15	17:24	1	1800	JW	1800.00
			ts300780	Units: per day (9.30 to 6 P.M	Rate : 1800						
			Towards debris re	moval from site.							
119849	2461	18-10-2025	JCB			14:11	17:08	3	800	JW	2400.00
			ts08gh7882	Units: per hour	Rate: 800						
			Towards debris lo	ading to tractor & levelling work done							
119871	2449	16-10-2025	JCB			09:48	17:00	7	800	JW	5600.00
,			TS08GH7882	Units: per hour	Rate: 800						
			Towards levelling	work dust & debris loading to tractor.							
119873	2462	19-10-2025	Tractor with tipper	without labour (per day)		09:17	17:02	1	1800	JW	1800.00
			ts08uf6811	Units: per day (9.30 to 6 P.M	Rate: 1800				1		
			Towards lifting of	debris & material shifing from MHTR GV to NRK site.							
119874	2463	21-10-2025	Tractor with tipper	without labour (per day)		09:55	17:43	1	1800	JW	1800.00
			ts300780	Units: per day (9.30 to 6 P.M	Rate : 1800				ı		
			Towards debris re	moval work done.							
119876	2465	22-10-2025	Tractor with tipper	without labour (per day)		09:35	17:17	1	1800	JW	1800.00
		1	TS300780	Units: per day (9.30 to 6 P.M	Rate: 1800				1	1	
			Towards debris sh	nifing from NRK to MHTR-GV.							

### **Advice for Payment**

Company Name: DR.NRK Biotech Private Limited

Project Name: Nextopolis Supplier Name: T.Kurmanna

**Hire Charges - Job Work Payment** 

Hire Charges - On A/C Payment

13191 Voucher No: PARTICULARS Amount Amount Payable :-20460.00 Towards shifing of material from NRK to MHTR and debris lifting and loading to tractor & levelling work & dust and cement shifting works. 16860.00 Amount Payable :-0.00 0.00

Other Additions:

0.00 Gross 16860.00

TDS% 2.00 337.20 TDS Amount CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount 0.00

Other Deductions:

0.00 16522.80

Total

Rupees: Sixteen Thousand Five Hundred Twenty Two and Paise Eighty Only.

## Dr. NRK Biotech Pvt Ltd (25-26)

M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
Account:	
EUC-B Ramesh	3,150.00
TDS-2% Equipment Hire Charges	63.00
Through	
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to ramesh towards chipping work done at coumpound wall and chemical block as per vno-13189	
Amount (in words) :	
Indian Rupees Three Thousand Two Hundred Thirteen Only	
	₹ 3,213.00



## Dr. NRK Biotech Pvt Ltd (25-26)

M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
Account:	
EUC-Pangoth Jamla	2,700.00
TDS-2% Equipment Hire Charges	(-)54.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount neft to jamla towards shifting materila from MHTR GV to NRK site as per vno -13190	
Amount (in words) :	
Indian Rupees Two Thousand Six Hundred Forty Six Only	
	₹ 2,646.00



## Dr. NRK Biotech Pvt Ltd (25-26)

M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
Account:	
EUC-T Kurumanna	16,860.00
TDS-2% Equipment Hire Charges	(-)337.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to kurumanna towards shifting of material from NRK to MHTR-GV debris lifting and loading tractor, dust shifting, cement bags shifting work as per vno-13191	
Amount (in words) :	
Indian Rupees Sixteen Thousand Five Hundred Twenty Three Only	

₹ 16,523.00

Receiver's Signature

Prepared by: nextopolis@modiproperties.com Approved by



	DR.N	IRK Biotech Pri	ivate Limite	ed		HC 119870		
		Nextopol	is			HC 119070		
HC Date	Veh No	Start Time	End Time	e Pay T	уре	2448		
16-10-20	25	09:21	17	:24	JW	2770	EFF	
Equipment Na	me			-				
Chipping n	nachine piece me	eal of work 2 or 3 d	ays					1
Units	Min Rate	Max Rate	Qty	Rate	Value			
per day	700.00	700.00	1	700		700.00		
Supplier Name	)				-			
B. Ramesh	า						PEDMINA	
Work Descripti	on :-						50 20 20 Ft.	
Towards c	hipping work done	e at coumpound w	all				1	
Punage : Sovoi	n Hundred Only.							
vuhees . Sevel	Trunurea Only.							



Printed On 23-10-2025 17:23:40

	DR.NRK	Biotech Priva	ate Limited		нс	119871
		Nextopolis			пс	1190/1
HC Date	Veh No	Start Time	End Time	Pay Type	2/	149
16-10-2025	TS08GH7882	09:48	17:00	JW		173
Equipment Name						
JCB						

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	7	800	5600.00
Cupplior Namo	•	•		-	

#### Supplier Mairie

T.Kurmanna

Work Description :-

Towards levelling work dust & debris loading to tractor.

Rupees: Five Thousand Six Hundred Only.





Printed On 23-10-2025 17:23:40

Printed On 23-10-2025 17:23:40


	DR.N	IRK Biotech P Nextopo		ed		HC 119842	
HC Date	Veh No	Start Time	End Tim	e Pay	Туре	2453	
17-10-20	25	09:37	7 17	':12	JW	2433	
Units	Min Rate	Max Rate	Qty	Rate	Value		
Units per day	Min Rate 700.00	Max Rate 700.00	Qty 1.5	Rate 700	Value	1050.00	
	700.00		•		Value	1050.00	

Work Description :-

Rupees : One Thousand Fifty Only.

Towards chipping work near at stilt floor & near coumpound wall.





	DR.NR	RK Biotech Pr	ivate Lim	ited		HC 119843
		Nextopo	lis			110 113040
HC Date	Veh No	Start Time	End T	ïme	Pay Type	2454
17-10-202	5 AP28TA26	72 10:21		17:36	JW	2404
Equipment Nam	ie					
	tipper without labo					
Units	Min Rate	Max Rate	Qty	Rate	Value	
per day (9.30	1800.00	1800.00	1	1	1800	1800.00
Supplier Name						
Pangoth Jar	mla					
Work Description	n :-					
	ifting of material fr		TR-GV.			
Rupees : One Th	nousand Eight Hundre	d Only.				

Printed On 23-10-2025 17:23:40

	DR.NRK	Biotech Pr	ivate Limite	ed		HC 119845	
		Nextopo	lis			110 110040	
HC Date	Veh No	Start Time	End Time	e Pay	Гуре	2456	
17-10-202	5 ts08gh7882	14:10	17	:30	JW	2430	The second second
Equipment Nam	e						
Units	Min Rate Ma	ax Rate	Qty	Rate	Value		
per hour	800.00	800.00	3.2	800		2560.00	
Supplier Name							
T.Kurmanna	a						
Work Description	n :-						REDMI 10
Towards lev	elling work dust shifti	ng & matrria	I loading to tr	actor.			

Rupees: Two Thousand Five Hundred Sixty Only.



Printed On 23-10-2025 17:23:40

	DR.NR	K Biotech Pri	vate Limited	l		110	440040
		Nextopoli	is			HC	119846
HC Date	Veh No	Start Time	End Time	Pay Typ	е	24	158
18-10-202	5 ts084f681	06:16	08:1	4	JW		
Equipment Nam	е						
	tipper without labo						
Units	Min Rate	Max Rate	Qty	Rate	Value		
per day (9.30	1800.00	1800.00	0.5	1800		900.00	
Supplier Name					-		
T.Kurmanna	a						
Work Description	n :-						
Towards de	bris shifting work d	lone at site.					
Rupees : Nine Hi	undred Only.						





Printed On 23-10-2025 17:23:40

	HC 119847					
HC Date	Veh No	Start Time	End Time	Pay Ty	уре	2459
18-10-202	25	09:27	17:2	1	JW	2400
Equipment Nar	ne	-	-			
Units	Min Rate	Max Rate	Qty	Rate	Value	
per day	700.00	700.00	1	700	1 5	700.00
Supplier Name						
B. Ramesh						
Work Description	on :-					
Towards ch	nipping work don	e near coumpound	d wall			

Rupees : Seven Hundred Only.



Printed On 23-10-2025 17:23:40

	DR.NRK	Biotech Priva	ate Limited		HC 119849
		Nextopolis	•		пс 119049
HC Date	Veh No	Start Time	End Time	Pay Type	2461
18-10-2025	ts08gh7882	14:11	17:08	JW	2401
Equipment Name					1
JCB					

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	3	800	2400.00
Consultan Manaa		•			•

Supplier Name


T.Kurmanna

Work Description :-

Towards debris loading to tractor & levelling work done

Rupees: Two Thousand Four Hundred Only.





Printed On 23-10-2025 17:23:40

	DR.N	RK Biotech Pr	ivate Limit	ed		110 440070
		Nextopo	lis			HC 119873
HC Date	Veh No	Start Time	End Time	e Pay T	уре	2462
19-10-2025	5 ts08uf68	11 09:17	17	:02	JW	2402
Equipment Name	e					
Inits	Min Rate	Max Rate	Qty	Rate	Value	
per day (9.30		1800.00	1	1800		1800.00
Supplier Name						
T.Kurmanna	1					
Work Description	1 :-					
Towards lifti	ng of debris & m	aterial shifing fro	m MHTR GV	to NRK site.		
Rupees : One Th	ousand Eight Hundr	red Only.				

Printed On 23-10-2025 17:23:40

	DR.NR	K Biotech Pri Nextopol		ed		HC 119874
HC Date	Veh No	Start Time	End Tim	e F	Рау Туре	2463
21-10-2025 ts300780		09:55	17	':43	JW	2403
Equipment Nam	е			-		
Units	Min Rate	Max Rate	Qty	Rate	Value	
per day (9.30	1800.00	1800.00	1	18	00	1800.00
Supplier Name						
T.Kurmanna	1					
Work Description	1 :-					
Towards del	bris removal work	done.				
Runges · One Th	ousand Eight Hundre	d Only.				
		u ∪ıııy.				





Printed On 23-10-2025 17:23:40

22-10-2025 07:17 13:22 JW uipment Name Chipping machine piece meal of work 2 or 3 days		DR.NRK Biotech Private Limited Nextopolis						
22-10-2025 07:17 13:22 JW  uipment Name  Chipping machine piece meal of work 2 or 3 days	HC Date	Veh No	Start Time	End Tin	ne Pay T	уре	2/6/	
Chipping machine piece meal of work 2 or 3 days	22-10-202	5	07:17	1;	3:22	JW	2404	
its Min Rate Max Rate Qty Rate Value								
	Units	Min Rate	Max Rate	Qty	Rate	Value		
per day 700.00 700.00 1 700 700.00								

B. Ramesh Work Description :-

Rupees : Seven Hundred Only.

Towards chipping work done near chemical block.





Printed On 23-10-2025 17:23:40

	DR.NF	RK Biotech	Private Lim	ited			шс	440076
		Nextop	oolis				НС	119876
HC Date	Veh No	Start Time	e End Ti	me	Pay Type			2465
22-10-202	5 TS30078	0 09:	35 1	7:17	JW			2400
Equipment Nam	е				-			
ractor with	tipper without lab	our (per day)						
Units	Min Rate	Max Rate	Qty	Rate		Value		
per day (9.30	1800.00	1800.00	1		1800		1800.0	0
Supplier Name								
T.Kurmanna	3							
Work Description	n :-							
Towards de	bris shifing from N	NRK to MHTR	-GV.					

Rupees: One Thousand Eight Hundred Only.





Printed On 23-10-2025 17:23:40

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1632 Date: 24-10-2025

Contractor Name	From Date	To Date
Amlesh	16-10-2025	22-10-2025

Skill Name	Attend	Attendance		Department		Job Work		On A/c	
Okiii Ivairie	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual	
Male Helper	4.00	2200.00	0.00	2200.00	0.00	0.00	0.00	0.00	
Mason	4.00	2800.00	0.00	2800.00	0.00	0.00	0.00	0.00	
Totals	. 8.00	5000.00	0.00	5000.00	0.00	0.00	0.00	0.00	

# **Advice For Payment**

P A R T I C U L A R S AMOUNT

On A/c Description:

0.00

### **Department Description:**

Towards stilt floor all store rooms old doors removing and fixing of new doors & along with hardware and other miscellaneous works done at site.

5000.00

Job Work Description:

0.00

Total Amount %	5000.00
TDS: @ 1	50.00
Less Rent :	0.00
Less Loan :	0.00

Approved By Admin Approved By Project Manager Ap

Approved By Accounts

Pages: 2 of 2

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

		1
Other Deductions Description :		
·		0.00
	Net Amount :	4950.00
Rupees : Four Thousand Nine Hundred Fifty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1633 Date: 24-10-2025

Contractor Name	From Date	To Date
Jyothi Kumari	16-10-2025	22-10-2025

Skill Name	Attend	dance	Department		Job Work		On A/c	
Okiii Ivairie	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2750.00	2750.00	0.00	0.00	0.00	0.00	0.00
Mason	20.00	14000.00	14000.00	0.00	0.00	0.00	0.00	0.00
Totals	. 25.00	16750.00	16750.00	0.00	0.00	0.00	0.00	0.00

# **Advice For Payment**

P A R T I C U L A R S AMOUNT

On A/c Description:

0.00

#### **Department Description:**

Towards man hole chamber finishing work & pump rooom & rolling sheet brick workplastring & stilt floor colums finishing work and other miscellaneous works done at site.

15000.00

Job Work Description:

0.00

Total Amount %	15000.00
TDS: @ 1	150.00
Less Rent :	0.00
Less Loan :	0.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Other Deductions Description :	
	0.00
Net Amount :	14850.00
Rupees : Fourteen Thousand Eight Hundred Fifty Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1635 Date: 24-10-2025

Contractor Name	From Date	To Date
L.Raju	16-10-2025	22-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
Skiii Ivairie	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	2.00	1400.00	0.00	0.00	0.00	1400.00	0.00	0.00
Male Helper	8.00	4400.00	0.00	3300.00	0.00	1100.00	0.00	0.00
Mason	6.00	4200.00	0.00	1400.00	0.00	2800.00	0.00	0.00
Totals	. 16.00	10000.00	0.00	4700.00	0.00	5300.00	0.00	0.00

# **Advice For Payment**

PARTICULARS AMOUNT

#### On A/c Description:

0.00

## **Department Description:**

Towards motors connection & motor shiffting work & stilt floor store rooms wires removal & security room lights fixing work and other miscellaneous works done at site.

4700.00

### Job Work Description:

0.00

Total Amount %	4700.00
TDS: @ 1	47.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		
Other Deductions Description .		0.00
	Net Amount :	4653.00
Rupees: Four Thousand Six Hundred Fifty Three Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1634 Date: 24-10-2025

Contractor Name	From Date	To Date
L.Raju	16-10-2025	22-10-2025

Skill Name	Attendance		Department		Job Work		On A/c	
Okiii Mairie	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	2.00	1400.00	0.00	0.00	0.00	1400.00	0.00	0.00
Male Helper	8.00	4400.00	0.00	3300.00	0.00	1100.00	0.00	0.00
Mason	6.00	4200.00	0.00	1400.00	0.00	2800.00	0.00	0.00
Totals	. 16.00	10000.00	0.00	4700.00	0.00	5300.00	0.00	0.00

# **Advice For Payment**

PARTICULARS AMOUNT

On A/c Description:

0.00

Department Description :

0.00

Job Work Description:

Towards south east & north east staircase electrical wiring & lights fixing work and other miscellaneous works done at site.

5300.00

Total Amour	nt %	5300.00
TDS:@	1	53.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
		0.00
	Net Amount :	5247.00
Rupees : Five Thousand Two Hundred Fourty Seven Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1636 Date: 24-10-2025

Contractor Name	From Date	To Date
Rekha Pande (civil work)	16-10-2025	22-10-2025

Skill Name	Attend	dance	Department		Job Work		On A/c	
Okiii Ivaille	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	11.25	6187.50	0.00	0.00	1787.50	4400.00	0.00	0.00
Mason	10.50	7350.00	0.00	0.00	1400.00	5950.00	0.00	0.00
Totals	. 21.75	13537.50	0.00	0.00	3187.50	10350.00	0.00	0.00

# **Advice For Payment**

PARTICULARS	AMOUNT
-------------	--------

On A/c Description:

0.00

**Department Description:** 

0.00

## Job Work Description:

Towards all floor civil patch works & columns & staircase patcht work & chemical block patch works and other miscellaneous work done at site.

13537.00

Total Amount	%		13537.00
TDS:@	1		135.37
Less Rent :			0.00
Less Loan:			0.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Other Deductions Description :		
•		0.00
	Net Amount :	13401.63
Rupees: Thirteen Thousand Four Hundred One and Paise Sixty Three Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1637 Date: 24-10-2025

Contractor Name	From Date	To Date
T.Kurmanna earrthwork	16-10-2025	22-10-2025

Skill Name	Attendance				Job Work		On A/c	
Okiii Maille	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	39.50	22712.50	5893.75	0.00	4168.75	12650.00	0.00	0.00
Male Helper	55.50	31912.50	8193.75	0.00	8193.75	15525.00	0.00	0.00
Totals	. 95.00	54625.00	14087.50	0.00	12362.50	28175.00	0.00	0.00

# **Advice For Payment**

PARTICULARS AMOUNT

## On A/c Description:

0.00

#### **Department Description:**

Towards stilt floor cleaing work & staircase deep cleaing work & material loading to treator & dead motor removal and other miscellaneou works done at site.

13800.00

## Job Work Description:

0.00

Total Amount %	13800.00
TDS: @ 1	138.00
Less Rent :	0.00
Less Loan :	0.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

	I	
Other Deductions Description :		0.00
		0.00
	Net Amount :	13662.00
Rupees : Thirteen Thousand Six Hundred Sixty Two Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

#### 24-10-2025 14:52:36

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1638 Date: 24-10-2025

Contractor Name	From Date	To Date
T.Kurmanna earrthwork	16-10-2025	22-10-2025

Skill Name	Attendance				Job Work		On A/c	
Okiii Maille	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	39.50	22712.50	5893.75	0.00	4168.75	12650.00	0.00	0.00
Male Helper	55.50	31912.50	8193.75	0.00	8193.75	15525.00	0.00	0.00
Totals	. 95.00	54625.00	14087.50	0.00	12362.50	28175.00	0.00	0.00

# **Advice For Payment**

AMOUNT

On A/c Description:

0.00

**Department Description:** 

0.00

#### Job Work Description :

Towards stores shifting from NRK to MHTR-GV & all debris or scrap up material loading and unloading & terrace floor cleaing and other miscellaneous works done at site.

49800.00

Total Amount %	49800.00
TDS: @ 1	498.00
Less Rent :	0.00
Less Loan :	0.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

24-10-2025 14:52:36

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Other Deductions Description :		
Canon Decadone Decompación		0.00
	Net Amount :	49302.00
Rupees : Fourty Nine Thousand Three Hundred Two Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

### 24-10-2025 12:38:10

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1621 Date: 17-10-2025

Contractor Name	From Date	To Date
Sakeena(welder)	09-10-2025	15-10-2025

Skill Name	Attend	ttendance Department		Job Work		On A/c		
Okiii I Vallie	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	12.00	8400.00	6300.00	2100.00	0.00	0.00	0.00	0.00
Totals	. 12.00	8400.00	6300.00	2100.00	0.00	0.00	0.00	0.00

## **Advice For Payment**

P A R T I C U L A R S AMOUNT

On A/c Description:

0.00

### **Department Description:**

Towards HT pole MS grill work & security gate reparing work & other miscellaneous works done at site.

6500.00

Job Work Description:

0.00

Total Amount %	6500.00
TDS: @ 1	65.00
Less Rent :	0.00
Less Loan :	0.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

24-10-2025 12:38:10

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Other Deductions Description :	0.00
Net Amount :	6435.00
Rupees : Six Thousand Four Hundred Thirty Five Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

### 24-10-2025 13:56:19

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1639 Date: 24-10-2025

Contractor Name	From Date	To Date
Sakeena(welder)	16-10-2025	22-10-2025

Skill Name	Attendance Departme		tment	Job Work		On A/c		
Okiii I Vallie	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	10.00	7000.00	1400.00	5600.00	0.00	0.00	0.00	0.00
Totals	. 10.00	7000.00	1400.00	5600.00	0.00	0.00	0.00	0.00

## **Advice For Payment**

PARTICULARS	AMOUNT

On A/c Description:

0.00

### **Department Description:**

Towards main gate removal and refixing work & HT transformer grill all around fabrication work and other misce works done at site.

7000.00

Job Work Description:

0.00

Total Amount %	7000.00
TDS: @ 1	70.00
Less Rent :	0.00
Less Loan :	0.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

24-10-2025 13:56:19

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Other Deductions Description :	
	0.00
Net Amount :	6930.00
Rupees : Six Thousand Nine Hundred Thirty Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

M/s. MODI PROPERTIES PVT. LTD.
# 5-4-187/3 & 4, II Floor, Soham Mansion, M.G. Road, Secunderabad - 500 0003.

Annexure - A
Approval for department labour/job work

Sl. No. 1520

Company:	DINRY BIDTED	PVT MP	1020
Site:	STURE STURES	Total Amount:	10000/
			18,000 /-
1. Description of work:	Towards Site	0 0 0	1 0 0 1
undanding more	10	dooning Material	
Work at unit/block no.:	A . O	soork dood r	was creating
Contractor name:	A STATE OF THE PROPERTY OF THE PARTY OF THE	Work type:	Dept. Job work
No. of labour require	Muson:	Male helper:	Female helper: B
From date:	16/10/2	To date:	1 1
Guideline rate/amount:	36×545=20,700	Negotiated amount:	22/10/25
	1 0x 1 1 2 20 1 100		80,000
2. Description of work:			18,000/-
Work at unit/block no.:		, <u>, , , , , , , , , , , , , , , , , , </u>	
Contractor name:		Work type:	Dept. Job work
No. of labour require	Mason:	Male helper:	Female helper:
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire:			
	la de la companya de		
Work at unit/block no.:			
Contractor name:		Hire type:	Hire Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	Hire Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:	Sand	to N. al	
Date:	Col !	To the last	
	29/10/25	29/10/2	a wihot

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber.

3. For department work / equipment hire enter total value of department work in 'guidline rate / amount'.

4. For job work enter guideline rates/amount and negotiated amount.

### M/s. MODI PROPERTIES PVT. LTD.

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G. Road, Secunderabad - 500 0003.

Annexure - A 1521 Sl. No. Approval for department labour/job work Company: DENPR Site: 18,000 Total Amount: 1. Description of work: algoria nork, pen PTHING EN and Work at unit/block no : 8:10. Contractor name: Work type: Lurumanna Dept. Job work anth No. of labour require Mason: Male helper: Female helper: 191 From date: To date: 22 10 Guideline rate/amount Negotiated amount: 2. Description of work: Work at unit/block no: Contractor name: Work type: Dept. Job work No. of labour require Mason: Male helper: Female helper: From date: To date: Guideline rate/amount: Negotiated amount: 3. Desc. of equipment hire: Work at unit/block no .: Hire type: Contractor name: Hire Job work No. of days: No. of hours per day: To date: From date: Negotiated amount: Guideline rate/amount: 4. Desc. of equipment hire: Work at unit/block no.: Hire type: Hire Job work Contractor name: No. of days: No. of hours per day: To date: From date: Guideline rate/amount: Negotiated amount: Partner/MD Approved by: Engineer Sign: Date:

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber. 3. For department work / equipment hire enter total value of department work in 'guidline rate / amount'.

4. For job work enter guideline rates/amount and negotiated amount.

S No 25421

				S. No.
Company	DI-NEK Bootech Pu	Project		Nerstoppli)
No. of workers required	8	Date		20/10/25
No. of head mason		No. of male	helper	9
No. of mason	6	No. of femal	le helper	
Required from date	16/10/28	Required to	date	22/10/25
Job Description:	Towards of	bouth eagh	- § 10	orth part
Offerage	Octical h	sering,	lights	Anig
	Mis Nor		U	
Descri	ption	Quantity	Rate	Amount
Towards doce	th east g	Æ	700	200/-
NE Harrage	eletrical	2	55	1100/-
wing,	lights		<b>20</b>	
fering room	ork g			
Mes rvois	done			
			Total Amo	ount 5300/-
Engineers's Name	Engineers's Sign	Contractor's Name		Contractor's Sign
Bhraya	Blowy	- L. Rajy		Suf

Job Work Details S. No. 5422						
Company	Dr.NRK BEO	P	Project			PK
No. of workers required	22	Strate of Feed	Date			Igroly
No. of head mason		1	No. of male h	elper		11
No. of mason	71	1	No. of female	helper		_
Required from date	16/10/22		Required to d	ate		22/10/25
Job Description:	Towards	all	floor	cevil	Da	Jeh work
& column, os						
patch 100	IN & Mil		WOVEL	de	ne	•
Descri			antity	Rate		Amount
Toroards a	1 Hours	ı	1.00	550	)	6184.00
cevel path			10.50	700		7350.00
Column of						
	c, chenical					
Block pal						
	DOING Clare.					
Total Amount 13,537				13,534/		
Engineers's Name	Engineers's Sign	1	Contractor	's Name	C	ontractor's Sign
shrupa.	Ship		Dela	panda	).	Swy!

	Job V	Work Details		s. No.
Company	Dr. NER Biot	A Project		vertopolis
No. of workers required		Date		23/10/25
No. of head mason	_	No. of male	helper	44
No. of mason	<u></u>	No. of femal	le helper	43
Required from date	16/10/25	Required to		22/10/28
Job Description:	Towards of	oras Shift	lig d	moderial
MHT Q-6V,	all debres	01 80	mp y	0 11000
loading a	integio	Herrace	1100	Amount
Descri	ption	Quantity	Rate	
Towards Store	a ditig	87	545	- 50,025/-
from MPK to				
- gv all	delais or			
& Crap 4	p material			
loading, u	cloady			
cy terraco	floor			
deaig.				
Total Amount 50,095				
Engineers's Name	Engineers's Sign	Contractor	r's Name	Contractor's Sign
Ohrap	aux	Ruvus	nanne	wy

M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Amount (in words) :	
floor all store rooms old doors removing and fixing of new doors & along with hardware and other miscellaneous works done at site. as per vno-1632	
Being amount nef to amlesh kumar Towards stilt	
On Account of :	
BANK-Yes Bank-009763700003490	
Through:	
	( )00.00
TDS-1% Contract	(-)50.00
DW-Amlesh Kumar	5,000.00
Account:	
Particulars	Amount

Prepared by: nextopolis@modiproperties.com Appro

Approved by

Receiver's Signature



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
Amount (in words)	
Amount (in words):	
Being amount neft to jyothi kumar Towards man hole chamber finishing work & pump rooom & rolling sheet brick workplastring & stilt floor colums finishing work and other miscellaneous works done at site. as per vno-1633	
On Account of :	
BANK-Yes Bank-009763700003490	
Through:	
TDS-1% Contract	(-)150.00
CONJBDW-Jyothi Kumari	15,000.00
Account:	
Particulars	Amount

Prepared by: nextopolis@modiproperties.com Approved by



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**


No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
Account:	
CONJBDW-L Raju New Ref <b>PAY/10591 4,700.00 Dr</b>	4,700.00
TDS-1% Contract	(-)47.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to L.Raju Towards motors connection & motor shiffting work & stilt floor store rooms wires removal & security room lights fixing work and other miscellaneous works done at site. as per vno-1635	
Amount (in words):	
Indian Rupees Four Thousand Six Hundred Fifty Three Only	
	₹ 4,653.00

Prepared by: nextopolis@modiproperties.com

Approved by

Receiver's Signature



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
Account:	
CONJBDW-L Raju New Ref <b>PAY/10591 5,300.00 D</b> r	5,300.00
TDS-1% Contract	(-)53.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount neft to L.Rju Towards south east & north east staircase electrical wiring & lights fixing work and other miscellaneous works done at site. as per vno-1634	
Amount (in words) :	
Indian Rupees Five Thousand Two Hundred Forty Seven Only	

₹ 5,247.00



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
	Amount
Account:	
CONJBDW-Rekha Pande	13,537.00
TDS-1% Contract	(-)135.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount neft tp rekha pande Towards all floor civil patch works & columns & staircase	
patcht work & chemical block patch works and other miscellaneous work done at site. as per vno-1636	
Amount (in words) :	
Indian Rupees Thirteen Thousand Four Hundred Two Only	
	₹ 13,402.00



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
Account:	
CONJBDW-T Kurumanna	13,800.00
TDS-1% Contract	(-)138.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to kurumanna Towards stilt floor cleaing work & staircase deep cleaing work & material loading to trcator & dead motor removal and other miscellaneou works done at site. as per vno-1637	
Amount (in words) :	
Indian Rupees Thirteen Thousand Six Hundred Sixty Two Only	
	₹ 13,662.00

Receiver's Signature

Prepared by: nextopolis@modiproperties.com Approved by



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
Account :	
CONJBDW-T Kurumanna	49,800.00
TDS-1% Contract	(-)498.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to kurumanna Towards stores shifting from NRK to MHTR-GV & all debris or scrap up material loading and unloading & terrace floor cleaing and other miscellaneous works done at site. as per vno-1638	
Amount (in words):	
Indian Rupees Forty Nine Thousand Three Hundred Two Only	
	₹ 49,302.00

Prepared by: nextopolis@modiproperties.com

Approved by

Receiver's Signature



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
Account:	
CONJBDW- Sakeena(Welder)	6,500.00
TDS-1% Contract	(-)65.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to sakeena Towards HT pole MS grill work & security gate reparing work & other miscellaneous works done at site. as per vno-1621	
Amount (in words) :	
Indian Rupees Six Thousand Four Hundred Thirty Five Only	
	₹ 6,435.00



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25


Particulars	Amount
Account:	
CONJBDW- Sakeena(Welder)	7,000.00
TDS-1% Contract	(-)70.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to sakeena Towards main gate removal and refixing work & HT	
transformer grill all around fabrication work and other misce works done at site. as per vno-1639	
Amount (in words) :	
Indian Rupees Six Thousand Nine Hundred Thirty Only	

Prepared by: nextopolis@modiproperties.com

Approved by

Receiver's Signature

₹ 6,930.00



Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1624 Date: 23-10-2025

Contractor Name	From Date	To Date
Eswar rao	16-10-2025	22-10-2025

Skill Name	Attend	lance	Depar	tment	Job Work		On A/c	
OKIII I Vallic	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals	. 0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

## **Advice For Payment**

P A R T I C U L A R S AMOUNT

### On A/c Description :

Towards payment for scaffolding work at site.

30000.00

Department Description :

0.00

Job Work Description:

0.00

Total Amount %	30000.00
TDS: @ 1	300.00
Less Rent :	0.00
Less Loan :	0.00

### Other Deductions Description:

Approved By Admin Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

	0.00
	0.00
Net Amount :	29700.00
Rupees : Twenty Nine Thousand Seven Hundred Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1625 Date: 23-10-2025

Contractor Name	From Date	To Date
Sarjith civil work	16-10-2025	22-10-2025

Skill Name	Attend	lance	Depar	tment	Job Work		On A/c	
OKIII I Vallic	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals	. 0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

## **Advice For Payment**

P A R T I C U L A R S AMOUNT

### On A/c Description :

Towards payment for RCC works at site.

20000.00

**Department Description:** 

0.00

Job Work Description:

0.00

Total Amount %	20000.00
TDS: @ 1	200.00
Less Rent:	0.00
Less Loan :	0.00

## Other Deductions Description:

Approved By Admin Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

	0.00
Net Amount :  Rupees : Ninteen Thousand Eight Hundred Only.	19800.00
Nupees . Minteen Thousand Eight Hundred Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1626 Date: 23-10-2025

Contractor Name	From Date	To Date
Jai Ram contractor	16-10-2025	22-10-2025

Skill Name	Attend	lance	Depar	tment	Job Work		On A/c	
OKIII I Vallic	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals	. 0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

## **Advice For Payment**

. , , , , , , , , , , , , , , , , , , ,	
P A R T I C U L A R S	AMOUNT

### On A/c Description:

Towards water proofing works at site.

83000.00

Department Description :

0.00

Job Work Description:

0.00

Total Amount %	83000.00
Total Amount %	03000.00
TDS: @ 1	830.00
Less Rent:	0.00
Less Loan:	0.00

### Other Deductions Description:

Approved By Admin Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

	0.00
Net Amount :	82170.00
Rupees : Eighty Two Thousand One Hundred Seventy Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

#### 24-10-2025 15:31:18

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1629 Date: 23-10-2025

Contractor Name	From Date	To Date
M.Vijaya lakshmi	16-10-2025	22-10-2025

Skill Name	Attendance		Depar	tment	Job V	Vork	O	n A/c
OKIII I Vallic	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals	. 0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

## **Advice For Payment**

P A R T I C U L A R S AMOUNT

### On A/c Description :

Towards payment for painting works at stilt floor.

250000.00

Department Description :

0.00

Job Work Description:

0.00

.00
.00
.00

### Other Deductions Description:

Approved By Admin Approved By Project Manager

Approved By Accounts

24-10-2025 15:31:18

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

	0.00
Net Amount :	247500.00
Rupees : Two Lakh(s) Fourty Seven Thousand Five Hundred Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

## **Attendance Details Nextopolis**

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1628 Date: 23-10-2025

Contractor Name	From Date	To Date
T.Kurmanna earrthwork	16-10-2025	22-10-2025

Skill Name	Attend	dance	Depar	tment	Job \	Vork	0	n A/c
Okiii Maille	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	30.00	17250.00	6612.50	0.00	10062.50	0.00	0.00	0.00
Male Helper	43.75	25156.25	8193.75	0.00	16243.75	0.00	0.00	0.00
Totals	. 73.75	42406.25	14806.25	0.00	26306.25	0.00	0.00	0.00

## **Advice For Payment**

	PARTICULARS	AMOUNT
On A/c Description :		

### On A/c Description:

Towards payment as per credit blance 30000/-

30000.00

**Department Description:** 

0.00

Job Work Description:

0.00

Total Amount %	30000.00
TDS: @ 1	300.00
Less Rent :	0.00
Less Loan:	0.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Other Deductions Description :				
	0.00			
Net Amount :	29700.00			
Rupees : Twenty Nine Thousand Seven Hundred Only.				

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

# Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1629 Date: 23-10-2025

Contractor Name	From Date	To Date
M.Vijaya lakshmi	16-10-2025	22-10-2025

Skill Name	Attendance		Depar	tment	Job V	Vork	O	n A/c
OKIII I Vallic	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals	. 0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

## **Advice For Payment**

P A R T I C U L A R S AMOUNT

### On A/c Description :

Towards payment for painting works at stilt floor.

250000.00

**Department Description:** 

0.00

Job Work Description:

0.00

Total Amount %	250000.00
TDS: @ 1	2500.00
Less Rent :	0.00
Less Loan :	0.00

### Other Deductions Description :

Approved By Admin Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

	0.00
	0.00
Net Amount :	247500.00
Rupees : Two Lakh(s) Fourty Seven Thousand Five Hundred Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

## **Attendance Details Nextopolis**

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1630 Date: 23-10-2025

Contractor Name	From Date	To Date
MD.KHUDOOS	16-10-2025	22-10-2025

Skill Name	Attend	dance	Depar	tment	Job \	Vork	0	n A/c
Okiii Ivairie	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	2.00	1100.00	1100.00	0.00	0.00	0.00	0.00	0.00
Mason	2.00	1400.00	1400.00	0.00	0.00	0.00	0.00	0.00
Totals	. 4.00	2500.00	2500.00	0.00	0.00	0.00	0.00	0.00

## **Advice For Payment**

	PARTICULARS	AMOUNT
On A/c Description :		

Towards payment for plubing works at site.

20000.00

**Department Description:** 

0.00

Job Work Description:

0.00

Total Amount %	20000.00
TDS: @ 1	200.00
Less Rent :	0.00
Less Loan:	0.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Other Deductions Description :	
	0.00
Net Amoun	t: 19800.00
Rupees : Ninteen Thousand Eight Hundred Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 1 of 1

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Advice for Payment No: 1631 Date: 23-10-2025

Contractor Name	From Date	To Date
Pappu ram	16-10-2025	22-10-2025

Skill Name	Attend	lance	Depar	tment	Job V	/ork	Oı	n A/c
Okiii I Vallie	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

## **Advice For Payment**

### On A/c Description:

Towards payment for tiles & granite works at site.

20000.00

**Department Description:** 

0.00

Job Work Description:

0.00

Total Amount %	20000.00
TDS: @ 1	200.00
Less Rent :	0.00
Less Loan :	0.00

Approved By Admin

Approved By Project Manager

Approved By Accounts

Pages: 2 of 2

## Attendance Details Nextopolis

Survey No.230 to 243, plot No.11, Thurkapally, Shameerpet.

Other Deductions Description :	0.00
	0.00
Net Amount :	19800.00
Rupees : Ninteen Thousand Eight Hundred Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10542** Dated: 23-0ct-25

Particulars	Amount
Account:	
CONT-Eswar Rao	30,000.00
TDS-1% Contract	(-)300.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to eswar rao Towards payment for scaffolding work at site. as per vno -1624	
Amount (in words) :	
Indian Rupees Twenty Nine Thousand Seven Hundred Only	
	₹ 29,700.00

Prepared by: nextopolis@modiproperties.com Ap

Approved by

Receiver's Signature



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10576** Dated: 23-0ct-25

	₹ 19,800.00
Indian Rupees Nineteen Thousand Eight Hundred Only	
Amount (in words) :	
Being amount neft to sarjeet kumar Towards payment for RCC works at site. as per vno-1625	
On Account of :	
BANK-Yes Bank-009763700003490	
Through:	
TDS-1% Contract	(-)200.00
CONT-Sarjeet Kumar	20,000.00
Account:	
Particulars	Amount



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10581** Dated: 23-0ct-25

Particulars	Amount
Account:	
CONT-Jairam Nenavath	83,000.00
TDS-1% Contract	(-)830.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount neft to jairam Towards water proofing works at site. as per vno-1626	
Amount (in words):	
Indian Rupees Eighty Two Thousand One Hundred Seventy Only	
-	₹ 82,170.00

Prepared by: nextopolis@modiproperties.com Appr

Approved by

Receiver's Signature



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
Account :	
CONT-SPN Contractor	2,50,000.00
TDS-1% Contract	(-)2,500.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount neft to SPN contractor Towards payment for VDF works at site. as per vno-1627	
Amount (in words) :	
Indian Rupees Two Lakh Forty Seven Thousand Five Hundred Only	

Prepared by: nextopolis@modiproperties.com Ap

Approved by

Receiver's Signature

₹ 2,47,500.00



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10582** Dated: 23-0ct-25

Particulars	Amount
Account:	
CONT-T Kurumanna	30,000.00
TDS-1% Contract	(-)300.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount neft to kurumanna Towards payment as per credit blance 30000/- as per vno-1628	
Amount (in words) :	
Indian Rupees Twenty Nine Thousand Seven Hundred Only	
	₹ 29,700.00



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10583** Dated: 23-0ct-25

Particulars	Amount
Account:	
CONT-M Vijayalaxmi	2,50,000.00
TDS-1% Contract	(-)2,500.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to vijayalaxmi Towards	
payment for painting works at stilt floor. as per vno-1629	
Amount (in words) :	
Indian Rupees Two Lakh Forty Seven Thousand Five Hundred Only	

Prepared by: nextopolis@modiproperties.com Approved by Receiver's Signature

₹ 2,47,500.00



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
	Amount
Account:	
CONT- Mohammed Khudoos	20,000.00
TDS-1% Contract	(-)200.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount neft to khoodus Towards payment for plubing works at site. as per vno-1630	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: nextopolis@modiproperties.com Approved by Receiver's Signature



M G Road, Ranigunj Secunderabad

State Name: Telangana, Code: 36 CIN: U45100TG2004PTC044950

## **Payment Voucher**

No.: **PAY/10591** Dated: 23-0ct-25

Particulars	Amount
	Amount
Account:	
CONT- Pappu Ram	20,000.00
TDS-1% Contract	(-)200.00
Through:	
BANK-Yes Bank-009763700003490	
On Account of :	
Being amount nef to papu ram Towards payment for tiles & granite works at site. as per vno-1631	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

