

NE Draft accountants weekly statement 24.10.25 to 30.10.25.xls

Payment details		Payment details			
Company:	NE	Prepared by:	Vijay Raj		
Project:	NE	Date:	31/Oct/25		
S No.	Payment towards	Paid to	Amount	Available Cr balance	Remarks
1	On Account				
2	Dept	M.Rajkumar	Earth Work		
3	Dept	Prasad choudary	Civil work	9,775	
4	Dept	Amlesh Kumar	Carpentry	7,500	
5	Dept	Prasad choudary	civil work	6,250	
6	Hire Charges	M.Rajkumar	Tractor	5,000	
7	Hire Charges	V. Jyothi	Chipping Machine	2,100	
8	Building Material	Indra Reddy	Robosand Coarse	2,100	
			14,375		
	Total				
			47,100		

Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.

Certified by:

 Project Manager
 Nilgiri Estates

DEBIT VOUCHER			
Company/Firm	NE		
Project	NE		
Voucher no.			
Account head	M. Rajkumar		
Paid to	M Rajkumar		
Towards/description of work	Towards PCC Laying in all rooms in Vno 126,148, material Shifting and Dust Shifting		
Location of work	NE		
Amount in Rs.	9,775/-		
Amount in words	Nine Thousand Seven Hundred and Seventy Five Rupees .		
Mode of payment	Cheque/trf no.	Date	Bank
		31.10.25	
Prepared by	Approved by	Receivers name	Receivers signature

Certified by:

 Project Manager
 Nilgiri Estates

DEBIT VOUCHER			
Company/Firm	NE		
Project	NE		
Voucher no.			
Account head	Prasad choudary		
Paid to	Prasad choudary		
Towards/description of work	Towards Civil patch works in V No 126,148 and Haunching work on Head room and Terrace Floor and Compound wall Finishing work		
Location of work	NE		
Amount in Rs.	7,500/-		
Amount in words	Seven Thousand Five hundred Rupees .		
Mode of payment	Cheque/trf no.	Date	Bank
		31.10.25	
Prepared by	Approved by	Receivers name	Receivers signature

Certified by:

 Project Manager
 Nilgiri Estates

DEBIT VOUCHER			
Company/Firm	NE		
Project	NE		
Voucher no.			
Account head	M. Rajkumar		
Paid to	M Rajkumar		
Towards/description of work	Towards Shifting of Debris and Chipped Flooring debris in Vno - 126. 1 Tractor x 1 Day x Rs2,100/- = Rs 2,100/-		
Location of work	NE		
Amount in Rs.	2,100/-		
Amount in words	Two Thousand One hundred rupees .		
Mode of payment	Cheque/trf no.	Date	Bank
		31.10.25	
Prepared by	Approved by	Receivers name	Receivers signature

Certified by:

Project Manager
Nilgiri Estates

DEBIT VOUCHER			
Company/Firm	NE		
Project	NE		
Voucher no.			
Account head	V Jyothi		
Paid to	V Jyothi		
Towards/description of work	Towards Chipping of Head room and Terrace Flooring in vno - 126 including setbacks - 3 Days x Rs 700/- = 2,100/-		
Location of work	NE		
Amount in Rs.	2,100/-		
Amount in words	Two Thousand One hundred rupees .		
Mode of payment	Cheque/trf no.	Date	Bank
		31.10.25	
Prepared by	Approved by	Receivers name	Receivers signature

Certified by:

 Project Manager
 Nilgiri Estates

DEBIT VOUCHER			
Company/Firm	NE		
Project	NE		
Voucher no.			
Account head	Amlesh		
Paid to	Amlesh		
Towards/description of work	Towards Fixing of Main door and Internal Doors in V no -126, 148 and Repairing of other doors in 149,150		
Location of work	NE		
Amount in Rs.	6250/-		
Amount in words	Six Thousand Two Hundred and Fifty Rupees only .		
Mode of payment	Cheque/trf no.	Date	Bank
		31.10.25	
Prepared by	Approved by	Receivers name	Receivers signature

Certified by:

 Project Manager
 Nilgiri Estates

DEBIT VOUCHER			
Company/Firm	NE		
Project	NE		
Voucher no.			
Account head	B. Anantha Satya Sai		
Paid to	B. Anantha Satya Sai		
Towards/description of work	Towards Switchboards fixing and Power checking in Vno 126,148 and Head room wiring work in 150		
Location of work	NE		
Amount in Rs.	5000/-		
Amount in words	Five Thousand rupees only .		
Mode of payment	Cheque/trf no.	Date	Bank
		31.10.25	
Prepared by	Approved by	Receivers name	Receivers signature

Certified by:

 Project Manager
 Nilgiri Estates

DEBIT VOUCHER			
Company/Firm	NE		
Project	NE		
Voucher no.			
Account head	Indra reddy		
Paid to	Indra reddy		
Towards/description of work	Towards supply of robo sand coarse for villa no 126 148 151 for Waterproofing Works . 1 trip - 575 x 25 = 14375/- vehicle no - TS08UA9735		
Location of work	NE		
Amount in Rs.	14375/-		
Amount in words	Forteen thousand Three Hundred and Seventy Five rupees only .		
Mode of payment	Cheque/trf no.	Date	Bank
		31.10.25	
Prepared by	Approved by	Receivers name	Receivers signature

Certified by:

Project Manager
Nilgiri Estates

Building Material Voucher

Company Name : Nilgiri Estates
 Project Name : Nilgiri Heights
 Supplier Name : Indra Reddy

Voucher No : 7952
 From Date : 24/10/2025
 To Date : 30/10/2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1015 - Building material - Robo Sand - Coarse - tons								
3003	28-10-2025	12.05	010	28-10-25	575.000	25.00	0.00	14375.00
					575.000			14375.00
Building Material Total								14375.00

Advice for Payment


PARTICULARS	Amount
Payment towards Building Material Towards PCC Work and Dust filling for Flooring in Vno - 126, 148	14375.00
Additional Payments :	0.00
Deductions :	0.00
Total	14375.00
Rupees : Fourteen Thousand Three Hundred Seventy Five Only.	

Certified by:


Project Manager
Nilgiri Estates

Project Manager**Accounts Manager****Managing Director**

Nilgiri Estates Nilgiri Heights			61862 3003
Recd Date / Time	Veh No	Del by	Recd by
28-10-2025 12:05:00	TS08UA9735	indra Reddy	Chandrashekar
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity
Qty	Rate	GST%	Value
575.00	25.00	0.00	14375.00
DC No	DC Date	Bill No	Bill Date
010	28-10-25		
Item Name 1015 - Building material - Robo Sand - Coarse - tons			
Supplier Name Indra Reddy			
Remarks:- Towards PCC and dust filling for flooring work in V no 148 126			
Rupees : Fourteen Thousand Three Hundred Seventy Five Only.			



Printed On 31/10/2025 12:47:24 pm

Certified by:

 Project Manager
 Nilgiri Estates



DELIVERY CHALLAN



No.

010

Date

28/10/25

TO

MINPRA Bcd V

Size of Material :

Robasand

Time :

100 AM

Quantity :

1000 FT

Lorry No. :

TS08UR9735

Driver Name :

K. S. Reddy

Receiver Signature

Senders Signature

4

WORKER ATTENDANCE REGISTER

157

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type
Date - 19/10/25 (Sunday)						
		NIL				
Date - 20/10/25 (Monday)						
		DIAL - NIL				
Date - 21/10/25 (Tuesday)						
	M. Rajkumar					
		M.H-01		F.H-01		
	Prasad					
		M.H-01		F.H-01		
	V. Jeyanth					
		Chippy Mach - 1 day				
	M. Rajkumar					
		Tractor - 1 day				
Date - 22/10/25 (Wednesday)						
	M. Rajkumar					
		M.H-02		F.H-02		
	Prasad					
		M.H-01		M.H-01		
	M. Rajkumar					
		Tractor - 1 day				
Date - 23/10/25 (Thursday)						
	M. Rajkumar					
		M.H-02		F.H-02		
	Prasad					
		M.H-01		M.H-01		
Date - 24/10/25 (Friday)						
	M. Rajkumar					
		M.H-02		F.H-02		
	Prasad					
		M.H-01		M.H-01		
	Amal Kumar					
		M.H-01		M.H-01		
	Sai					
		M.H-01		M.H-01		

Certified by:



Project Manager
Nilgiri Estates

Certified by:



Project Manager
Nilgiri Estates

Certified by:



Project Manager
Nilgiri Estates

Certified by:



Project Manager
Nilgiri Estates

Certified by:



Project Manager
Nilgiri Estates

Certified by:

[Signature]

Project Manager
Nilgiri Estates

Certified by:

[Signature]

Project Manager
Nilgiri Estates

Certified by:

[Signature]

Project Manager
Nilgiri Estates

Certified by:

[Signature]

Project Manager
Nilgiri Estates

Certified by:

[Signature]

Project Manager
Nilgiri Estates

WORKER ATTENDANCE REGISTER

158

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type	
Date - 25/10/25 (Saturday)							
	M. Raj Kumar		M.H - 01		FH - 01	Certified by:  Project Manager Nilgiri Estates	
	Prasad		Masm - 01		M.H - 01		
Date - 26/10/25 (Sunday)							
NLL -							
Date - 27/10/25 (Monday)							
	M. Raj Kumar		M.H - 02		FH - 02	Certified by:  Project Manager Nilgiri Estates	
	Prasad -		Mason - 01		M.H - 01		
	Sai		Masm - 01		M.H - 01		
	Amlan		Mason - 01		M.H - 01		
	M. Raj Kumar		Tractor - 01.			Certified by:  Project Manager Nilgiri Estates	
	V. Jyothi		Chipping Machine - 01.				
Date - 28/10/25 (Tuesday)							
	M. Raj Kumar		M.H - 02		FH - 02	Certified by:  Project Manager Nilgiri Estates	
	Prasad -		Masm - 01		M.H - 01		
	Sai		Mason - 01		M.H - 01		
	Amlan		Masm - 01		M.H - 01		
	V. Jyothi		Chipping Machine - 01.			Certified by: Project Manager Nilgiri Estates	
Date - 29/10/25 (Wednesday)							
	M. Raj Kumar -		M.H - 01		FH - 01	Certified by: Project Manager Nilgiri Estates	
	Amlan		Mason - 01		M.H - 01		

WORKER ATTENDANCE REGISTER

159

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type
		Date - 30/10/25 (Thursday)				
		M. Rajkumar				
		M.H-01		F.H-01		
		Prasad				
		Mas m-02		M.H-02		
		Amlem				
		Mas m-01		M.H-01		
		Sai - 0				
		Mas m-01		M.H-01		
		V. Jayam				
		Chipping Machine - 01.				
		Date - 31/10/25 (Friday)				
		M. Rajkumar				
		M.H-02		F.H-02		
		Prasad				
		Mas m-01		F.H-01		
		Amlem -				
		Mas m-01		M.H-01		

Certified by:

 Project Manager
 Nilgiri Estates

Certified by:

 Project Manager
 Nilgiri Estates