

ESTIMATE SHEET:										
Company Name:		Biopolis GV LLP					Approved by: A.Suresh			
Project Name:		Biopolis								
Work Description:		Precast wall work at site								
Prepared By:		B.Mallikarjun								
Date:		03-11-2025								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Rate	Total
1 Precast wall work at site										
		At South side	19	1	6	1	114	Sft		
			30	1	6	1	180	Sft		
			49	1	6	1	294	Sft		
		At North west corner	135	1	6	1	810	Sft		
		At North side	25	1	6	1	150	Sft		
							1,548	Sft	56	86,688

APPROVED BY
03 NOV 2025
S. UMESH KANNA
ENGINEER (Q.S.)
3/11/25

APPROVED BY
03 NOV 2025
A. SURESH
PROJECT MANAGER

APPROVED BY
03 NOV 2025
SOHAM MODI