

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 Slab west wing concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Column no.:	04
Requisition nos.:	20251022023	A. Estimated quantity:	630M3
PO nos.:	20251022027	B. Requisition quantity:	630M3
Sign of Security	Sign of Admin	Sign of Project Manager	598M3
		C. Actual quantity poured	32M3
		D. Difference (C-A)	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity Ready poured	Batch No.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	02-11-2025	07:00	06:02	07:00	07m3	979	16800	16860				
2	02-11-2025	07:03	05:48	07:03	07m3	978	16800	16700				
3	02-11-2025	07:18	06:14	07:18	07m3	980	16800	16920				
4	02-11-2025	07:29	06:26	07:29	08m3	981	19200	19380				
5	02-11-2025	07:33	06:45	07:33	08m3	982	19200	19180				
6	02-11-2025	07:47	07:06	07:47	08m3	2297	19200	19360				
7	02-11-2025	07:54	06:55	07:54	07m3	983	16800	16860				
8	02-11-2025	07:56	06:48	07:56	06m3	1836	14400	13770				
9	02-11-2025	08:14	07:18	08:14	07m3	2298	16800	17090				
10	02-11-2025	08:26	07:31	08:26	07m3	299	16800	17390				
11	02-11-2025	08:26	07:41	08:26	06m3	2300	14400	14650				
12	02-11-2025	08:31	07:11	08:31	08m3	1837	19200	19020				

13	02-11-2025	08:39	07:03	08:39	08m3	984	19200	19250					
14	02-11-2025	08:41	07:19	08:41	08m3	985	19200	19210					
15	02-11-2025	08:45	07:32	08:45	07m3	986	16800	16990					
16	02-11-2025	08:45	07:37	08:45	07m3	1838	16800	16930					
17	02-11-2025	09:05	07:52	09:05	07m3	987	16800	16860					
18	02-11-2025	09:39	08:39	09:39	08m3	1840	19200	19130					
19	02-11-2025	09:51	08:05	09:51	08m3	1839	19200	19570					
20	02-11-2025	10:16	09:20	10:16	07m3	988	16800	17000					
21	02-11-2025	10:22	08:59	10:22	08m3	1841	19200	19560					
22	02-11-2025	10:24	09:17	10:24	06m3	1842	14400	14780					
23	02-11-2025	10:31	09:31	10:31	07m3	989	16800	16780					
24	02-11-2025	10:40	10:00	10:40	06m3	2304	14400	15310					
25	02-11-2025	10:52	09:52	10:52	07m3	990	16800	16870					
26	02-11-2025	11:00	10:04	11:00	08m3	991	19200	19480					
27	02-11-2025	11:21	10:19	11:21	07m3	992	16800	16990					
28	02-11-2025	11:38	10:32	11:38	08m3	993	19200	18930					
29	02-11-2025	11:39	10:45	11:39	08m3	994	19200	19370					
30	02-11-2025	11:45	10:58	11:45	06m3	2309	14400	14240					
31	02-11-2025	11:50	11:11	11:50	08m3	2310	19200	18530					
32	02-11-2025	11:52	10:58	11:53	08m3	995	19200	19480					
33	02-11-2025	12:42	11:35	12:42	07m3	996	16800	16590					
34	02-11-2025	12:44	11:48	12:44	07m3	997	16800	16930					
35	02-11-2025	12:50	12:07	12:50	06m3	2311	14400	14180					
36	02-11-2025	12:56	11:28	12:56	08m3	2312	19200	19400					
37	02-11-2025	13:08	12:02	13:08	07m3	998	16800	16790					
38	02-11-2025	13:12	12:16	13:12	06m3	2316	14400	13850					

39	02-11-2025	13:14	12:15	13:14	07m3	999	16800	17000						
40	02-11-2025	13:45	12:46	13:45	07m3	1000	16800	16710						
41	02-11-2025	13:47	12:58	13:47	08m3	2320	19200	19550						
42	02-11-2025	13:55	12:56	13:55	07m3	1001	16800	16850						
43	02-11-2025	14:06	13:13	14:06	08m3	1002	19200	19380						
44	02-11-2025	14:15	13:19	14:15	06m3	2322	14400	13990						
45	02-11-2025	14:24	13:21	14:24	07m3	1003	16800	16900						
46	02-11-2025	14:26	13:32	14:26	08m3	1004	19200	19420						
47	02-11-2025	14:27	13:39	14:27	08m3	2323	19200	19460						
48	02-11-2025	14:46	13:45	14:46	08m3	1005	19200	19450						
49	02-11-2025	14:53	14:09	14:53	06m3	2326	14400	14250						
50	02-11-2025	14:55	13:5	14:55	08m3	1006	19200	19380						
51	02-11-2025	15:07	14:07	15:07	07m3	1007	16800	16860						
52	02-11-2025	15:2	14:36	15:12	08m3	2328	19200	19450						
53	02-11-2025	15:23	14:45	15:23	08m3	2329	19200	19290						
54	02-11-2025	15:40	14:58	15:40	06m3	2330	14400	14920						
55	02-11-2025	15:48	14:37	15:48	07m3	1008	16800	16810						
56	02-11-2025	15:51	14:45	15:51	07m3	1009	16800	16970						
57	02-11-2025	15:52	15:08	15:52	07m3	2331	16800	16980						
58	02-11-2025	17:07	16:17	17:07	08m3	2332	19200	19420						
59	02-11-2025	17:26	16:41	17:26	08m3	2334	19200	19280						
60	02-11-2025	17:35	16:27	17:35	08m3	2333	19200	19420						
61	02-11-2025	17:43	16:53	17:43	07m3	2335	16800	16840						
62	02-11-2025	17:46	16:52	17:46	08m3	1011	19200	19400						
63	02-11-2025	17:55	17:01	17:55	08m3	2336	19200	19460						
64	02-11-2025	17:58	17:13	17:58	06m3	2337	14400	14410						

65	02-11-2025	18:13	17:28	18:13	07m3	2339	16800	17100						
66	02-11-2025	18:21	17:31	18:21	07m3	2340	16800	17030						
67	02-11-2025	18:25	17:03	18:25	07m3	1012	16800	16830						
68	02-11-2025	18:31	17:40	18:31	08m3	2341	19200	19110						
69	02-11-2025	18:30	17:25	18:30	08m3	1013	19200	19240						
70	02-11-2025	18:46	17:47	18:46	08m3	1014	19200	19200						
71	02-11-2025	19:07	18:19	19:07	07m3	1015	16800	16790						
72	02-11-2025	19:29	18:34	19:29	08m3	1016	19200	19320						
73	02-11-2025	19:33	18:32	19:33	07m3	1017	16800	16940						
74	02-11-2025	19:40	18:47	19:49	07m3	1018	16800	16910						
75	02-11-2025	19:58	18:5	19:58	07m3	1091	16800	17060						
76	02-11-2025	20:14	19:07	21:40	07m3	1020	16800	16870						
77	02-11-2025	20:22	19:32	21:29	06m3	2343	14400	14200						
78	02-11-2025	20:29	19:40	21:17	06m3	2344	14400	14370						
79	02-11-2025	20:35	19:27	21:12	07m3	1021	16800	16590						
80	02-11-2025	20:39	19:52	23:07	07m3	2345	16800	17090						
81	02-11-2025	20:45	20:04	22:56	08m3	2346	19200	19400						
82	02-11-2025	20:53	19:50	23:05	08m3	1022	19200	19430						
Total:					595M3		1428000	1435510						
Remarks		As per purchase order 630M3 but consumed 598M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modproperties.com and report-audit@modproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit