

NRK WO vs RA bills



	Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		Himesh Kanna - Work Order Cancelled.	31-Jul-2025	20250728048	Water Proofing works for the Central Ducts, OHF, Lifts, Staircase Head Rooms	N.Jai Ram	1,27,650			1,27,650	☒
2			31-Jul-2025	20250728050	Water Proofing works for the Sumps	N.Jai Ram	1,77,540			1,77,540	☒
3			31-Jul-2025	20250728048	Water Proofing works for STP	N.Jai Ram	38,490			38,490	☒
4			1-Aug-2025	20250801008	MS Scaffolding Material Rent	Winntus Formwork Pvt Ltd	6,52,776		5,91,266	61,510	☐
5			4-Aug-2025	20250802030	Doors & Windows Granite soffit	Pappuram	27,025		27,025	0	☒
6			13-Aug-2025	20250812035	Grade slab VDF work	S.P.N Construction	2,68,256			2,68,256	☒
7			30-Aug-2025	20250828004	Grade slab Bar bending work	Sarjeet Kumar	96,000			96,000	☒
8			30-Aug-2025	20250828036	Storm Water Lines works	MD Khudoos	96,500			96,500	☒
9			30-Aug-2025	20250828005	MS Scaffolding work	Y.Eshwara Rao	2,26,986			2,26,986	☒
10			30-Aug-2025	20250830011	Chemical Block Staircase Granite works	Pappuram	1,42,700			1,42,700	☒
11			13-Sep-2025	20250913039	Stilt Floor Ceiling Painting Works	Mylaram Vijaya Laxmi	1,67,325		1,67,325	0	☒
12			15-Sep-2025	20250915023	Vitrified Tiles & Granite works at South east & South west Breakout Area	Pappuram	64,800		64,800	0	☒
13			15-Sep-2025	20250915024	Terrace Floor concrete work with VDF	S.P.N Construction	3,15,202		3,15,202	0	☒
14			18-Sep-2025	20250917057	Grade slab concrete work with Extension of VDF	S.P.N Construction	71,055		71,055	0	☒
15			19-Sep-2025	20250919014	Grade slab Extension bar bending works	Sarjeet Kumar	28,416		28,416	0	☒
16			29-Sep-2025	20250922044	Fire Fighntening Works	Sri Sai Engineering Works	3,48,690		3,48,690	0	☒
17			1-Oct-2025	20250930015	East, South & West side Compound wall MS Railing fabrication work.	Sakeena	1,36,920		1,36,920	0	☒
18			1-Oct-2025	20250930014	Central Duct slabs, OHF's, Lifts and Staircase Head Rooms Water Proofing works	N.Jai Ram	1,87,800		1,87,800	0	☒
19			21-Oct-2025	20251018042	Labour + Material Painting works of North & South External Elevation, Compound wall, Security Kiosk's	Mylaram Vijaya Laxmi	1,54,475		1,54,475	0	☒
20			29-Oct-2025	20251024008	Granite works of Security Kiosk's, Chemical Block & Pump Room	Pappuram	58,900			58,900	☐
21			29-Oct-2025	20251024007	Stilt Floor columns, walls & internal rooms painting works	Mylaram Vijaya Laxmi	2,17,525			2,17,525	☐
22											
23											
24											
25											
26											
27											
28											
29											
30											
31											
32											
33											
34											