

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		16-Dec-2024	20241216035	UG Sump - (Shuttering, Rod Bending & Casting of concrete)-	Vasanthi Construction and Developers	3,28,365		328,365	0	☒
2		16-Dec-2024	20241216036	UG SUMP-STAIRCASE BRICKWORK	Vasanthi Construction and Developers	1,120				☐
3		20-Feb-2025	20250226007	UG SUMP-Waterproofing	Vasanthi Construction and Developers	147,474		147,474	0	☒
4		5-Apr-2025	20250414011	Eastern side CC road repair work.All floors alt Civil Works-Material + Labour charges	Vasanthi Construction and Developers	12,00,326				☐
5		5-Apr-2025	20250414012	Central open duct makes 2 window openings in the central ramp on all floors, and brickwork & plastering to cover ramp beam	Vasanthi Construction and Developers	3,72,152				☐
6		11-Jun-2025	20250611021	MCMET-STAIRCASE-NE-GRANITE-WO	Peppuram	97,965		97,965	0	☒
7		11-Jun-2025	20250611020	MCMET-STAIRCASE-SE-GRANITE-WO	Peppuram	89,670		89,670	0	☒
8		16-Jun-2025	20250613003	Lift-cladding-estimate	Farachand	70,911		70,911	0	☒
9		4-Jul-2025	20250703007	Windows-Granite work at 1st & 2nd floor	Peppuram	1,00,396		1,00,396	0	☒
10		4-Jul-2025	20250703005	Windows-Granite work at 3rd & 4th floor	Farachand	1,03,020		1,03,020	0	☒
11		20-Aug-2025	20250820046	Grade-slab-VDF work	S.P.N-Construction	84,545		84,545	0	☒
12		18-Sep-2025	20250915033	Drilling of Earth Pits at Ground Floor & III yard-	Ganesh Drillers	1,18,000		1,18,000	0	☒
13		19-Sep-2025	20250919035	Toilets, Wash Area & Powder Room Water Proofing work from Ground Floor to Fourth Floor	Nenavath Jayaram	75,300		75,300	0	☒
14	shaganti umesh - Deduction of material amount while billing what ever the material amount supplied to you. And also Deduct the GST amount while billing because rate including GST so	21-Oct-2025	20251018031	External Putty + Primer + 2 Coat Painting works (Labour only).	M. Lalitha	3,62,974			3,62,974	☐
15	shaganti umesh - work order cancelled, this work order given to Graflex	22-Oct-2025	20251018034	External Texture work-	M. Satish	2,27,983			2,27,983	☒
16		3-Nov-2025	20251101046	External Texture work from Ground Floor to Fourth Floor (Labour+Material).	Graflex India Pvt. Ltd.,	2,01,677			2,01,677	☐
17		3-Nov-2025	20251103027	Granite Floor Laying & Skirting works in Lift Lobby, Nurse Stations, Passages, North, South & West Corridors	Tara Chand Gurjar	1,87,325			1,87,325	☐
18		3-Nov-2025	20251029019	Plumbing works of Drop lines towards outlet main line, Haging lines towards main line in First floorto Fourth floor and also North & South side 2nd floor to 4th floor Toilet Outlet Main line (inside chejja)	Mohd.Khudoos	1,35,600			1,35,600	☐
19		3-Nov-2025	20251030033	Terrace Floor slab concrete work with VDF	S.P.N.Constructions	78,909			78,909	☐
20		3-Nov-2025	20251101045	East, West, North & South Brick work & Plastering works.	Prasad Civil Work	93,675			93,675	☐
21		29-Oct-2025	20251024004	Debris cleaning, Boulders loading and unloading, Excavation and shifting of Soil from MCMET School to Biopolis	Telugu Kurmanna	1,90,000			1,90,000	☐
22										
23										
24										
25										
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
36										