

Payment details

Payment details						
Company:		Modi Realty Pocharam LLP		Prepared by:	Vijay Raj	
Project:		NGH		Date:	6/Nov/25	
S No.	Payment towards	VRN / CRN	Paid to	Description/Remarks	Amount	Available Cr balance
1	on A/C	1052	B.Basappa	painting	10,000	25,434
2	on A/C	1017	janardhan prasad	tiles	10,000	72,471
3	on A/C	1016	MD Nadeem	Plumbing	10,000	19,324
4	on A/C	1023	Nandana fire protection	fire works	10,000	97,350
5	on A/C	1353	Boddeti anantha sathya sai	electrical work	10,000	27,720
6	on A/C	1142	M.Vijay laxmi	painting	10,000	25,200
7	Dept	1079	Miriyala Raj kumar	earth work excavation	12,075	
8	Dept	1353	Boddeti anantha sathya sai	electrical work	4,900	
9	Dept	1017	janardhan prasad	tiles	2,500	
10	Dept	1082	Prasad choudary	civil work	2,800	
11	Dept	1016	MD Nadeem	Plumbing	2,800	
12	Jobwork	1079	Miriyala Raj kumar	earth work excavation	5,500	
13	Jobwork	1353	Boddeti anantha sathya sai	electrical work	7,200	Debit this amount in Nadeem On account
14	Jobwork	1017	janardhan prasad	tiles	5,600	
15	Hire Charges	1079	Miriyala Raj kumar	Tractor	2,100	
16	Hire Charges	1079	Miriyala Raj kumar	JCB	7,350	
17	Annexure					
	Total		.		112,825	
Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.						

APPROVED BY

06 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Firm/Company:			Modi Realty Pocharam LLP		Site:	NGH						29/Oct/25
Prepared by:			Vijay Raj									Sign:
Limits as per internal memo no. 192/64.F												
Category I sites			50,000	50,000	30,000	20,000	15,000	30,000	20,000	15,000	230,000	
Category II sites			25,000	25,000	15,000	10,000	10,000	15,000	10,000	10,000	120,000	
Category III sites			10,000	10,000	10,000	5,000	5,000	10,000	5,000	5,000	60,000	
			A	B	C	D	E	F	G	H	I = sum A-H	
						Total Compressor/ch ipping Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/ch ipping /total station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.	
Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.							
1	8/Jul/21	5/Jan/22	675,925	608,117	8,018	-	-	377,208	66,240	116,850	1,852,358	
2	6/Jan/22	4/Jan/23	117,753	447,382	-	-	21,200	36,952	174,063	157,825	2,074,284	
3	5/Jan/23	3/Jan/24	1,043,304	205,333	-	-	-	28,800	40,500	145,705	1,463,642	
4	4/Jan/24	10/Jan/24	18,800	11,705	-	-	-	-	2,800	-	33,305	
5	11/Jan/24	17/Jan/24	17,550	8,050	-	-	-	-	4,900	2,100	32,600	
6	18/Jan/24	24/Jan/24	18,800	12,230	-	-	-	-	4,200	2,100	37,330	
7	25/Jan/24	31/Jan/24	17,550	15,030	-	-	-	-	3,500	2,100	38,180	
8	1/Feb/24	7/Feb/24	17,700	10,400	-	-	-	-	3,500	2,100	33,700	
9	8/Feb/24	14/Feb/24	17,550	4,600	-	-	-	-	-	4,200	26,350	
10	15/Feb/24	21/Feb/24	17,550	3,450	-	-	-	-	700	4,200	25,900	
11	22/Feb/24	28/Feb/24	17,700	2,300	-	-	-	-	4,900	2,100	27,000	
12	29/Feb/24	6/Mar/24	18,800	16,400	-	-	-	-	2,100	4,200	41,500	
13	7/Mar/24	13/Mar/24	17,700	7,475	-	-	-	-	2,100	2,100	29,375	
14	14/Mar/24	20/Mar/24	19,350	13,650	-	-	-	-	700	2,100	35,800	
15	21/Mar/24	27/Mar/24	23,150	10,850	-	-	-	6,825	700	4,200	45,725	
16	28/Mar/24	3/Apr/24	20,200	4,375	-	-	-	-	2,100	2,100	28,775	
17	4/Apr/24	10/Apr/24	17,000	18,475	-	-	-	-	700	2,100	38,275	
18	11/Apr/24	17/Apr/24	20,350	-	-	-	-	7,875	700	4,200	33,125	
19	18/Apr/24	24/Apr/24	22,250	-	-	-	-	-	-	-	22,250	
20	25/Apr/24	2/May/24	23,000	-	-	-	-	-	2,100	2,100	27,200	
21	3/May/24	8/May/24	21,500	-	-	-	-	-	2,800	4,200	28,500	
22	9/May/24	15/May/24	20,100	-	-	-	-	12,825	9,811	10,500	53,236	
23	16/May/24	22/May/24	21,850	-	-	-	-	5,861	4,712	4,200	36,623	
24	23/May/24	29/May/24	20,275	4,775	-	-	-	-	2,100	4,200	31,350	
25	30/May/24	5/Jun/24	20,800	11,500	-	-	-	8,442	3,500	4,200	48,442	
26	6/Jun/24	12/Jun/24	20,800	7,750	-	-	-	-	700	6,300	35,550	
27	13/Jun/24	19/Jun/24	20,800	-	-	-	-	-	2,800	12,600	36,200	
28	20/Jun/24	26/Jun/24	20,700	9,550	-	-	-	-	7,000	6,300	43,550	
29	27/Jun/24	3/Jul/24	20,800	-	-	-	-	-	4,900	-	25,700	
30	4/Jul/24	11/Jul/24	20,800	7,181	-	-	-	-	3,500	2,100	33,581	
31	12/Jul/24	17/Jul/24	25,350	-	-	-	-	-	2,800	2,100	30,250	
32	18/Jul/24	24/Jul/24	20,800	-	-	-	-	-	3,500	2,100	26,400	
33	25/Jul/24	31/Jul/24	20,800	-	-	-	-	-	2,800	4,200	27,800	
34	1/Aug/24	7/Aug/24	19,400	-	10	-	-	-	1,400	10,500	31,310	
35	8/Aug/24	14/Aug/24	17,712	-	-	-	-	-	2,100	8,400	28,212	
36	15/Aug/24	21/Aug/24	20,512	3,750	-	-	-	-	1,400	5,250	30,912	
37	22/Aug/24	28/Aug/24	22,200	-	-	-	-	14,700	1,400	2,100	40,400	
38	29/Aug/24	4/Sep/24	21,500	-	-	-	-	6,650	1,400	4,200	33,750	
39	5/Sep/24	11/Sep/24	21,500	3,000	-	-	-	6,650	2,800	6,300	40,250	
40	12/Sep/24	18/Sep/24	19,956	-	-	-	-	-	5,600	2,100	27,656	

APPROVED BY

06 NOV 2025


G. VIJAY RAJ
PROJECT MANAGER

Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/chipping/Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/chipping/station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
41	19/Sep/24	25/Sep/24	24,300	5,000	-	-	-	-	3,500	2,100	34,900
42	26/Sep/24	2/Oct/24	20,800	-	-	-	-	10,450	2,100	8,400	41,750
43	3/Oct/24	9/Oct/24	18,700	15,000	-	-	-	6,650	7,000	2,100	49,450
44	10/Oct/24	16/Oct/24	20,368	8,125	-	-	-	6,650	4,900	4,200	44,243
45	17/Oct/24	23/Oct/24	23,250	7,500	-	-	-	-	3,500	6,300	40,550
46	24/Oct/24	30/Oct/24	23,575	-	-	-	-	-	2,100	8,400	34,075
47	31/Oct/24	7/Nov/24	21,912	-	-	-	-	-	1,400	4,200	27,512
48	7/Nov/24	13/Nov/24	25,700	-	-	-	-	-	2,800	11,700	40,200
49	15/Nov/24	20/Nov/24	25,000	-	-	-	-	-	1,400	6,300	32,700
50	21/Nov/24	27/Nov/24	21,500	-	-	-	-	-	1,400	4,200	27,100
51	28/Nov/24	4/Dec/24	25,000	-	-	-	-	-	-	6,300	31,300
52	5/Dec/24	11/Dec/24	24,300	12,524	-	-	-	-	-	8,400	45,224
53	12/Dec/24	19/Dec/24	20,800	-	-	-	-	-	-	10,500	31,300
54	19/Dec/24	25/Dec/24	23,725	-	-	-	-	-	700	8,400	32,825
55	27/Dec/24	1/Jan/25	20,025	-	-	-	-	-	700	4,200	24,925
56	2/Jan/25	8/Jan/25	20,475	-	-	-	-	-	-	2,100	22,575
57	9/Jan/25	15/Jan/25	18,050	-	-	-	-	-	-	-	18,050
58	16/Jan/25	22/Jan/25	23,975	-	-	-	-	-	-	2,100	26,075
59	23/Jan/25	29/Jan/25	22,200	11,900	-	-	-	-	2,100	10,500	46,700
60	30/Jan/25	5/Feb/25	23,025	7,100	-	-	-	6,650	2,100	4,200	43,075
61	6/Feb/25	12/Feb/25	20,225	4,500	-	-	-	-	2,100	-	26,825
62	13/Feb/25	19/Feb/25	24,300	4,500	-	-	-	-	4,200	-	33,000
63	20/Feb/25	26/Feb/25	20,100	-	-	-	-	-	-	2,100	22,200
64	27/Feb/25	5/Mar/25	20,850	-	-	-	-	-	1,400	2,100	24,350
65	6/Mar/25	12/Mar/25	17,850	-	-	-	-	-	-	4,200	22,050
66	13/Mar/25	19/Mar/25	21,500	-	-	-	-	-	2,100	10,500	34,100
67	20/Mar/25	26/Mar/25	22,200	-	-	-	-	-	2,100	4,200	28,500
68	28/Mar/25	2/Apr/25	22,200	15,100	-	-	-	-	700	2,100	40,100
69	3/Apr/25	9/Apr/25	21,275	5,000	-	-	-	-	2,800	8,400	37,475
70	10/Apr/25	16/Apr/25	20,575	7,475	-	-	-	-	3,500	8,400	39,950
71	17/Apr/25	23/Apr/25	21,150	-	-	-	-	-	1,400	6,300	28,850
72	24/Apr/25	30/Apr/25	22,550	-	-	-	-	-	4,200	6,300	33,050
73	1/May/25	7/May/25	20,950	-	-	-	-	-	-	-	20,950
74	8/May/25	14/May/25	21,850	-	-	-	-	-	-	-	21,850
75	15/May/25	21/May/25	22,200	-	-	-	-	-	2,100	-	24,300
76	22/May/25	28/May/25	21,400	-	-	-	-	-	1,400	2,100	24,900
77	29/May/25	4/Jun/25	24,300	12,600	-	-	-	-	2,100	-	39,000
78	5/Jun/25	10/Jun/25	19,400	15,169	-	-	-	-	2,800	2,100	39,469
79	11/Jun/25	18/Jun/25	21,875	-	-	-	-	-	2,100	9,450	33,425
80	19/Jun/25	25/Jun/25	18,125	-	-	-	-	-	1,400	18,900	38,425
81	26/Jul/25	2/Jul/25	21,875	-	-	-	-	-	10,500	14,700	47,075
82	3/Jul/25	9/Jul/25	23,600	-	-	-	-	1,050	700	6,300	31,650
83	10/Jul/25	16/Jul/25	24,425	-	-	-	-	-	1,400	8,400	34,225
84	17/Jul/25	23/Jul/25	24,825	6,250	-	-	-	-	-	2,100	33,175
85	24/Jul/25	30/Jul/25	23,725	5,000	-	-	-	-	-	4,200	32,925
86	31/Jul/25	6/Aug/25	25,000	4,948	-	-	-	-	-	6,300	36,248
87	7/Aug/25	13/Aug/25	24,250	-	-	-	-	-	-	2,100	26,350
88	14/Aug/25	20/Aug/25	24,300	-	-	-	-	-	-	4,200	28,500

APPROVED BY

 06 NOV 2025
 G. VIJAY RAJ
 PROJECT MANAGER

Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/chipping Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/chipping /total station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
89	21/Aug/25	27/Aug/25	24,550	6,250	-	-	-	-	-	2,100	32,900
90	28/Aug/25	3/Sep/25	24,425	14,500	-	-	-	14,700	-	10,500	64,125
91	4/Sep/25	10/Sep/25	24,075	-	-	-	-	-	-	4,200	28,275
92	11/Sep/25	17/Sep/25	24,125	11,494	-	-	-	6,563	-	6,300	48,482
93	18/Sep/25	25/Sep/25	25,000	9,205	-	-	-	-	-	2,100	36,305
94	26/Sep/25	1/Oct/25	25,000	-	-	-	-	-	-	-	25,000
95	2/Oct/25	8/Oct/25	23,900	10,209	-	-	-	-	-	-	34,109
96	9/Oct/25	15/Oct/25	24,600	-	-	-	-	-	-	4,200	28,800
97	16/Oct/25	22/Oct/25	24,200	-	-	-	-	-	-	-	24,200
98	23/Oct/25	29/Oct/25	25,075	3,750	-	-	-	-	-	2,100	30,925
99	30/Oct/25	5/Nov/25	25,075	18,300	-	-	-	7,350	-	2,100	52,825
Total:			3,913,717	1,668,727	8,028	-	21,200	572,851	468,226	847,880	6,767,380

APPROVED BY

 06 NOV 2025
 G. VIJAY RAJ
 PROJECT MANAGER

Modi Realty Pocharam LLP (28-28)

Payment Voucher

No. : PAY/10944

Dated : 8-Nov-28

Particulars	Amount
Account :	
EUC-Miniyala Raj Kumar	9,480.00
TDS-2% Equipment Hire Charges	(-)189.00
Through :	
BANK-YES BANK-008763700002441	
On Account of :	
Being NEFT Transaction to M Rajkumar vide Vno - 13214	
Amount (in words) :	
Indian Rupees Nine Thousand Two Hundred Sixty One Only	
	₹ 9,261.00

Prepared by: nqh@modiproperties.com

Approved by

Receiver's Signature


Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10944**

Dated : **5-Nov-25**

Particulars	Amount
Account :	
EUC-Miriyala Raj Kumar	9,450.00
TDS-2% Equipment Hire Charges	(-)189.00
 Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to M Rajkumar vide Vno - 13214	
Amount (in words) :	
Indian Rupees Nine Thousand Two Hundred Sixty One Only	
	₹ 9,261.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Realty Pocharam LLP									
Project Name : Nilgiri Heights									
Supplier Name : Miriyala Raju Kumar									
Voucher No : 13214									
PARTICULARS									
Amount									
Hire Charges - Job Work Payment									
Amount Payable :- 9450.00									
Towards Shifting of Morrum from Block - C and Excavation of North compound wall Columns									
9450.00									
Hire Charges - On A/C Payment									
Amount Payable :- 0.00									
0.00									
Other Additions :									
0.00									
Gross 9450.00									
TDS% 2.00 TDS Amount 189.00									
CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount 0.00									
Other Deductions :									
0.00									
Total 9261.00									
Rupees : Nine Thousand Two Hundred Sixty One Only.									

APPROVED BY

 06 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Miriyala Raju Kumar

05/11/2025 2:14:22 pm

Pages : 1 of 2

Voucher No :	13214
From Date :	30/10/2025
To Date :	05/11/2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
119941	10106	05-11-2025	JCB with back hoe and bazer piece meal work for 2 days	09:35	18:00	7	1050	JW	7350.00
			TS08EV2096 Units : per hour Rate : 1050						
			Towards North Side Compound wall Columns excavation and Morrum Filling						
119942	10107	05-11-2025	Tractor with tipper without labour piece meal work upto 7 days	09:50	17:00	1	2100	JW	2100.00
			AP29D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards Morrum shifting from Block - C to North Compound wall for backfilling						

APPROVED BY

14 06 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

Modi Realty Pocharam LLP					HC 119941
Nilgiri Heights					
HC Date	Veh No	Start Time	End Time	Pay Type	
05-11-2025	TS08EV2096	09:35	18:00	JW	10106

Equipment Name

JCB with back hoe and bazer piece meal work for 2 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	7	1050	7350.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards North Side Compound wall Columns excavation and Morrum Filling

Rupees : Seven Thousand Three Hundred Fifty Only.



Printed On 06/11/2025 2:14:22 pm



119941

Material Shifting Authorization Form

No. 186742

Date	6-11-2025	Time	9:35
Authorized By	Vijay Raj	Engg. Sign	[Signature]
Material to be shifted	North South side Muharram. Shifting from		
Shift from	B. Black Retaining wall south.		
Shift to	Remain.		
Vehicle Type	☐ Tractor ☒ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	TS 08 EV 2096	Vehicle Owner	M. Raj Kumar
Hire charges register serial no.	10106		
Security / Supervisor Sign	[Signature]	Start Time	9:35
		Stop Time	18:25

Modi Realty Pocharam LLP					HC 119942
Nilgiri Heights					10107
HC Date	Veh No	Start Time	End Time	Pay Type	
05-11-2025	AP29D5631	09:50	17:00	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriya Raju Kumar					
Work Description :-					
Towards Morrum shifting from Block - C to North Compound wall for backfilling					
Rupees : Two Thousand One Hundred Only					



Printed On 06/11/2025 2:14:22 pm

APPROVED BY

06 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

119942

Material Shifting Authorization Form

No. 186743

Date	6-11-25	Time	9:50
Authorized By	Vijay Raj	Engg. Sign	ky
Material to be shifted	Nor South Side form. B Bade		
Shift from	Remain. Shifting.		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP29D5631	Vehicle Owner	M. Raj Kumar
Hire charges register serial no.	10107		
Security / Supervisor Sign	RW	Start Time	9:50
		Stop Time	17:00

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account :	
DW-B.Anantha Satya Sai	4,900.00
TDS-1% Contract	(-)49.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Satya Sai Dept work vide Vno - 2933	
Amount (in words) :	
Indian Rupees Four Thousand Eight Hundred Fifty One Only	
	₹ 4,851.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2933

Date : 06/11/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	30/10/2025	05/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	24.50	17150.00	4900.00	0.00	7000.00	0.00	5250.00	0.00
Totals...	24.50	17150.00	4900.00	0.00	7000.00	0.00	5250.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Fixing of motor in block - B for dewatering of rain water block C labour quarters cable changing after high voltage Block A LED Lights fixing near Staircase and Corridor in staircase 3 Changing of 30 W LED Light near Service Lift side	4900.00
Job Work Description :	0.00
Total Amount %	4900.00
TDS : @ 1	49.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4851.00
Rupees : Four Thousand Eight Hundred Fifty One Only.	



Approved By Admin

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10944**

Dated : **5-Nov-25**

Particulars	Amount
Account :	
JWUD-Labour Charges	2,880.00
JWUD-Allowance for Equipment	2,880.00
JWUD-Allowance for Consumables	1,440.00
TDS-1% Contract	(-)72.00
 Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Satya Sai Jobwork vide Vno - 2934	
Amount (in words) : Indian Rupees Seven Thousand One Hundred Twenty Eight Only	
	₹ 7,128.00

continued ...

Attendance Details**Nilgiri Heights**

Survey No.294,Cheitapally,Rang Reddy

Advice for Payment No : 2934

Date : 06/11/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	30/10/2025	05/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	24.50	17150.00	4900.00	0.00	7000.00	0.00	5250.00	0.00
Totals...	24.50	17150.00	4900.00	0.00	7000.00	0.00	5250.00	0.00

Advice For Payment		AMOUNT
PARTICULARS		
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards Final Fitting of CP and Sanitary for House Warming in A 102 & 202 NOTE:- Debit this amount in Md. Nadeem On account		7200.00
Total Amount %		7200.00
TDS : @ 1		72.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		7128.00
Rupees : Seven Thousand One Hundred Twenty Eight Only.		

APPROVED BY

06 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **15485**

Company	MR PLLP	Project	NCH
No. of workers required	06	Date	11/11/25
No. of head mason	03	No. of male helper	03
No. of mason	-	No. of female helper	-
Required from date	11/11/25	Required to date	31/11/25
Job Description:	TOWARDS Final fitting of CPB Sanitary		
for House warming in A-102 & A-202.			
NOTE:- Debit this amount in Nadum on account.			
Description	Quantity	Rate	Amount
A-102, A-202, - Final	02 Nds	3,600/-	7,200/-
fitting CPB Sanitary			
NOTE:- Debit this			
Amount in Nadum			
on account			
Total Amount			7,200/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Vijay Raj	Rj	B. Satya Sai	Sai

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account :	
DW-Choudary Prasad	2,800.00
TDS-1% Contract	(-)28.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Prasad Dept work vide Vno - 2935	
Amount (in words) :	
Indian Rupees Two Thousand Seven Hundred Seventy Two Only	
	₹ 2,772.00

ly

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2935

Date : 06/11/2025

Contractor Name	From Date	To Date
Choudary Prasad (Civil Contract)	30/10/2025	05/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	6.50	4550.00	2800.00	0.00	1400.00	0.00	350.00	0.00
Totals..	6.50	4550.00	2800.00	0.00	1400.00	0.00	350.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards North Peripheral Road level marking on North compound wall and Driveway Slab on all columns and retaining wall Plastering of CPVC pipes in A 207 after sink point change	2800.00
Job Work Description :	0.00
Total Amount %	2800.00
TDS : @ 1	28.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2772.00
Rupees : Two Thousand Seven Hundred Seventy Two Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account :	
DW-Janardhan Prasad (Tiles Work)	2,500.00
TDS-1% Contract	(-)25.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Janardhan Dept work vide Vno - 2936	
Amount (in words) :	
Indian Rupees Two Thousand Four Hundred Seventy Five Only	
	₹ 2,475.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2936

Date : 06/11/2025

Contractor Name	From Date	To Date
janardhan prasad(tiles)	30/10/2025	05/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	12.00	6600.00	1100.00	0.00	2750.00	0.00	2750.00	0.00
Mason	13.00	9100.00	1400.00	0.00	2800.00	0.00	4900.00	0.00
Totals...	25.00	15700.00	2500.00	0.00	5550.00	0.00	7650.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards fixing of broken tiles in A 305 A 207 in kitchen and washarea grouting of entire flat in A 102 908 Corridor Granite broken patti replacing with new granite in 7th 8th floors	2500.00
Job Work Description :	0.00
Total Amount %	2500.00
TDS : @ 1	25.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2475.00
Rupees : Two Thousand Four Hundred Seventy Five Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10944**

Dated : **5-Nov-25**

Particulars	Amount
Account :	
JWUD-Labour Charges	2,240.00
JWUD-Allowance for Equipment	2,240.00
JWUD-Allowance for Consumables	1,120.00
TDS-1% Contract	(-)56.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to janardhan Jobwork vide Vno - 2937	
Amount (in words) :	
Indian Rupees Five Thousand Five Hundred Forty Four Only	
	₹ 5,544.00

continued ...

kg

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2937

Date : 06/11/2025

Contractor Name	From Date	To Date
janardhan prasad(tiles)	30/10/2025	05/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	12.00	6600.00	1100.00	0.00	2750.00	0.00	2750.00	0.00
Mason	13.00	9100.00	1400.00	0.00	2800.00	0.00	4900.00	0.00
Totals...	25.00	15700.00	2500.00	0.00	5550.00	0.00	7650.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards Refixing of Main door granite cladding in A 1009 & A903 as old cladding granite having crack	5600.00
Total Amount %	5600.00
TDS : @ 1	56.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5544.00
Rupees : Five Thousand Five Hundred Fourty Four Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **15486**

Company	MRPLP	Project	NG4
No. of workers required	06	Date	11/11/25
No. of head mason	-	No. of male helper	03
No. of mason	03	No. of female helper	-
Required from date	11/11/25	Required to date	4/11/25
Job Description:	Repairing Towards fixing of Main door Granite in A-1009 & A- 903 ⁹⁰³ as Old Claddy Granite Crack.		
Description	Quantity	Rate	Amount
A-1009 & A-903-	02 No.	2,800/-	5,600/-
Main door Granite Claddy			
Total Amount			5,600/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Vijay Raj	fy	Janardhan Prasad	Ramraj

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account :	
DW- Miryalaraj Kumar Dept Work	12,075.00
TDS-1% Contract	(-)120.75
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Rajkumar Dept Work vide Vno - 2938	
Amount (in words) :	
Indian Rupees Eleven Thousand Nine Hundred Fifty Four and Twenty Five paise Only	
	₹ 11,954.25

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Survey No.294,Cherlapally,Rang Reddy

Date : 06/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	25.00	14375.00	5175.00	0.00	1725.00	0.00	7475.00	0.00
Male Helper	26.00	14950.00	6900.00	0.00	3450.00	0.00	4600.00	0.00
Totals...	51.00	29325.00	12075.00	0.00	5175.00	0.00	12075.00	0.00

PARTICULARS

APPROVED BY

 06 NOV 2025
 G. VIJAY RAJ
 PROJECT MANAGER

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account :	
JWUD-Labour Charges	2,200.00
JWUD-Allowance for Equipment	2,200.00
JWUD-Allowance for Consumables	1,100.00
TDS-1% Contract	(-)55.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Rajkumar Job work vide Vno - 2940	
Amount (in words) :	
Indian Rupees Five Thousand Four Hundred Forty Five Only	
	₹ 5,445.00

continued ...

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2940

Date : 06/11/2025

Contractor Name					From Date		To Date	
miriyala raj kumar(contrator)					30/10/2025		05/11/2025	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	25.00	14375.00	5175.00	0.00	1725.00	0.00	7475.00	0.00
Male Helper	26.00	14950.00	6900.00	0.00	3450.00	0.00	4600.00	0.00
Totals...	51.00	29325.00	12075.00	0.00	5175.00	0.00	12075.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards Removing of debris and Cleaningof Block A Upper Basement floor for Car Parking allotment and MD Sir Site Visit 11000sft		5500.00
Total Amount %		5500.00
TDS : @ 1		55.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		5445.00
Rupees : Five Thousand Four Hundred Forty Five Only.		

APPROVED BY

4
06 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 15484

Company	MR PLLP	Project	N44
No. of workers required	9	Date	1/11/25
No. of head mason	-	No. of male helper	6
No. of mason	-	No. of female helper	43
Required from date	1/11/25	Required to date	3/11/25
Job Description:	Towards removing of debris & clearing of		
Block-A- Upper Basement floor for parking allotment & MDSR site visit - 11,000 sqm.			
Description	Quantity	Rate	Amount
Clearing of Block-A Upper Basement floor parking.	11,000 sqm	Rs 0.50/-	5,500/-
Total Amount			5,500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Vijay Rai	[Signature]	M. Rajkumar	[Signature]

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account :	
DW-Md Nadeem(Plumbing Work)	2,800.00
TDS-1% Contract	(-)28.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Tranaction to Nadeem Dept vide Vno - 2941	
Amount (in words) :	
Indian Rupees Two Thousand Seven Hundred Seventy Two Only	
	₹ 2,772.00

ng

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Chertapally,Rang Reddy

Date : 06/11/2025

Advice for Payment No : 2941

Contractor Name		From Date		To Date	
Nadeem(Plumbing Contract)		30/10/2025		05/11/2025	
Skill Name	Attendance		Department		Job Work
	Value	Amount	Auto	Manual	On A/c
Mason	6.50	4550.00	2800.00	0.00	0.00
Totals...	6.50	4550.00	2800.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards A 305 Flush tank Brass elbow changing A 307 dining wastebasin broken elbow changing A 407 Concealed stop cock leakage arrested A 908 toilet water in and out flow checking A 508 A 709 Broken nalinrip changing	2800.00
Job Work Description :	0.00
Total Amount %	2800.00
TDS : @ 1	28.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2772.00

Rupees : Two Thousand Seven Hundred Seventy Two Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account : CONT-Basappa On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction to Basappa vide Vno - 2942 Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

kg

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2942

Date : 06/11/2025

Contractor Name	From Date	To Date
B.Basappa (Painter)	30/10/2025	05/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		AMOUNT
PARTICULARS		
On A/c Description : Credit Balance 25434/- Release 10000/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account : CONT-Janardhan Prasad On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Janardhan Prasad vide Vno - 2943	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

ly

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2943

Date : 06/11/2025

Contractor Name	From Date	To Date
janardhan prasad(tiles)	30/10/2025	05/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	12.00	6600.00	1100.00	0.00	2750.00	0.00	2750.00	0.00
Mason	13.00	9100.00	1400.00	0.00	2800.00	0.00	4900.00	0.00
Totals...	25.00	15700.00	2500.00	0.00	5550.00	0.00	7650.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance 72471/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars		Amount
Account :		
CONT-Md Nadeem		
On Account	10,000.00 Dr	10,000.00
Through :		
BANK-YES BANK-009763700002441		
On Account of :		
Being NEFT Transaction to Nadeem vide Vno - 2944		
Amount (in words) :		
Indian Rupees Ten Thousand Only		
		₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account : CONT-Boddeti Anantha Satya Sai On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Satya Sai vide Vno - 2945	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2945

Date : 06/11/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	30/10/2025	05/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	24.50	17150.00	4900.00	0.00	7000.00	0.00	5250.00	0.00
Totals...	24.50	17150.00	4900.00	0.00	7000.00	0.00	5250.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Credit Balance - 27720/- Release 10000/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
		10000.00
		Total Amount %
		TDS : @ 0
		Less Rent :
		0.00
		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/10944**

Dated : **5-Nov-25**

Particulars	Amount
Account :	
Cont M.Vijaylaxmi On Account	
10,000.00 Dr	10,000.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction Vijaylaxmi vide Vno - 2946	
Amount (in words) :	
Indian Rupees Ten Thousand Only	
	₹ 10,000.00

14

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2946

Date : 06/11/2025

Contractor Name	From Date	To Date
M.Vijalakshmi(painting)	30/10/2025	05/11/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		AMOUNT
PARTICULARS		
On A/c Description : Credit Balance 25200/- Release 10000/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director


Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/10944

Dated : 5-Nov-25

Particulars	Amount
Account : Cont-Nandana Fire Protection on A/c On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to P Anil vide Vno - 2947	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2947

Date : 06/11/2025

Contractor Name				From Date		To Date	
Nandana fire protections				30/10/2025		05/11/2025	
Skill Name	Attendance		Department		Job Work		On A/c
	Value	Amount	Auto	Manual	Auto	Manual	Auto Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00 0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance 72484/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
	10000.00
	Total Amount %
	TDS : @ 0 0.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty pocharam LLP
 Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 30-10-2025 To : 05-11-2025

06/11/2025

Pages 2 Of 2

On A/c	0.00	0.00	8.00	13.00	21.00	12075.00	0.00	12075.00
Totals...	0.00	0.00	26.00	25.00	51.00	29325.00	0.00	29325.00

1015 Nadeem(Plumbing Contract)

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00
On A/c	0.00	2.50	0.00	0.00	2.50	1750.00	0.00	1750.00
Totals...	0.00	6.50	0.00	0.00	6.50	4550.00	0.00	4550.00

1058 Shreya Services(House keeping)

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
On A/c	0.00	0.00	0.00	0.00	4.00	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	4.00	0.00	0.00	0.00

1055 SP Singh(Prime Security)

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Nil / By Vendor	0.00	0.00	0.00	0.00	9.00	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	9.00	0.00	0.00	0.00

1304 Sruti Choudary

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	6.50	0.00	0.00	6.50	4550.00	0.00	4550.00
On A/c	0.00	5.50	0.00	0.00	5.50	3850.00	0.00	3850.00
Totals...	0.00	12.00	0.00	0.00	12.00	8400.00	0.00	8400.00

Grand Total Amount : **100,050.00**

APPROVED BY

Ky **06 NOV 2025**

G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 30-10-2025 To : 05-11-2025

06/11/2025

Page 1 of 2

1116 Amlesh (carpenter)

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
On A/c	6.50	6.50	0.00	0.00	13.00	9100.00	0.00	9100.00
Totals...	6.50	6.50	0.00	0.00	13.00	9100.00	0.00	9100.00

1326 B.Anantha satya sai

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	7.00	0.00	0.00	7.00	4900.00	0.00	4900.00
Job Work	0.00	10.00	0.00	0.00	10.00	7000.00	0.00	7000.00
On A/c	0.00	7.50	0.00	0.00	7.50	5250.00	0.00	5250.00
Totals...	0.00	24.50	0.00	0.00	24.50	17150.00	0.00	17150.00

1044 Choudary Prasad (Civil Contract)

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00
Job Work	0.00	2.00	0.00	0.00	2.00	1400.00	0.00	1400.00
On A/c	0.00	0.50	0.00	0.00	0.50	350.00	0.00	350.00
Totals...	0.00	6.50	0.00	0.00	6.50	4550.00	0.00	4550.00

1051 D.Ramulu(Welder)

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	4.50	0.00	0.00	4.50	3150.00	0.00	3150.00
On A/c	0.00	6.50	6.50	0.00	13.00	8125.00	0.00	8125.00
Totals...	0.00	11.00	6.50	0.00	17.50	11275.00	0.00	11275.00

1113 janardhan prasad(tiles)

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	2.00	2.00	0.00	4.00	2500.00	0.00	2500.00
Job Work	0.00	4.00	5.00	0.00	9.00	5550.00	0.00	5550.00
On A/c	0.00	7.00	5.00	0.00	12.00	7650.00	0.00	7650.00
Totals...	0.00	13.00	12.00	0.00	25.00	15700.00	0.00	15700.00

1083 miriyala raj kumar(contrator)

30-10-2025 - 05-11-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	0.00	12.00	9.00	21.00	12075.00	0.00	12075.00
Job Work	0.00	0.00	6.00	6.00	12.00	5175.00	0.00	5175.00

APPROVED BY

06 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 30/10/2025 12:47:57 pm To : 30/10/2025 12:47:57 pm

Contractor : All

06/11/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name : Carpenters	
1116	Amlesh (carpenter)	Contractor	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	On A/c	
Totals : Records 2					2.00		1400.00		
Contractor : B.Anantha satya sai								Work Name : Electrician	
1103	venkata raju	Mason	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	30-10-2025	7 Hrs 36 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	30-10-2025	7 Hrs 36 Min	1.00	700	700.00	On A/c	
Totals : Records 4					4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name : Civil Work	
1017	Sanjeeth	Mason	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	Dept	
Totals : Records 1					1.00		700.00		
Contractor : D.Ramulu(Welder)								Work Name : Welders	
1016	Srinu	Mason	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	30-10-2025	7 Hrs 35 Min	1.00	550	550.00	On A/c	
Totals : Records 3					3.00		1950.00		
Contractor : janardhan prasad(tiles)								Work Name : Tiles	
1344	anup	Mason	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	On A/c	
1345	suneel	Male Helper	30-10-2025	7 Hrs 35 Min	1.00	550	550.00	Dept	
1346	Ranvijay	Mason	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	Job Work	
1347	koushal	Male Helper	30-10-2025	7 Hrs 35 Min	1.00	550	550.00	Job Work	
Totals : Records 4					4.00		2500.00		
Contractor : miriyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	30-10-2025	7 Hrs 35 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	30-10-2025	7 Hrs 35 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	30-10-2025	7 Hrs 35 Min	1.00	575	575.00	On A/c	
1262	Balu	Male Helper	30-10-2025	7 Hrs 36 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	30-10-2025	7 Hrs 35 Min	1.00	575	575.00	Dept	



Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1341Jyoti	Female Helper	30-10-2025	7 Hrs 36 Min	1.00	575	575.00	Dept	
1342harish	Male Helper	30-10-2025	7 Hrs 36 Min	1.00	575	575.00	Job Work	
1343Ramadevi	Female Helper	30-10-2025	7 Hrs 35 Min	1.00	575	575.00	Dept	
Totals : Records	8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	30-10-2025	7 Hrs 36 Min	1.00	700	700.00	Dept	Improper Swipe..
Totals : Records	1			1.00		700.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301havritha	Others	30-10-2025	0 Hrs 0 Min	0.00	0	0.00	On A/c	Improper Swipe
Totals : Records	1			0.00		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya.	Mason	30-10-2025	7 Hrs 35 Min	1.00	700	700.00	Job Work	
1127Krishna	Mason	30-10-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
Totals : Records	2			1.00		700.00		



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 31/10/2025 12:47:57 pm To : 31/10/2025 12:47:57 pm

06/11/2025

Pages : 1 Of 2

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)									Work Name : Carpenters
1116	Amlesh (carpenter)	Contractor	31-10-2025	8 Hrs 25 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	31-10-2025	8 Hrs 25 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai									Work Name : Electrician
1103	venkata raju	Mason	31-10-2025	8 Hrs 24 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	31-10-2025	8 Hrs 25 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	31-10-2025	8 Hrs 24 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	31-10-2025	8 Hrs 25 Min	1.00	700	700.00	On A/c	
Totals : Records		4			4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)									Work Name : Civil Work
1017	Sanjeeth	Mason	31-10-2025	8 Hrs 23 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)									Work Name : Welders
1016	Srinu	Mason	31-10-2025	8 Hrs 23 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	31-10-2025	8 Hrs 23 Min	1.00	700	700.00	On A/c	
1053	Anif	Male Helper	31-10-2025	8 Hrs 24 Min	1.00	550	550.00	On A/c	
Totals : Records		3			3.00		1950.00		
Contractor : janardhan prasad(tiles)									Work Name : Tiles
1344	anup	Mason	31-10-2025	8 Hrs 23 Min	1.00	700	700.00	On A/c	
1345	suneel	Male Helper	31-10-2025	8 Hrs 23 Min	1.00	550	550.00	Job Work	
1346	Ranvijay	Mason	31-10-2025	8 Hrs 25 Min	1.00	700	700.00	Job Work	
1347	koushal	Male Helper	31-10-2025	8 Hrs 23 Min	1.00	550	550.00	On A/c	
Totals : Records		4			4.00		2500.00		
Contractor : miriyala raj kumar(contrator)									Work Name : Excavation / Earth Work
1006	Chouli	Female Helper	31-10-2025	8 Hrs 24 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	31-10-2025	8 Hrs 24 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	31-10-2025	8 Hrs 23 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	31-10-2025	8 Hrs 25 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	31-10-2025	8 Hrs 25 Min	1.00	575	575.00	Job Work	



Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1341Jyoti	Female Helper	31-10-2025	8 Hrs 25 Min	1.00	575	575.00	Dept	
1342harish	Male Helper	31-10-2025	8 Hrs 25 Min	1.00	575	575.00	Job Work	
1343Ramadevi	Female Helper	31-10-2025	8 Hrs 24 Min	1.00	575	575.00	Dept	
Totals : Records	8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	31-10-2025	8 Hrs 25 Min	1.00	700	700.00	Dept	
Totals : Records	1			1.00		700.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301navnitha	Others	31-10-2025	8 Hrs 27 Min	1.00	0	0.00	On A/c	
Totals : Records	1			1.00		0.00		
Contractor : SP Singh(Prime Security)				Work Name : Security Staff				
10073Chakradhar naik	Others	31-10-2025	12 Hrs 15 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya.	Mason	31-10-2025	8 Hrs 24 Min	1.00	700	700.00	Job Work	
1127Krishna	Mason	31-10-2025	8 Hrs 24 Min	1.00	700	700.00	On A/c	
Totals : Records	2			2.00		1400.00		

APPROVED BY
ly **06 NOV 2025**
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 01/11/2025 12:47:57 pm To : 01/11/2025 12:47:57 pm

Contractor : All

06/11/2025

Pages : 1 Of 2

Remarks

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Work Name
Contractor : Amlesh (carpenter)									
1116	Amlesh (carpenter)	Contractor	01-11-2025	9 Hrs 6 Min	1.00	700	700.00	On A/c	Carpenters
1117	raju carpenter	Mason	01-11-2025	9 Hrs 5 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai									
1103	venkata raju	Mason	01-11-2025	9 Hrs 5 Min	1.00	700	700.00	Job Work	Electrician
1104	Ganeshh	Mason	01-11-2025	9 Hrs 6 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	01-11-2025	9 Hrs 5 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	01-11-2025	9 Hrs 6 Min	1.00	700	700.00	On A/c	
Totals : Records		4			4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)									
1017	Sanjeeth	Mason	01-11-2025	9 Hrs 5 Min	1.00	700	700.00	Dept	Civil Work
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)									
1016	Srinu	Mason	01-11-2025	-9 Hrs -23 Min	0.00	700	0.00	Job Work	Welders
1052	Sail	Mason	01-11-2025	9 Hrs 5 Min	1.00	700	700.00	On A/c	Improper Swipe..
1053	Arif	Male Helper	01-11-2025	9 Hrs 5 Min	1.00	550	550.00	On A/c	
Totals : Records		3			2.00		1250.00		
Contractor : janardhan prasad(tiles)									
1344	anup	Mason	01-11-2025	9 Hrs 5 Min	1.00	700	700.00	On A/c	Tiles
1345	suneel	Male Helper	01-11-2025	9 Hrs 6 Min	1.00	550	550.00	Job Work	
1346	Ranvijay	Mason	01-11-2025	9 Hrs 6 Min	1.00	700	700.00	On A/c	
1347	koushal	Male Helper	01-11-2025	9 Hrs 6 Min	1.00	550	550.00	Job Work	
Totals : Records		4			4.00		2500.00		
Contractor : miriyala raj kumar(contrator)									
1006	Chouli	Female Helper	01-11-2025	9 Hrs 5 Min	1.00	575	575.00	On A/c	Excavation / Earth Work
1007	Rupa	Female Helper	01-11-2025	9 Hrs 5 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	01-11-2025	9 Hrs 5 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	01-11-2025	9 Hrs 5 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	01-11-2025	9 Hrs 5 Min	1.00	575	575.00	Dept	



ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1341Jyoti		Female Helper	01-11-2025	9 Hrs 5 Min	1.00	575	575.00	Dept	
1342harish		Male Helper	01-11-2025	9 Hrs 5 Min	1.00	575	575.00	On A/c	
1343Ramadevi		Female Helper	01-11-2025	9 Hrs 5 Min	1.00	575	575.00	Dept	
Totals : Records	8				8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)									
1100Raghu		Mason	01-11-2025	9 Hrs 6 Min	1.00	700	700.00	Dept	Work Name : Plumber
Totals : Records	1				1.00		700.00		
Contractor : Shreya Services(House keeping)									
1301navnitha		Others	01-11-2025	8 Hrs 12 Min	1.00	0	0.00	On A/c	Work Name : Housekeeping Staff
Totals : Records	1				1.00		0.00		
Contractor : SP Singh(Prime Security)									
10073Chakradhar naik		Others	01-11-2025	11 Hrs 56 Min	1.50	0	0.00	Nil / By Vendor	Work Name : Security Staff
Totals : Records	1				1.50		0.00		
Contractor : Sruti Choudary									
1126Kaliya.		Mason	01-11-2025	9 Hrs 5 Min	1.00	700	700.00	Job Work	Work Name : Civil Work
1127Krishna		Mason	01-11-2025	9 Hrs 6 Min	1.00	700	700.00	On A/c	
Totals : Records	2				2.00		1400.00		

APPROVED BY

06 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 02/11/2025 12:47:57 pm To : 02/11/2025 12:47:57 pm

Contractor : All

06/11/2025

Pages : 1 Of 2

Remarks

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Work Name
Contractor : Amlesh (carpenter)									
1116	Amlesh (carpenter)	Contractor	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	On A/c	Carpenters
1117	raju carpenter	Mason	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	On A/c	
Totals : Records		2				1.00	700.00		
Contractor : B.Anantha satya sai									
1103	venkata raju	Mason	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	Job Work	Electrician
1104	Ganeshh	Mason	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	Job Work	
1105	sai kumar	Mason	02-11-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	
1106	bhanuu	Mason	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	On A/c	Improper Swipe
Totals : Records		4				1.50	1050.00		
Contractor : Choudary Prasad (Civil Contract)									
1017	Sanjeeth	Mason	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	On A/c	Civil Work
Totals : Records		1				0.50	350.00		
Contractor : D.Ramulu(Welder)									
1016	Srinu	Mason	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	Job Work	Welders
1052	Sail	Mason	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	On A/c	
1053	Arif	Male Helper	02-11-2025	3 Hrs 40 Min	0.50	550	275.00	On A/c	
Totals : Records		3				1.50	975.00		
Contractor : janardhan prasad(tiles)									
1344	anup	Mason	02-11-2025	3 Hrs 39 Min	0.50	700	350.00	On A/c	Tiles
1345	suneel	Male Helper	02-11-2025	3 Hrs 39 Min	0.50	550	275.00	On A/c	
1346	Ranvijay	Mason	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	On A/c	
1347	koushal	Male Helper	02-11-2025	3 Hrs 39 Min	0.50	550	275.00	On A/c	
Totals : Records		4				2.00	1250.00		
Contractor : miriyala raj kumar(contrator)									
1006	Chouli	Female Helper	02-11-2025	3 Hrs 41 Min	0.50	575	287.50	On A/c	Excavation / Earth Work
1007	Rupa	Female Helper	02-11-2025	3 Hrs 40 Min	0.50	575	287.50	On A/c	
1072	Jadadish	Male Helper	02-11-2025	3 Hrs 40 Min	0.50	575	287.50	On A/c	
1262	Balu	Male Helper	02-11-2025	3 Hrs 40 Min	0.50	575	287.50	On A/c	
1340	Biku	Male Helper	02-11-2025	3 Hrs 40 Min	0.50	575	287.50	On A/c	



Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
1341Jyoti	Female Helper	02-11-2025	3 Hrs 40 Min	0.50	575	287.50	On A/c	
1342harish	Male Helper	02-11-2025	3 Hrs 40 Min	0.50	575	287.50	On A/c	
1343Ramadevi	Female Helper	02-11-2025	3 Hrs 39 Min	0.50	575	287.50	On A/c	
Totals : Records	8			4.00		2300.00		
Contractor : Nadeem(Plumbing Contract)								
1100Raghu	Mason	02-11-2025	3 Hrs 39 Min	0.50	700	350.00	On A/c	Work Name : Plumber
Totals : Records	1			0.50		350.00		
Contractor : SP Singh(Prime Security)								
10073Chakradhar naik	Others	02-11-2025	11 Hrs 15 Min	1.50	0	0.00	Nil / By Vendor	Work Name : Security Staff
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary								
1126Kaliya	Mason	02-11-2025	3 Hrs 40 Min	0.50	700	350.00	Job Work	Work Name : Civil Work
1127Krishna	Mason	02-11-2025	3 Hrs 39 Min	0.50	700	350.00	On A/c	
Totals : Records	2			1.00		700.00		



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 03/11/2025 12:47:57 pm To : 03/11/2025 12:47:57 pm

Contractor : All

06/11/2025

Pages: 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name : Carpenters	
1116	Amlesh (carpenter)	Contractor	03-11-2025	9 Hrs 1 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	03-11-2025	9 Hrs 0 Min	1.00	700	700.00	On A/c	
Totals : Records 2					2.00		1400.00		
Contractor : B.Anantha satya sai								Work Name : Electrician	
1103	venkata raju	Mason	03-11-2025	9 Hrs 0 Min	1.00	700	700.00	Dept	
1104	Ganeshh	Mason	03-11-2025	9 Hrs 0 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	03-11-2025	9 Hrs 0 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	03-11-2025	9 Hrs 0 Min	1.00	700	700.00	On A/c	
Totals : Records 4					4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name : Civil Work	
1017	Sanjeeth	Mason	03-11-2025	9 Hrs 1 Min	1.00	700	700.00	Dept	
Totals : Records 1					1.00		700.00		
Contractor : D.Ramulu(Welder)								Work Name : Welders	
1016	Srinu	Mason	03-11-2025	9 Hrs 1 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	03-11-2025	9 Hrs 1 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	03-11-2025	9 Hrs 1 Min	1.00	550	550.00	On A/c	
Totals : Records 3					3.00		1950.00		
Contractor : janardhan prasad(tiles)								Work Name : Tiles	
1344	anup	Mason	03-11-2025	9 Hrs 1 Min	1.00	700	700.00	Job Work	
1345	suneel	Male Helper	03-11-2025	9 Hrs 2 Min	1.00	550	550.00	On A/c	
1346	Ranvijay	Mason	03-11-2025	9 Hrs 0 Min	1.00	700	700.00	On A/c	
1347	koushal	Male Helper	03-11-2025	9 Hrs 2 Min	1.00	550	550.00	On A/c	
Totals : Records 4					4.00		2500.00		
Contractor : miniyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	03-11-2025	9 Hrs 0 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	03-11-2025	9 Hrs 0 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	03-11-2025	9 Hrs 0 Min	1.00	575	575.00	On A/c	
1262	Balu	Male Helper	03-11-2025	9 Hrs 0 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	03-11-2025	9 Hrs 0 Min	1.00	575	575.00	Dept	



Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
1341Jyoti	Female Helper	03-11-2025	9 Hrs 0 Min	1.00	575	575.00	Dept	
1342harish	Male Helper	03-11-2025	9 Hrs 0 Min	1.00	575	575.00	Job Work	
1343Ramadevi	Female Helper	03-11-2025	9 Hrs 0 Min	1.00	575	575.00	Dept	
Totals : Records	8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	03-11-2025	9 Hrs 2 Min	1.00	700	700.00	Dept	
Totals : Records	1			1.00		700.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301navnitha	Others	03-11-2025	6 Hrs 56 Min	1.00	0	0.00	On A/c	
Totals : Records	1			1.00		0.00		
Contractor : SP Singh(Prime Security)				Work Name : Security Staff				
10073Chakradhar naik	Others	03-11-2025	11 Hrs 58 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya	Mason	03-11-2025	9 Hrs 1 Min	1.00	700	700.00	Job Work	
1127Krishna	Mason	03-11-2025	9 Hrs 2 Min	1.00	700	700.00	On A/c	
Totals : Records	2			2.00		1400.00		

APPROVED BY

06 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 04/11/2025 12:47:57 pm To : 04/11/2025 12:47:57 pm

Contractor : All

06/11/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)							Work Name : Carpenters		
1116	Amlesh (carpenter)	Contractor	04-11-2025	10 Hrs 0 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	04-11-2025	9 Hrs 57 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai							Work Name : Electrician		
1103	venkata raju	Mason	04-11-2025	9 Hrs 57 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	04-11-2025	9 Hrs 57 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	04-11-2025	9 Hrs 57 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	04-11-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
Totals : Records		4			3.00		2100.00		
Contractor : Choudary Prasad (Civil Contract)							Work Name : Civil Work		
1017	Sanjeeth	Mason	04-11-2025	9 Hrs 59 Min	1.00	700	700.00	Job Work	
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)							Work Name : Welders		
1016	Srinu	Mason	04-11-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1052	Sail	Mason	04-11-2025	10 Hrs 0 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	04-11-2025	9 Hrs 59 Min	1.00	550	550.00	On A/c	
Totals : Records		3			2.00		1250.00		
Contractor : janardhan prasad(tiles)							Work Name : Tiles		
1344	anup	Mason	04-11-2025	9 Hrs 59 Min	1.00	700	700.00	Job Work	
1345	suneel	Male Helper	04-11-2025	10 Hrs 0 Min	0.00	550	0.00	Dept	
1346	Ranvijay	Mason	04-11-2025	9 Hrs 59 Min	1.00	700	700.00	Dept	
1347	koushal	Male Helper	04-11-2025	9 Hrs 59 Min	1.00	550	550.00	Job Work	
Totals : Records		4			3.00		1950.00		
Contractor : miriyala raj kumar(contrator)							Work Name : Excavation / Earth Work		
1006	Chouli	Female Helper	04-11-2025	9 Hrs 57 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	04-11-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
1072	adadish	Male Helper	04-11-2025	9 Hrs 57 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	04-11-2025	9 Hrs 57 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	04-11-2025	9 Hrs 57 Min	1.00	575	575.00	Job Work	



Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1341Jyoti	Female Helper	04-11-2025	9 Hrs 57 Min	1.00	575	575.00	Job Work	
1342harish	Male Helper	04-11-2025	9 Hrs 57 Min	1.00	575	575.00	Dept	
1343Ramadevi	Female Helper	04-11-2025	9 Hrs 57 Min	1.00	575	575.00	Job Work	
Totals : Records	8			7.00		4025.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	04-11-2025	9 Hrs 59 Min	1.00	700	700.00	On A/c	
Totals : Records	1			1.00		700.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301navnitha	Others	04-11-2025	8 Hrs 19 Min	1.00	0	0.00	On A/c	
Totals : Records	1			1.00		0.00		
Contractor : SP Singh(Prime Security)				Work Name : Security Staff				
10073Chakradhar naik	Others	04-11-2025	11 Hrs 58 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya.	Mason	04-11-2025	10 Hrs 0 Min	1.00	700	700.00	Job Work	
1127Krishna	Mason	04-11-2025	10 Hrs 0 Min	1.00	700	700.00	On A/c	
Totals : Records	2			2.00		1400.00		

APPROVED BY

06 NOV 2025

G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 05/11/2025 12:47:57 pm To : 05/11/2025 12:47:57 pm

Contractor : All

06/11/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name : Carpenters	
1116	Amlesh (carpenter)	Contractor	05-11-2025	8 Hrs 16 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	05-11-2025	8 Hrs 15 Min	1.00	700	700.00	On A/c	
Totals : Records 2					2.00		1400.00		
Contractor : B.Anantha setya sai								Work Name : Electrician	
1103	venkata raju	Mason	05-11-2025	8 Hrs 15 Min	1.00	700	700.00	On A/c	
1104	Ganeshh	Mason	05-11-2025	8 Hrs 15 Min	1.00	700	700.00	On A/c	
1105	sai kumarr	Mason	05-11-2025	8 Hrs 15 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	05-11-2025	8 Hrs 15 Min	1.00	700	700.00	On A/c	
Totals : Records 4					4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name : Civil Work	
1017	Sanjeeth	Mason	05-11-2025	8 Hrs 16 Min	1.00	700	700.00	Job Work	
Totals : Records 1					1.00		700.00		
Contractor : D.Ramulu(Welder)								Work Name : Welders	
1016	Srinu	Mason	05-11-2025	8 Hrs 16 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	05-11-2025	8 Hrs 16 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	05-11-2025	8 Hrs 16 Min	1.00	550	550.00	On A/c	
Totals : Records 3					3.00		1950.00		
Contractor : janardhan prasad(tiles)								Work Name : Tiles	
1344	anup	Mason	05-11-2025	8 Hrs 16 Min	1.00	700	700.00	On A/c	
1345	suneel	Male Helper	05-11-2025	8 Hrs 15 Min	1.00	550	550.00	Dept	
1346	Ranvijay	Mason	05-11-2025	8 Hrs 16 Min	1.00	700	700.00	Dept	
1347	koushal	Male Helper	05-11-2025	8 Hrs 16 Min	1.00	550	550.00	On A/c	
Totals : Records 4					4.00		2500.00		
Contractor : miriyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	05-11-2025	8 Hrs 15 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	05-11-2025	8 Hrs 15 Min	1.00	575	575.00	On A/c	
1072	adadish	Male Helper	05-11-2025	8 Hrs 15 Min	1.00	575	575.00	Job Work	
1262	Balu	Male Helper	05-11-2025	8 Hrs 15 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	05-11-2025	8 Hrs 15 Min	1.00	575	575.00	On A/c	



ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
1341Jyoti		Female Helper	05-11-2025	8 Hrs 15 Min	1.00	575	575.00	Job Work	
1342harish		Male Helper	05-11-2025	8 Hrs 15 Min	1.00	575	575.00	On A/c	
1343Ramadevi		Female Helper	05-11-2025	8 Hrs 15 Min	1.00	575	575.00	Dept	
Totals : Records	8				8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)									
1100Raghu		Mason	05-11-2025	8 Hrs 16 Min	1.00	700	700.00	On A/c	Work Name : Plumber
Totals : Records	1				1.00		700.00		
Contractor : SP Singh(Prime Security)									
10073Chakradhar naik		Others	05-11-2025	11 Hrs 46 Min	1.50	0	0.00	Nil / By Vendor	Work Name : Security Staff
Totals : Records	1				1.50		0.00		
Contractor : Sruti Choudary									
1126Kaliya.		Mason	05-11-2025	8 Hrs 16 Min	1.00	700	700.00	Job Work	Work Name : Civil Work
1127Krishna		Mason	05-11-2025	8 Hrs 15 Min	1.00	700	700.00	On A/c	
Totals : Records	2				2.00		1400.00		

APPROVED BY
G 06 NOV 2025
G. VIJAY RAJ
PROJECT MANAGER