

Construction Division - Material Requirement – Site Report

Company:	MHPL SOV	Date:	08-11-25
Site:	SOV-III	Prepared by:	K.Tulasi Rani
Report From / To	31-10-25 to 08-11-25 (Friday to Saturday)	Approved by:	K.Purshotham
Report Date	08-11-25		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20250704029	04-07-25	1	Hub racks	Online purchase
20250709001	09-07-25	1	Hub racks	Online purchase
20250929042	29-09-25	1	Octagonal GI Pole	Open PO

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20250929002	29-09-25	1	Silver Oak trees	Supplier will arrange the material by next week
20251029013	29-10-25	1	Tan brown granite	Material available delivery by Monday
20251029014	29-10-25	1	CP SS Sink	Material available delivery by Tuesday
20251101005	01-11-25	1	Water Bottles	Material available delivery by Tuesday
20251106030	06-11-25	1-2	Tile grout Silk & white	Material available delivery by Tuesday
20251106032	06-11-25	1-2	Pvc coupling & Elbow	Material available delivery by Tuesday
20251106031	06-11-25	1-11	CPVC tee,Pipe,Coupling & elbow	Material available delivery by Tuesday

No. of gate passes issued this week: _____ From No. Nil To No. Nil

Delivery van site visit on: 06-11-25

Items not ordered but received:

POs to be cancelled – material not required /incorrectly made:



Approved POs – part/full material received – MRN not uploaded:

PO to be closed – part material received – further material not required/will be ordered by new requisition:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	Stock as per M-codex in Kgs
1.	8mm	.395	4.74	0.00	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock	30	PPC/PSC last weeks stock	32

Details	Prepared by	Project Manager
Sign		
Date	08-11-25	08-11-25

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.