

Aux B - Work Completion Report							
Company	NRK Biotech Pvt Ltd	Name of contractor	M vijayalaxmi				
Project/site	Nextopoliss	Nature of work	Stilt floor ceiling painting work				
Block no.	painting work	Work done from date	02-09-2025				
WO no.	20250913039	Work done to date	10-09-2025				
WO date	13.09.2025	Contractor bill no.					
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	CONS-Plant9866-painting-primer+2coats	Stilt floor ceiling painting work	29,100	Sft	PT 101	5.75	1,67,325
2.							
3.							
4.							
5.							
6.							1,67,325
7.							1,67,325
						Add 10% extra	
						Total	1,67,325

Remarks: works completed.	
Approved by project manager	Approved by QS team
Sign: <i>[Signature]</i>	Sign:
Date:	Date:
Approved by Director/E&D team	
Sign:	Sign:
Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work order is not issued. 4. Attach measurement and estimate sheets only if required. 5. For bill amount greater than 10% QS manager and directors approval is required. 6. For bill amount less than 10% any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Shyam, Arvind Nataraj, GHT, GMR, Sachin (for Virgo), B. manoj Kumar (for NGH + NREK). 8. Entry of rate ID is mandatory. 9. This sheet must be submitted within 5 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at 100 (can be sent by courier).

APPROVED BY
13 SEP 2025
T. MADHU
PROJECT MANAGER
GVRC. PVT. LTD.

INWARD	
Inward No: 1687	Date: 11/11/25
MRN No:	DE:
Received By:	Sign: <i>[Signature]</i>
DR NRK PVT LTD	

Assurements

Company Name : NRK Biotech Pvt Ltd.

Project Name : Nextopolis

Work Description : Stilt Floor Ceiling Painting Works


Work Description : Stilt Floor Ceiling Painting Works								
SL.No	Description	UOM	No's	Length	Width	Height	Total	Sub Total
Stilt Floor								
	Primer + 2 Coat Paint							
1	Stilt Floor Ceiling	Sqm	1	2646.50			2646.50	
2	Capitals Sides	Sqm	2	3.53		0.18	1.24	
.	C4	Sqm	1	3.69		0.18	0.65	
		Sqm	1	3.83		0.18	0.67	
		Sqm	6	7.20		0.18	7.78	
	C2	Sqm	2	5.86		0.18	2.11	
		Sqm	18	12.00		0.18	38.88	
	C1	Sqm	6	12.00		0.18	12.96	
	C2	Sqm	4	7.20		0.18	5.18	
	Deductions						-4.32	
	C2	Sqm	-12	0.60		0.60	-8.20	
	C1	Sqm	-18	0.68		0.68		
							2703.44	Sqm
							29100	Sft

M. 500.502

APPROVED BY
13 SEP 2025
T MADHU
PROJECT MANAGER
GVRC. PVT. LTD

February

M. S. D. S.



Allowance for Consumables

M.vijaya laxmi.

Mallapur.

Date: 15-09-2025

In favor of: Nrk Biotech Pvt Ltd.

Project / Site: Nextopolis

Location: Turkapally village

Type of Work: Painting work.

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards stilt floor ceiling primer and 2coats painting work. Total Amount = Rs:1,67,325 /- Work done from date 02.09.25 to date 10.09.2025.	Rs: 33,465 /-

Amount in words:- Thirty three Thousand four Hundred and Sixty Five Rupees only.

Sign: _____

Allowance of Equipment Charges
M.vijayalaxmi.
Mallapur.

Date: 15.09.2025

In favor of: Nrk Biotech Pvt Ltd.
Project / Site: Nextopolis
Location: Turkapally village.
Type of Work: Painting work.
Towards: Allowance for Equipment Charges.

S No.	Description	Amount
1.	Brief description of work done: Towards stilt floor ceiling primer and 2coats painting work. Total Amount = Rs:1,67,325 /- Work done from date 02.09.25 to date 10.09.2025.	Rs: 66,930 /-

Amount in words:- Sixty six Thousand nine Hundred and thirty Rupees only.

Sign: _____

Allowance of Labour Charges
M.vijaya laxmi.
Mallapur.

In favor of:
Project / Site:
Location:
Type of Work:
Towards:

Nrk Biotech Pvt Ltd.
Nextopolis
Turkapally village.
Painting work.
Allowance for Labour Charges.

Date: 15.09.2025

S No.	Description	Amount
1.	Brief description of work done: Towards stilt floor ceiling primer and 2coats painting work. Total Amount = Rs:1,67,325 /- Work done from date 02.09.25 to date 10.09.2025.	Rs: 66,930 /-

Amount in words:- Sixty six Thousand nine Hundred and thirty Rupees only.

Sign: _____