

Anx B – Work Completion Report									
Company	Dr. NRK Biotech pvt ltd		Name of contractor		Sakeena		SI No. site bills reg.		247
Project/site	Nextopolis		Nature of work		Ms railing fabrication work		Dt. site bills reg.		10-10-2025
Block no.	Ms railing fabrication work		Work done from		20-09-2025		M-codex bill ID.		
W/O no.	20250930015		Work done to date		10-10-2025		WO issued ?		yes
W/O date	01-Oct-25		Contractor bill no.				GST bill required?		No
S	Unit/floor	Details of work		Qty	Units	Rate ID	Rate	Amount	
1.	CONS-Steel3722- construction-fabrication	compound wall Ms railing fabrication work		3912	Kg's		35.00	1,36,920	
2.									
3.									
4.									
5.									
6.									
								Total	
								Add GST 18%	
								1,36,920	
								1,36,920	

Remarks: works completed.

Approved by project manager *[Signature]*

Approved by QS team *[Signature]*

Approved by Director/E&D team *[Signature]*

Sign: *[Signature]*

Date: 10/10/25

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be

INWARD	
Inward No: 1691	Dt: 11/11/25
MRN No:	Dt:
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
DR NRK BIOTECH PVT LTD	

ESTIMATE SHEET

Company Name: NRK Biotech Pvt Ltd
Project: Nextopolis
Work Description: Compound Wall MS Railing Fabrication works
Prepared By: Umesh_QS
Date: 27.09.2025

Contractor: Sakeena

Start Date:

End Date:

S No.	Item Head	Item Description	Quantity	Units	Rate Rs.	Amount Rs.	Remarks
1	Compound wall	MS Railing Fabrication works Towards East, South & West	3.912	Kg's	35.00	1,36,922	
Total value of work excl. Tax						1,36,922	
GST						24,646	
Total value of work incl. Tax						1,61,568	

8KV

3722

APPROVED BY
29 SEP 2025
S. UMESH RAMYA

Hauling

mould

APPROVED BY
30 SEP 2025
S. SHAM MOHI

MEASUREMENT SHEET									
Company Name:		NRK Biotech Pvt Ltd		Approved by:					
Project:		Nextopolis		Sign:					
Work Description :		Compound Wall MS Railing Fabrication works		Work start date:					
Contractor:		Sakeena		Work end date:					
Prepared By:		Umesh_QS		Date :		27.09.2025			
Sl.no.	Item Head	Item Description	L	W	D	No's	Qty	UOM	Remarks
A	Compound Wall								
1	MS Railing Fabrication works								
		MS pipe size - 40mm x 40mm x 3mm	3.049			2	6.098	Rmt	
		Weight in Kg per 6 Mtr					20.912		
		Weight in Kg per Mtr					3.485		
					For 3.05 Rmt (A)		21.25	Kg's	
2		MS pipe size - 40mm x 40mm x 3mm	1.800			2	3.600	Rmt	
		Weight in Kg per 6 Mtr					20.912		
		Weight in Kg per Mtr					3.485		
					For 1.8 Rmt (B)		12.55	Kg's	
3		MS pipe size - 25mm x 25mm x 3mm	3.000			2	6.000	Rmt	
		Weight in Kg per 6 Mtr					12.434		
		Weight in Kg per Mtr					2.072		
					For 3.0 Rmt (C)		12.43	Kg's	
4		MS Flat Patti - 25mm x 6mm	0.760			20	15.200	Rmt	
		Weight in Kg per 6 Mtr					7.065		
		Weight in Kg per Mtr					1.178		
					For 20 No's (D)		17.90	Kg's	
		Total Weight in Kg's for One MS Frame (A+B+C+D)						64.13	
		Total No of Frames (East, South & West)						61.00	
		Grand Total Weight in Kg's						3,912	

Husay

Mawla

Allowance of Consumables Charges
Sakeena.
Hydrabad.

Date: 10.10.2025

In favor of: Dr.Nrk Biotech Pvt Ltd.
Project / Site: Nextopolis
Location: Turkapally Village.
Type of Work: scaffolding work.
Towards: Allowance for Consumables Charges

S No.	Description	Amount
1.	Towards :East,south and west compound wall MS railing fabrication work. Total Amount = Rs.1,36,922/- Work done from date : 20.09.2025 to 10.10.2025	Rs=27,384/-

Amount in words: Twenty seven thousand three hundred and eighty four rupees only

Sign:

Allowance of Labour Charges
Sakeena.
Hydrabad.

Date: 10.10.2025

In favor of: Dr.Nrk Biotech Pvt Ltd.
Project / Site: Nextopolis
Location: Turkapally Village.
Type of Work: Fabrication work.
Towards: Allowance for Labour Charges.

S No.	Description	Amount
1.	Towards :East,south and west compound wall MS railing fabrication work. Total Amount = Rs.1,36,922/- Work done from date : 20.09.2025 to 10.10.2025	Rs=54,768/-

Amount in words:-Fifty four thousand seven hundred and sixty eight rupees only

Sign:

Allowance of Equipment Charges
Sakeena.
Hydrabad.

Date: 10.10.2025

In favor of: Dr.Nrk Biotech Pvt Ltd.
Project / Site: Nextopolis
Location: Turkapally Village.
Type of Work: Fabrication work.
Towards: Allowance for Equipment Charges.

S No.	Description	Amount
1.	Towards :East,south and west compound wall MS railing fabrication work. Total Amount = Rs.1,36,922/- Work done from date : 20.09.2025 to 10.10.2025	Rs=54,768/-

Amount in words:-Fifty four thousand seven hundred and sixty eight rupees only

Sign: _____