

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		16-Dec-2024	20241216035	UG Sump - (Shuttering, Rod Bending & Casting of concrete).-	Vasanthi Construction and Developers	3,28,365		328,365	0	<input checked="" type="checkbox"/>
2		16-Dec-2024	20241216036	UG SUMP-STAIRCASE BRICKWORK	Vasanthi Construction and Developers	1,120				<input type="checkbox"/>
3		26-Feb-2025	20250226007	UG SUMP-Waterproofing	Vasanthi Construction and Developers	147,474		147,474	0	<input checked="" type="checkbox"/>
4		5-Apr-2025	20250414011	Eastern side CC road repair work.All floors all Civil Works-Material + Labour charges	Vasanthi Construction and Developers	12,00,326				<input type="checkbox"/>
5		5-Apr-2025	20250414012	Central open duct makes 2 window openings in the central ramp on all floors, and brickwork & plastering to cover ramp beam	Vasanthi Construction and Developers	3,72,152				<input type="checkbox"/>
6		11-Jun-2025	20250611021	MCMET-STAIRCASE-NE-GRANITE-WO	Pappuram	97,965		97,965	0	<input checked="" type="checkbox"/>
7		11-Jun-2025	20250611020	MCMET-STAIRCASE-SE-GRANITE-WO	Pappuram	89,670		89,670	0	<input checked="" type="checkbox"/>
8		16-Jun-2025	20250616003	Lift-cladding-estimate	Farachand	70,911		70,911	0	<input checked="" type="checkbox"/>
9		4-Jul-2025	20250703007	Windows-Granite work at 1st & 2nd floor	Pappuram	1,00,396		1,00,396	0	<input checked="" type="checkbox"/>
10		4-Jul-2025	20250703005	Windows-Granite work at 3rd & 4th floor	Farachand	1,03,020		1,03,020	0	<input checked="" type="checkbox"/>
11		20-Aug-2025	20250820046	Grade-slab-VDF work	S.P.N-Construction	84,545		84,545	0	<input checked="" type="checkbox"/>
12		18-Sep-2025	20250915033	Drilling of Earth Pits at Ground Floor & 1st floor.	Ganesh Drillers	1,18,000		1,18,000	0	<input checked="" type="checkbox"/>
13		19-Sep-2025	20250919035	Toilets, Wash Area & Powder Room Water Proofing work from Ground Floor to Fourth Floor	Nenavath Jayaram	75,300		75,300	0	<input checked="" type="checkbox"/>
14	shaganti umesh - Deduction of material amount while billing what ever the material amount supplied to you. And also Deduct the GST amount while billing because rate including GST so	21-Oct-2025	20251018031	External Putty + Primer + 2 Coat Painting works (labour only).-	M. Lalitha	3,62,974		3,62,974	0	<input checked="" type="checkbox"/>
15	shaganti umesh - work order cancelled, this work order given to Graflex	22-Oct-2025	20251018034	External Texture work.-	M. Satish	2,27,983			2,27,983	<input checked="" type="checkbox"/>
16		3-Nov-2025	20251101046	External Texture work from Ground Floor to Fourth Floor (Labour+Material).	Graflex India Pvt. Ltd.,	2,01,677			2,01,677	<input type="checkbox"/>
17		3-Nov-2025	20251103027	Granite Floor Laying & Skirting works in Lift Lobby, Nurse Stations, Passages, North, South & West Corridors	Tara Chand-Gurjar	1,87,325		1,87,325	0	<input checked="" type="checkbox"/>
18		3-Nov-2025	20251029019	Plumbing works of Drop lines towards outlet main-line, Hosing lines towards main-line in First floor to Fourth floor and also North & South side 2nd floor to 4th floor Toilet Outlet Main-line (inside chejja)	Mohd.Khudoos	1,35,600		1,35,600	0	<input checked="" type="checkbox"/>
19		3-Nov-2025	20251030033	Terrace Floor-slab concrete work with VDF	S.P.N-Constructrions	78,909		78,909	0	<input checked="" type="checkbox"/>
20	shaganti umesh - for this bill not having gst deduct gst amount while doing bill	3-Nov-2025	20251101045	East, West, North & South Brick work & Plastering works.-	Prasad Civil Work	92,675		79,462	14,213	<input checked="" type="checkbox"/>
21		29-Oct-2025	20251024004	Debris cleaning, Boulders loading and unloading, Excavation and shifting of Soil from MCMET School to Biropolis	Tejugu Kurmanne	1,90,000		1,90,000	0	<input checked="" type="checkbox"/>
22		15-Nov-2025	20251115020	Ground, 2nd & 3rd Floor Toilets Flooring & Wall Dado-Filling Works-	Pappuram	1,04,058		1,04,058	0	<input checked="" type="checkbox"/>
23		15-Nov-2025	20251115019	1st & 4th Floor Toilets Flooring & Wall Dado Filling Works-	Priyanka-Devi	43,416		43,416	0	<input checked="" type="checkbox"/>
24		15-Nov-2025	20251115018	North-East Staircase-Painting Works.-	M. Satish	98,263		98,263	0	<input checked="" type="checkbox"/>
25		15-Nov-2025	20251115017	South-East Staircase-Painting Works.-	MyIaram-Vijaya-Laxmi	91,817		91,817	0	<input checked="" type="checkbox"/>
26		21-Nov-2025	20251121033	Ramp-Granite works from Ground Floor to Fourth Floor	Tara Chand-Gurjar	92,700		92,700	0	<input checked="" type="checkbox"/>
27		26-Nov-2025	20251125030	1st Floor Vitrified Tiles Work	Priyanka-Devi	45,468		45,468	0	<input checked="" type="checkbox"/>
28		1-Dec-2025	20251201036	Asian Paints Smart Care Damp Sheath Exterior Water Proofing at External North West & South West Corner.	Karunakar Reddy	33,505			33,505	<input type="checkbox"/>
29		10-Dec-2025	20251208045	Fire Fightening Works	Sri-Kanakadurga-Electrical Works	4,82,384		4,82,384	0	<input checked="" type="checkbox"/>
30		10-Dec-2025	20251208042	Granite & Vitrified tile laying and skirting works at the Eastern Passage 1st Floor to 4th Floor.-	Pappuram	47,670		47,670	0	<input checked="" type="checkbox"/>
31		10-Dec-2025	20251208043	3rd Floor Vitrified Tiles Work	Pappuram	93,892		93,892	0	<input checked="" type="checkbox"/>
32		10-Dec-2025	20251208044	2nd Floor Vitrified Tiles Work	Priyanka-Devi	83,372		83,372	0	<input checked="" type="checkbox"/>
33										
34										

	Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
35											
36											