

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		17-Mar-2025	20250317002	Excavation work upto 3.00 mtr lvl	Simhaa Constructions	16,03,036	RA-01	15,30,792	72,244	☐
2		16-Apr-2025	20250416003	Culvert for driveways	Simhaa Constructions	1,56,572			1,56,572	☐
3		2-May-2025	20250502019	GSB material +labor back fill charges	Simhaa Constructions	8,23,050	RA-03	8,23,050	0	☐
4		2-May-2025	20250502020	Excavation & backfill works beyond 3.00 mtr	Simhaa Constructions	4,68,519	RA-02		121	☐
5		2-May-2025	20250502021	River sand material fill back works	Simhaa Constructions	6,83,680	RA-04	6,83,680	0	☐
6		5-Jun-2025	20250604041	PCC for footings and raft	Simhaa constructions	29,82,775	RA-05	29,82,775	0	☐
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										
21										
22										
23										
24										
25										
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
36										