

Payment details

Payment details						
Company:		Modi Realty Pocharam LLP		Prepared by:	Vijay Raj	
Project:		NGH		Date:	2/Jan/26	
S No.	Payment towards	VRN / CRN	Paid to	Description/Remarks	Amount	Available Cr balance
1	on A/C	1052	B.Basappa	painting	10,000	16,898
2	on A/C	1007	Sandeep Kumar Nishad	Main Door Polishing	10,000	23,541
3	on A/C	1353	Boddeti anantha sathya sai	electrical work	10,000	24,543
4	on A/C	1142	M.Vijay laxmi	painting	10,000	22,738
5	on A/C	1227	Priyanka devi	tiles	10,000	19,645
6	on A/C	1052	B.Naveen	painting	10,000	19,571
7	on A/C	1216	Sruti Choudary	civil work	10,000	61,254
8	Dept	1079	Miriyala Raj kumar	earth work excavation	4,600	
9	Dept	1353	Boddeti anantha sathya sai	electrical work	4,900	
10	Jobwork	1079	Miriyala Raj kumar	earth work excavation	9,240	Debit this amount in SVC Construction on acco
11	Jobwork	1353	Boddeti anantha sathya sai	electrical work	4,200	
12	Jobwork	1017	janardhan prasad	tiles	5,000	
13	Hire Charges	1079	Miriyala Raj kumar	Tractor	4,200	
14	Hire Charges					
15	building material					
16	building material					
17	Annexure					
Total					102,140	
Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.						

APPROVED BY

02 JAN 2026
G. VIJAY RAJ
PROJECT MANAGER

Firm/Company:		Modi Realty Pocharam LLP		Site:		NGH						19/Dec/25	
Prepared by:		Vijay Raj										Sign:	
Limits as per internal memo no. 192/64/F													
Category I sites		50,000		50,000		30,000		20,000		15,000		230,000	
Category II sites		25,000		25,000		15,000		10,000		10,000		120,000	
Category III sites		10,000		10,000		10,000		5,000		5,000		60,000	
		A		B		C		D		E		F	
												G	
												H	
												I = sum A-H	

APPROVED BY

02 JAN 2026
G. VIJAY RAJ
PROJECT MANAGER

Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/chipping Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/chipping /total station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
41	19/Sep/24	25/Sep/24	24,300	5,000	-	-	-	-	3,500	2,100	34,900
42	26/Sep/24	2/Oct/24	20,800	-	-	-	-	10,450	2,100	8,400	41,750
43	3/Oct/24	9/Oct/24	18,700	15,000	-	-	-	6,650	7,000	2,100	49,450
44	10/Oct/24	16/Oct/24	20,368	8,125	-	-	-	6,650	4,900	4,200	44,243
45	17/Oct/24	23/Oct/24	23,250	7,500	-	-	-	-	3,500	6,300	40,550
46	24/Oct/24	30/Oct/24	23,575	-	-	-	-	-	2,100	8,400	34,075
47	31/Oct/24	7/Nov/24	21,912	-	-	-	-	-	1,400	4,200	27,512
48	7/Nov/24	13/Nov/24	25,700	-	-	-	-	-	2,800	11,700	40,200
49	15/Nov/24	20/Nov/24	25,000	-	-	-	-	-	1,400	6,300	32,700
50	21/Nov/24	27/Nov/24	21,500	-	-	-	-	-	1,400	4,200	27,100
51	28/Nov/24	4/Dec/24	25,000	-	-	-	-	-	-	6,300	31,300
52	5/Dec/24	11/Dec/24	24,300	12,524	-	-	-	-	-	8,400	45,224
53	12/Dec/24	19/Dec/24	20,800	-	-	-	-	-	-	10,500	31,300
54	19/Dec/24	25/Dec/24	23,725	-	-	-	-	-	700	8,400	32,825
55	27/Dec/24	1/Jan/25	20,025	-	-	-	-	-	700	4,200	24,925
56	2/Jan/25	8/Jan/25	20,475	-	-	-	-	-	-	2,100	22,575
57	9/Jan/25	15/Jan/25	18,050	-	-	-	-	-	-	-	18,050
58	16/Jan/25	22/Jan/25	23,975	-	-	-	-	-	-	2,100	26,075
59	23/Jan/25	29/Jan/25	22,200	11,900	-	-	-	-	2,100	10,500	46,700
60	30/Jan/25	5/Feb/25	23,025	7,100	-	-	-	6,650	2,100	4,200	43,075
61	6/Feb/25	12/Feb/25	20,225	4,500	-	-	-	-	2,100	-	26,825
62	13/Feb/25	19/Feb/25	24,300	4,500	-	-	-	-	4,200	-	33,000
63	20/Feb/25	26/Feb/25	20,100	-	-	-	-	-	-	2,100	22,200
64	27/Feb/25	5/Mar/25	20,850	-	-	-	-	-	1,400	2,100	24,350
65	6/Mar/25	12/Mar/25	17,850	-	-	-	-	-	-	4,200	22,050
66	13/Mar/25	19/Mar/25	21,500	-	-	-	-	-	2,100	10,500	34,100
67	20/Mar/25	26/Mar/25	22,200	-	-	-	-	-	2,100	4,200	28,500
68	28/Mar/25	2/Apr/25	22,200	15,100	-	-	-	-	700	2,100	40,100
69	3/Apr/25	9/Apr/25	21,275	5,000	-	-	-	-	2,800	8,400	37,475
70	10/Apr/25	16/Apr/25	20,575	7,475	-	-	-	-	3,500	8,400	39,950
71	17/Apr/25	23/Apr/25	21,150	-	-	-	-	-	1,400	6,300	28,850
72	24/Apr/25	30/Apr/25	22,550	-	-	-	-	-	4,200	6,300	33,050
73	1/May/25	7/May/25	20,950	-	-	-	-	-	-	-	20,950
74	8/May/25	14/May/25	21,850	-	-	-	-	-	-	-	21,850
75	15/May/25	21/May/25	22,200	-	-	-	-	-	2,100	-	24,300
76	22/May/25	28/May/25	21,400	-	-	-	-	-	1,400	2,100	24,900
77	29/May/25	4/Jun/25	24,300	12,600	-	-	-	-	2,100	-	39,000
78	5/Jun/25	10/Jun/25	19,400	15,169	-	-	-	-	2,800	2,100	39,469
79	11/Jun/25	18/Jun/25	21,875	-	-	-	-	-	2,100	9,450	33,425
80	19/Jun/25	25/Jun/25	18,125	-	-	-	-	-	1,400	18,900	38,425
81	26/Jun/25	2/Jul/25	21,875	-	-	-	-	-	10,500	14,700	47,075
82	3/Jul/25	9/Jul/25	23,600	-	-	-	-	1,050	700	6,300	31,650
83	10/Jul/25	16/Jul/25	24,425	-	-	-	-	-	1,400	8,400	34,225
84	17/Jul/25	23/Jul/25	24,825	6,250	-	-	-	-	-	2,100	33,175
85	24/Jul/25	30/Jul/25	23,725	5,000	-	-	-	-	-	4,200	32,925
86	31/Jul/25	6/Aug/25	25,000	4,948	-	-	-	-	-	6,300	36,248
87	7/Aug/25	13/Aug/25	24,250	-	-	-	-	-	-	2,100	26,350
88	14/Aug/25	20/Aug/25	24,300	-	-	-	-	-	-	4,200	28,500

APPROVED BY
02 JAN 2026
G. VIJAY RAJ
PROJECT MANAGER

Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/chipping Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/chipping /total station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
89	21/Aug/25	27/Aug/25	24,550	6,250	-	-	-	-	-	2,100	32,900
90	28/Aug/25	3/Sep/25	24,425	14,500	-	-	-	14,700	-	10,500	64,125
91	4/Sep/25	10/Sep/25	24,075	-	-	-	-	-	-	4,200	28,275
92	11/Sep/25	17/Sep/25	24,125	11,494	-	-	-	6,563	-	6,300	48,482
93	18/Sep/25	25/Sep/25	25,000	9,205	-	-	-	-	-	2,100	36,305
94	26/Sep/25	1/Oct/25	25,000	-	-	-	-	-	-	-	25,000
95	2/Oct/25	8/Oct/25	23,900	10,209	-	-	-	-	-	-	34,109
96	9/Oct/25	15/Oct/25	24,600	-	-	-	-	-	-	4,200	28,800
97	16/Oct/25	22/Oct/25	24,200	-	-	-	-	-	-	-	24,200
98	23/Oct/25	29/Oct/25	25,075	3,750	-	-	-	-	-	2,100	30,925
99	30/Oct/25	5/Nov/25	25,075	18,300	-	-	-	7,350	-	2,100	52,825
100	6/Nov/25	12/Nov/25	24,575	8,190	-	-	-	7,350	3,500	2,100	45,715
101	13/Nov/25	19/Nov/25	10,075	8,250	-	-	-	22,050	3,500	8,400	52,275
102	20/Nov/25	26/Nov/25	10,075	9,780	-	-	-	-	700	2,100	22,655
103	27/Nov/25	3/Dec/25	10,075	9,510	-	-	-	7,350	-	4,200	31,135
104	4/Dec/25	10/Dec/25	10,775	10,100	-	-	-	-	-	4,200	25,075
105	11/Dec/25	17/Dec/25	10,650	-	-	-	-	7,350	-	4,200	22,200
106	18/Dec/25	24/Dec/25	10,075	2,500	-	-	-	-	-	4,200	16,775
107	25/Dec/25	1/Jan/26	9,500	9,200	-	-	-	-	-	4,200	22,900
Total:			3,948,367	1,685,167	8,028	-	21,200	602,251	475,226	858,380	6,865,370

APPROVED BY

02 JAN 2026

G. VIJAY RAJ
PROJECT MANAGER

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/11151

Dated : 2-Jan-26

Particulars	Amount
Account :	
DW-B.Anantha Satya Sai	4,900.00
TDS-1% Contract	(-)49.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Satya Sai (Dept) Vide Vno - 3025	
Amount (in words) :	
Indian Rupees Four Thousand Eight Hundred Fifty One Only	
	₹ 4,851.00

4

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 3025

Date : 03/01/2026

Contractor Name	From Date	To Date
B.Anantha satya sai	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	16.00	11200.00	4900.00	0.00	4200.00	0.00	2100.00	0.00
Totals...	16.00	11200.00	4900.00	0.00	4200.00	0.00	2100.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Block - C 6 Sqmm Cable changing near Labour quarters connection given to dewatering pumps for pumping out storm water in Block B Corridor Lights changing in 1st and 6th floor fixing of AC Round sheets in corridor dummies A - 1004 TV Point Changing and washing machine point provision in balcony fixing of 30W LED Light at Service lift entrance Driveway	4900.00
Job Work Description :	0.00
Total Amount %	4900.00
TDS : @ 1	49.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4851.00
Rupees : Four Thousand Eight Hundred Fifty One Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/11151**

Dated : **2-Jan-26**

Particulars	Amount
Account :	
JWUD-Labour Charges	1,680.00
JWUD-Allowance for Equipment	1,680.00
JWUD-Allowance for Consumables	840.00
TDS-1% Contract	(-)42.00
 Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction Satya Sai (Jobwork) vide Vno - 3026 Amount (in words) : Indian Rupees Four Thousand One Hundred Fifty Eight Only	
	₹ 4,158.00

continued ...

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

03/01/2026 11:09:01 am

Pages : 1 of 1

Advice for Payment No : 3026

Date : 03/01/2026

Contractor Name	From Date	To Date
B.Anantha satya sai	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	16.00	11200.00	4900.00	0.00	4200.00	0.00	2100.00	0.00
Totals...	16.00	11200.00	4900.00	0.00	4200.00	0.00	2100.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description :	0.00	
Department Description :	0.00	
Job Work Description : Towards Block B South Side Borewell Removing and Cable Changing and reinserting in Bore Sump motors refixing work	4200.00	
	Total Amount %	4200.00
	TDS : @ 1	42.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
	Net Amount :	4158.00
Rupees : Four Thousand One Hundred Fifty Eight Only.		



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

23398

S. No.

Company	MRPLLP	Project	NGH
No. of workers required	6	Date	26/12/25
No. of head mason	—	No. of male helper	03
No. of mason	03	No. of female helper	—
Required from date	26/12/25	Required to date	30/12/25
Job Description:	Towards Block-B-South Side Borewell		
removal & cable changing & refixing & reinsulating in Bore..			
Sump Motors refixing work. — 3 Motors fix.			
Description	Quantity	Rate	Amount
Mtr fix work in Sumps	03 Nos	1,400/-	4,200/-
Total Amount			4,200/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Vijay G	7	Satya Sai	Sai

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/11151**

Dated : **2-Jan-26**

Particulars	Amount
Account :	
JWUD-Labour Charges	2,000.00
JWUD-Allowance for Equipment	2,000.00
JWUD-Allowance for Consumables	1,000.00
TDS-1% Contract	(-)50.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Janardhn Prasad (Jobwork) vide Vno - 3027	
Amount (in words) :	
Indian Rupees Four Thousand Nine Hundred Fifty Only	
	₹ 4,950.00

continued ...

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 3027

Date : 03/01/2026

Contractor Name	From Date	To Date
janardhan prasad(tiles)	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	3300.00	0.00	0.00	1650.00	0.00	1650.00	0.00
Mason	8.00	5600.00	0.00	0.00	3500.00	0.00	2100.00	0.00
Totals...	14.00	8900.00	0.00	0.00	5150.00	0.00	3750.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards Broken Granite fixing work for Main door and French door in A 408 208		5000.00



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **23399**

Company	MR PLLP	Project	NH4
No. of workers required	08	Date	26.12.25
No. of head mason	-	No. of male helper	03
No. of mason	05	No. of female helper	-
Required from date	26/12/25	Required to date	31/12/25
Job Description:	Towards @ Broken Granite fix work for Main door & French door in A-408, A-202 (Crack in Granite) - 02 nos		
Description	Quantity	Rate	Amount
Granite repair work	02	Rs 2,500/-	5,000/-
Total Amount			5,000/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Vijay K	[Signature]	Janardhan Prasad	[Signature]

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/11151**

Dated : **2-Jan-26**

Particulars	Amount
Account :	
DW- Miryalaraj Kumar Dept Work	4,600.00
TDS-1% Contract	(-)46.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT TRansaction to M Rajkumar (Dept) vide Vno - 3028	
Amount (in words) :	
Indian Rupees Four Thousand Five Hundred Fifty Four Only	
	₹ 4,554.00

4

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 3028

Date : 03/01/2026

Contractor Name	From Date	To Date
miriyala raj kumar(contrator)	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	16.00	9200.00	0.00	0.00	4600.00	0.00	4600.00	0.00
Male Helper	16.00	9200.00	4600.00	0.00	4600.00	0.00	0.00	0.00
Totals...	32.00	18400.00	4600.00	0.00	9200.00	0.00	4600.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Loading of material from MHPL and unloading at NGH Site Shifting of Fire doors in 10 floors for fixing Shifting of internal doors in A - 102,1005 removing of excess dust from 1005 cleaning of flat A 102 for Stage - 2 Checking removing of shabad stones near north peripheral road for landscaping	4600.00
Job Work Description :	0.00
Total Amount %	4600.00
TDS : @ 1	46.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4554.00
Rupees : Four Thousand Five Hundred Fifty Four Only,	



Approved By Admin

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/11151

Dated : 2-Jan-26

Particulars	Amount
Account :	
JWUD-Labour Charges	3,696.00
JWUD-Allowance for Equipment	3,696.00
JWUD-Allowance for Consumables	1,848.00
TDS-1% Contract	(-)92.40
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to M Rajkumar (Jobwork) vide Vno - 3029	
Amount (in words) :	
Indian Rupees Nine Thousand One Hundred Forty Seven and Sixty paise Only	
	₹ 9,147.60

continued ...



Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 3029

Date : 03/01/2026

Contractor Name	From Date	To Date
miriyala raj kumar(contrator)	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	16.00	9200.00	0.00	0.00	4600.00	0.00	4600.00	0.00
Male Helper	16.00	9200.00	4600.00	0.00	4600.00	0.00	0.00	0.00
Totals...	32.00	18400.00	4600.00	0.00	9200.00	0.00	4600.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards Concreting of Columns in Block B Lower Basement 14 Columns		9240.00
Total Amount %		9240.00
TDS : @ 1		92.40
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		9147.60
Rupees : Nine Thousand One Hundred Fourty Seven and Paise Sixty Only.		



Approved By Admin

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No **23400**

Company	MRPUP	Project	NGH
No. of workers required	16	Date	26.10.25
No. of head mason	—	No. of male helper	08
No. of mason	✓	No. of female helper	08
Required from date	26/12/25	Required to date	31/12/25
Job Description:	Towards concreting columns in Block-B		
Lower Basement - 5'6" x 8'0" x 14 column. - 616 sq			
NR:- Debit this amount in SVC Contract.			
Description	Quantity	Rate	Amount
Concreting of columns	616 sq	Rs 15/- 155	9,240/-
5'6" x 8'0" x 14 nos			
Total Amount			9,240/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Vijay Raj	4	M. Rajkumar	Belu

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/11151

Dated : 2-Jan-26

Particulars	Amount
Account : CONT-Basappa On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Basappa vide Vno - 3030	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

ly
Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 3030

Date : 03/01/2026

Contractor Name	From Date	To Date
B.Basappa (Painter)	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance - 16898/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	

APPROVED BY

02 JAN 2026

G. VIJAY RAJ
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/11151

Dated : 2-Jan-26

Particulars	Amount
Account : CONT-Sandeep Kumar Nishad On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Sandeep vide Vno - 3031	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/11151

Dated : 2-Jan-26

Particulars	Amount
Account : CONT-Boddeti Anantha Satya Sai On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Satya Sai vide Vno - 3032	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 3032

Date : 03/01/2026

Contractor Name	From Date	To Date
B.Anantha satya sai	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	16.00	11200.00	4900.00	0.00	4200.00	0.00	2100.00	0.00
Totals..	16.00	11200.00	4900.00	0.00	4200.00	0.00	2100.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance 24543/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	

APPROVED BY


 02 JAN 2026

 G. VIJAY RAJ
 PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

 Approved By Managing
 Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/11151

Dated : 2-Jan-26

Particulars	Amount
Account : Cont M.Vijaylaxmi On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Vijayalakshmi vide Vno - 3033	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 3033

Date : 03/01/2026

Contractor Name	From Date	To Date
M.Vijalakshmi(painting)	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance - 22738/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	



Approved By Admin

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/11151

Dated : 2-Jan-26

Particulars	Amount
Account : CONT- Priyanka Devi On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Priyanka Devi vide Vno - 3034	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

ly

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 3034

Date : 03/01/2026

Contractor Name	From Date	To Date
Priyanka devi (Tiles)	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		
Credit Balance - 19645/- Release 10000/-		10000.00
Department Description :		
		0.00
Job Work Description :		
		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		
		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		

APPROVED BY


02 JAN 2026

G. VIJAY RAJ

PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/11151**

Dated : **2-Jan-26**

Particulars	Amount
Account : CONT-Bohini Naveen Kumar On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction to Naveen Kumar vide Vno - 3035 Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 3035

Date : 03/01/2026

Contractor Name	From Date	To Date
Bohini Naveen	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals..	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance - 61519/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	

APPROVED BY

02 JAN 2026

G. VIJAY RAJ

PROJECT MANAGER

Approved By Admin

Approved By Accounts

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : PAY/11151

Dated : 2-Jan-26

Particulars	Amount
Account : CONT-Sruthi Chowdary On A/c On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Sruti Choudary vide Vno - 3036	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

ng

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Heights

Survey No.294,Chertapally,Rang Reddy

Advice for Payment No : 3036

Date : 03/01/2026

Contractor Name	From Date	To Date
Sruti Choudary	25/12/2025	01/01/2026

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	8.00	5600.00	0.00	0.00	2800.00	0.00	2800.00	0.00
Totals..	8.00	5600.00	0.00	0.00	2800.00	0.00	2800.00	0.00

Advice For Payment		AMOUNT
PARTICULARS		
On A/c Description : Credit Balance - 32425/- Release 10000/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		



Approved By Admin

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (25-26)

Payment Voucher

No. : **PAY/11151**

Dated : **2-Jan-26**

Particulars	Amount
Account :	
EUC-Miriyala Raj Kumar	4,200.00
TDS-2% Equipment Hire Charges	(-)84.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to M Rajkumar Hire charges vide Vno - 13360	
Amount (in words) :	
Indian Rupees Four Thousand One Hundred Sixteen Only	
	₹ 4,116.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Miriyala Raju Kumar

Voucher No : 13360

PARTICULARS										Amount
Hire Charges - Job Work Payment										Amount Payable :- 4200.00
Towards Dust 20mm metal Shifting from Block C to Block B										4200.00
Hire Charges - On A/C Payment										Amount Payable :- 0.00
										0.00
Other Additions :										0.00
										Gross 4200.00
TDS% 2.00										TDS Amount 84.00
CGST% 0.00 0.00 SGST% 0.00 0.00										Total GST Amount 0.00
Other Deductions :										0.00
										Total 4116.00

Rupees : Four Thousand One Hundred Sixteen Only.



Project Manager

Accounts Manager

Managing Director

Charges Voucher

02/01/2026 1:48:27 pm

Pages : 1 of 2

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Miriyala Raju Kumar

Voucher No :	13360
From Date :	25/12/2025
To Date :	31/12/2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
120375	10141	29-12-2025	Tractor with tipper without labour piece meal work upto 7 days	09:50	17:15	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards Dust 20mm metal Shifting from Block C to Block B						
120376	10142	31-12-2025	Tractor with tipper without labour piece meal work upto 7 days	09:00	17:15	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards Dust 20mm metal Shifting from Block C to Block B and Material shifting						

APPROVED BY
02 JAN 2026**G. VIJAY RAJ**
PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

Modi Realty Pocharam LLP

Nilgiri Heights

HC 120375

HC Date	Veh No	Start Time	End Time	Pay Type
29-12-2025	AP27D5631	09:50	17:15	JW

10141

Equipment Name

Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards Dust 20mm metal Shifting from Block C to Block B

Rupees : Two Thousand One Hundred Only.



Printed On 02/01/2026 1:48:27 pm



120375

Material Shifting Authorization Form

No. 186777

Date	29/12/2025	Time	9:50
Authorized By	Vijay Ky	Engg. Sign	4
Material to be shifted	Crack To B. Back Material Shifting.		
Shift from	Dust And Cement		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP29D5631	Vehicle Owner	M. Raj Kumar
Hire charges register serial no.	10141		
Security / Supervisor Sign	(Signature)	Start Time	9:50
		Stop Time	17:15

Modi Realty Pocharam LLP

Nilgiri Heights

HC 120376

HC Date	Veh No	Start Time	End Time	Pay Type
31-12-2025	AP27D5631	09:00	17:15	JW

10142

Equipment Name

Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	2100.00	2100.00	1	2100	2100.00

Supplier Name

Miryala Raju Kumar

Work Description :-

Towards Dust 20mm metal Shifting from Block C to Block B and Material shifting

Rupees : Two Thousand One Hundred Only.



Printed On 02/01/2026 1:48:27 pm

APPROVED BY

02 JAN 2026

G. VIJAY RAJ
PROJECT MANAGER

120376
~~1-203~~

Material Shifting Authorization Form

No. **186778**

Date	31/12/2025	Time	9:00
Authorized By		Engg. Sign	
Material to be shifted	Material Shifting from M.H.P. to		
Shift from	N.H.H M.H.P. to Site M.		
Shift to	N.H.H		
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	HP29D5631	Vehicle Owner	M. Raj Kumar
Hire charges register serial no.	10942		
Security / Supervisor Sign	Shu	Start Time	9:00
		Stop Time	12:15

Modi Realty pocharam LLP
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 25-12-2025 To : 31-12-2025

02/01/2026

Pages 1 of 2

1116 Amlesh (carpenter)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
On A/c	4.00	3.00	0.00	0.00	7.00	4900.00	0.00	4900.00
Totals...	4.00	3.00	0.00	0.00	7.00	4900.00	0.00	4900.00

25-12-2025 - 31-12-2025 (6)

1326 B.Anantha satya sai

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	7.00	0.00	0.00	7.00	4900.00	0.00	4900.00
Job Work	0.00	6.00	0.00	0.00	6.00	4200.00	0.00	4200.00
On A/c	0.00	3.00	0.00	0.00	3.00	2100.00	0.00	2100.00
Totals...	0.00	16.00	0.00	0.00	16.00	11200.00	0.00	11200.00

25-12-2025 - 31-12-2025 (6)

1044 Choudary Prasad (Civil Contract)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	3.00	0.00	0.00	3.00	2100.00	0.00	2100.00
Totals...	0.00	3.00	0.00	0.00	3.00	2100.00	0.00	2100.00

25-12-2025 - 31-12-2025 (6)

1051 D.Ramulu(Welder)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00
On A/c	0.00	4.00	4.00	0.00	8.00	5000.00	0.00	5000.00
Totals...	0.00	8.00	4.00	0.00	12.00	7800.00	0.00	7800.00

25-12-2025 - 31-12-2025 (6)

1113 janardhan prasad(tiles)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Job Work	0.00	5.00	3.00	0.00	8.00	5150.00	0.00	5150.00
On A/c	0.00	3.00	3.00	0.00	6.00	3750.00	0.00	3750.00
Totals...	0.00	8.00	6.00	0.00	14.00	8900.00	0.00	8900.00

25-12-2025 - 31-12-2025 (6)

1083 miriyala raj kumar(contrator)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	0.00	8.00	0.00	8.00	4600.00	0.00	4600.00
Job Work	0.00	0.00	8.00	8.00	16.00	9200.00	0.00	9200.00
On A/c	0.00	0.00	0.00	8.00	8.00	4600.00	0.00	4600.00
Totals...	0.00	0.00	16.00	16.00	32.00	18400.00	0.00	18400.00

25-12-2025 - 31-12-2025 (6)

APPROVED BY

[Signature]

02 JAN 2026

G. VIJAYARAJ
PROJECT MANAGER

Modi Realty pocharam LLP
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 25-12-2025 To : 31-12-2025

02/01/2026

Pages 2 Of 2

1015 Nadeem(Plumbing Contract)

25-12-2025 - 31-12-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
On A/c	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00
Totals...	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00

1058 Shreya Services(House keeping)

25-12-2025 - 31-12-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
On A/c	0.00	0.00	0.00	0.00	3.00	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	3.00	0.00	0.00	0.00

1055 SP Singh(Prime Security)

25-12-2025 - 31-12-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Nil / By Vendor	0.00	0.00	0.00	0.00	10.50	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	10.50	0.00	0.00	0.00

1304 Sruti Choudary

25-12-2025 - 31-12-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00
On A/c	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00
Totals...	0.00	8.00	0.00	0.00	8.00	5600.00	0.00	5600.00

Grand Total Amount : 61,700.00

APPROVED BY

He
02 JAN 2026

G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 31/12/2025 12:38:04 pm To : 31/12/2025 12:38:04 pm

Contractor : All

02/01/2026

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)							Work Name : Carpenters		
1116	Amlesh (carpenter)	Contractor	31-12-2025	7 Hrs 31 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	31-12-2025	7 Hrs 32 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai							Work Name : Electrician		
1103	venkata raju	Mason	31-12-2025	7 Hrs 31 Min	1.00	700	700.00	Dept	
1104	Ganeshh	Mason	31-12-2025	7 Hrs 32 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	31-12-2025	7 Hrs 32 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	31-12-2025	7 Hrs 31 Min	1.00	700	700.00	On A/c	
Totals : Records		4			4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)							Work Name : Civil Work		
1017	Sanjeeth	Mason	31-12-2025	7 Hrs 31 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)							Work Name : Welders		
1016	Srinu	Mason	31-12-2025	7 Hrs 31 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	31-12-2025	7 Hrs 32 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	31-12-2025	7 Hrs 32 Min	1.00	550	550.00	On A/c	
Totals : Records		3			3.00		1950.00		
Contractor : janardhan prasad(tiles)							Work Name : Tiles		
1344	anup	Mason	31-12-2025	7 Hrs 32 Min	1.00	700	700.00	On A/c	
1345	suneel	Male Helper	31-12-2025	7 Hrs 31 Min	1.00	550	550.00	On A/c	
1346	Ranvijay	Mason	31-12-2025	7 Hrs 31 Min	1.00	700	700.00	Job Work	
1347	koushal	Male Helper	31-12-2025	7 Hrs 32 Min	1.00	550	550.00	On A/c	
Totals : Records		4			4.00		2500.00		
Contractor : miriyala raj kumar(contrator)							Work Name : Excavation / Earth Work		
1006	Chouli	Female Helper	31-12-2025	7 Hrs 31 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	31-12-2025	7 Hrs 32 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	31-12-2025	7 Hrs 32 Min	1.00	575	575.00	Job Work	
1262	Balu	Male Helper	31-12-2025	7 Hrs 32 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	31-12-2025	7 Hrs 31 Min	1.00	575	575.00	Dept	



Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
1341Jyoti	Female Helper	31-12-2025	7 Hrs 31 Min	1.00	575	575.00	Job Work	
1342harish	Male Helper	31-12-2025	7 Hrs 32 Min	1.00	575	575.00	Job Work	
1343Ramadevi	Female Helper	31-12-2025	7 Hrs 32 Min	1.00	575	575.00	Job Work	
Totals : Records	8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	31-12-2025	7 Hrs 32 Min	1.00	700	700.00	On A/c	
Totals : Records	1			1.00		700.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301navnitha	Others	31-12-2025	-10 Hrs -4 Min	0.00	0	0.00	On A/c	Improper Swipe.
Totals : Records	1			0.00		0.00		
Contractor : SP Singh(Prime Security)				Work Name : Security Staff				
10073Chakradhar naik	Others	31-12-2025	12 Hrs 13 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya.	Mason	31-12-2025	7 Hrs 31 Min	1.00	700	700.00	Job Work	
1127Krishna	Mason	31-12-2025	7 Hrs 31 Min	1.00	700	700.00	On A/c	
Totals : Records	2			2.00		1400.00		



Modi Realty pocharam LLP

Nilgiri Heights

Survey No 294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 30/12/2025 12:38:04 pm To : 30/12/2025 12:38:04 pm

Contractor : All

02/01/2026

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)							Work Name : Carpenters		
1116	Amlesh (carpenter)	Contractor	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	30-12-2025	-18 Hrs -28 Min	0.00	700	0.00	On A/c	Improper Swipe..
Totals : Records		2			1.00		700.00		
Contractor : B.Anantha satya sai							Work Name : Electrician		
1103	venkata raju	Mason	30-12-2025	8 Hrs 17 Min	1.00	700	700.00	Dept	
1104	Ganeshh	Mason	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	30-12-2025	8 Hrs 15 Min	1.00	700	700.00	On A/c	
Totals : Records		4			4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)							Work Name : Civil Work		
1017	Sanjeeth	Mason	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)							Work Name : Welders		
1016	Srinu	Mason	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	30-12-2025	8 Hrs 16 Min	1.00	550	550.00	On A/c	
Totals : Records		3			3.00		1950.00		
Contractor : janardhan prasad(tiles)							Work Name : Tiles		
1344	anup	Mason	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	On A/c	
1345	suneel	Male Helper	30-12-2025	8 Hrs 15 Min	1.00	550	550.00	Job Work	
1346	Ranvijay	Mason	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	Job Work	
1347	koushal	Male Helper	30-12-2025	8 Hrs 16 Min	1.00	550	550.00	Job Work	
Totals : Records		4			4.00		2500.00		
Contractor : miriyala raj kumar(contrator)							Work Name : Excavation / Earth Work		
1006	Chouli	Female Helper	30-12-2025	8 Hrs 15 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	30-12-2025	8 Hrs 16 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	30-12-2025	8 Hrs 16 Min	1.00	575	575.00	Job Work	
1262	Balu	Male Helper	30-12-2025	8 Hrs 16 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	30-12-2025	8 Hrs 17 Min	1.00	575	575.00	Dept	

APPROVED BY

02 JAN 2026
G. VIJAY RAJ
PROJECT MANAGER

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
1341	Jyoti	Female Helper	30-12-2025	8 Hrs 17 Min	1.00	575	575.00	Job Work	
1342	harish	Male Helper	30-12-2025	8 Hrs 16 Min	1.00	575	575.00	Job Work	
1343	Ramadevi	Female Helper	30-12-2025	8 Hrs 16 Min	1.00	575	575.00	Job Work	
Totals : Records		8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)					Work Name : Plumber				
1100	Raghu	Mason	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	On A/c	
Totals : Records		1			1.00		700.00		
Contractor : Shreya Services(House keeping)					Work Name : Housekeeping Staff				
1301	navnitha	Others	30-12-2025	8 Hrs 27 Min	1.00	0	0.00	On A/c	
Totals : Records		1			1.00		0.00		
Contractor : SP Singh(Prime Security)					Work Name : Security Staff				
10073	Chakradhar naik	Others	30-12-2025	12 Hrs 5 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records		1			1.50		0.00		
Contractor : Sruti Choudary					Work Name : Civil Work				
1126	Kaliya.	Mason	30-12-2025	8 Hrs 16 Min	1.00	700	700.00	Job Work	
1127	Krishna	Mason	30-12-2025	8 Hrs 17 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		

APPROVED BY

02 JAN 2026
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No 294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 29/12/2025 12:38:04 pm To : 29/12/2025 12:38:04 pm

Contractor : All

02/01/2026

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)							Work Name : Carpenters		
1116	Amlesh (carpenter)	Contractor	29-12-2025	0 Hrs 0 Min	0.00	700	0.00On A/c	Improper Swipe	
1117	raju carpenter	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00On A/c	Improper Swipe	
Totals : Records		2			0.00		0.00		
Contractor : B.Anantha satya sai							Work Name : Electrician		
1103	venkata raju	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00Job Work	Improper Swipe	
1104	Ganeshh	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00Job Work	Improper Swipe	
1105	sai kumarr	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00On A/c	Improper Swipe	
1106	bhanuu	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00On A/c	Improper Swipe	
Totals : Records		4			0.00		0.00		
Contractor : Choudary Prasad (Civil Contract)							Work Name : Civil Work		
1017	Sanjeeeth	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00Dept	Improper Swipe	
Totals : Records		1			0.00		0.00		
Contractor : D.Ramulu(Welder)							Work Name : Welders		
1016	Srinu	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00Job Work	Improper Swipe	
1052	Sail	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00On A/c	Improper Swipe	
1053	Arif	Male Helper	29-12-2025	0 Hrs 0 Min	0.00	550	0.00On A/c	Improper Swipe	
Totals : Records		3			0.00		0.00		
Contractor : janardhan prasad(tiles)							Work Name : Tiles		
1344	anup	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00Dept	Improper Swipe	
1345	suneel	Male Helper	29-12-2025	0 Hrs 0 Min	0.00	550	0.00Dept	Improper Swipe	
1346	Ranvijay	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00Dept	Improper Swipe	
1347	koushal	Male Helper	29-12-2025	0 Hrs 0 Min	0.00	550	0.00Dept	Improper Swipe	
Totals : Records		4			0.00		0.00		
Contractor : miriyala raj kumar(contrator)							Work Name : Excavation / Earth Work		
1006	Chouli	Female Helper	29-12-2025	0 Hrs 0 Min	0.00	575	0.00On A/c	Improper Swipe	
1007	Rupa	Female Helper	29-12-2025	0 Hrs 0 Min	0.00	575	0.00On A/c	Improper Swipe	
1072	jadadish	Male Helper	29-12-2025	0 Hrs 0 Min	0.00	575	0.00Dept	Improper Swipe	
1262	Balu	Male Helper	29-12-2025	0 Hrs 0 Min	0.00	575	0.00Dept	Improper Swipe	
1340	Biku	Male Helper	29-12-2025	0 Hrs 0 Min	0.00	575	0.00Dept	Improper Swipe	

APPROVED BY

02 JAN 2026
G. VIJAY RAJ
PROJECT MANAGER

Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1341Jyoti	Female Helper	29-12-2025	0 Hrs 0 Min	0.00	575	0.00	Depl	Improper Swipe
1342harish	Male Helper	29-12-2025	0 Hrs 0 Min	0.00	575	0.00	Depl	Improper Swipe
1343Ramadevi	Female Helper	29-12-2025	0 Hrs 0 Min	0.00	575	0.00	Depl	Improper Swipe
Totals : Records	8			0.00		0.00		
Contractor : Nadeem(Plumbing Contract)				Work Name : Plumber				
1100Raghu	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
Totals : Records	1			0.00		0.00		
Contractor : Shreya Services(House keeping)				Work Name : Housekeeping Staff				
1301navnitha	Others	29-12-2025	8 Hrs 23 Min	1.00	0	0.00	On A/c	
Totals : Records	1			1.00		0.00		
Contractor : SP Singh(Prime Security)				Work Name : Security Staff				
10073Chakradhar naik	Others	29-12-2025	11 Hrs 59 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records	1			1.50		0.00		
Contractor : Sruti Choudary				Work Name : Civil Work				
1126Kaliya.	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1127Krishna	Mason	29-12-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
Totals : Records	2			0.00		0.00		

APPROVED BY

02 JAN 2026
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nitigiri Heights

Survey No 294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 28/12/2025 12:38:04 pm To : 28/12/2025 12:38:04 pm

Contractor : All

02/01/2026

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : SP Singh(Prime Security)				Work Name : Security Staff					
10073	Chakradhar naik	Others	28-12-2025	11 Hrs 48 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records		1			1.50		0.00		



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 25/12/2025 12:38:04 pm To : 25/12/2025 12:38:04 pm

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : SP Singh(Prime Security)									
10073	Chakradhar naik	Others	25-12-2025	11 Hrs 35 Min	1.50	0	0.00	Nil / By Vendor	Work Name : Security Staff
Totals : Records		1			1.50		0.00		

02/01/2026

Pages : 1 Of 1

APPROVED BY

y 02 JAN 2026

G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 26/12/2025 12:38:04 pm To : 26/12/2025 12:38:04 pm

Contractor : All

02/01/2026

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name : Carpenters	
1116	Amlesh (carpenter)	Contractor	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	On A/c	
Totals : Records 2					2.00		1400.00		
Contractor : B.Anantha satya sai								Work Name : Electrician	
1103	venkata raju	Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	On A/c	
Totals : Records 4					4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name : Civil Work	
1017	Sanjeeth	Mason	26-12-2025	0 Hrs 0 Min	0.00	700	0.00	Dept	Improper Swipe
Totals : Records 1					0.00		0.00		
Contractor : D.Ramulu(Welder)								Work Name : Welders	
1016	Srinu	Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	26-12-2025	8 Hrs 9 Min	1.00	550	550.00	On A/c	
Totals : Records 3					3.00		1950.00		
Contractor : janardhan prasad(tiles)								Work Name : Tiles	
1344	anup	Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	On A/c	
1345	suneeel	Male Helper	26-12-2025	8 Hrs 9 Min	1.00	550	550.00	Job Work	
1346	Ranvijay	Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	Job Work	
1347	koushal	Male Helper	26-12-2025	8 Hrs 9 Min	1.00	550	550.00	On A/c	
Totals : Records 4					4.00		2500.00		
Contractor : miriyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	26-12-2025	8 Hrs 9 Min	1.00	575	575.00	Job Work	
1007	Rupa	Female Helper	26-12-2025	8 Hrs 9 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	26-12-2025	8 Hrs 9 Min	1.00	575	575.00	Job Work	
1262	Balu	Male Helper	26-12-2025	8 Hrs 9 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	26-12-2025	8 Hrs 9 Min	1.00	575	575.00	Dept	



Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Female Helper	26-12-2025	8 Hrs 9 Min	1.00	575	575.00	Job Work	
Male Helper	26-12-2025	8 Hrs 9 Min	1.00	575	575.00	Job Work	
Female Helper	26-12-2025	8 Hrs 9 Min	1.00	575	575.00	On A/c	
			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)							
Totals : Records	8						
1100Raghu							
Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	On A/c	
			1.00		700.00		
Contractor : SP Singh(Prime Security)							
Totals : Records	1						
10073Chakradhar naik							
Others	26-12-2025	12 Hrs 23 Min	1.50	0	0.00	Nil / By Vendor	
			1.50		0.00		
Contractor : Sruti Choudary							
Totals : Records	1						
1126Kaliya.							
Mason	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	Job Work	
1127Krishna	26-12-2025	8 Hrs 9 Min	1.00	700	700.00	On A/c	
			2.00		1400.00		
Contractor : Civil Work							
Totals : Records	2						

APPROVED BY
 02 JAN 2026
 G. VIJAY RAJ
 PROJECT MANAGER

02/01/2026

Pages: 1 Of

Remarks

APPROVED BY

02 JAN 2026

G. VIJAY RAJ
 PROJECT MANAGER

er Swipe

per Swipe

scavation / Earth Work

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 27/12/2025 12:38:04 pm To : 27/12/2025 12:38:04 pm

Contractor : All

02/01/2026

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)				Work Name : Carpenters					
1116	Amlesh (carpenter)	Contractor	27-12-2025	7 Hrs 34 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	27-12-2025	7 Hrs 33 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai				Work Name : Electrician					
1103	venkata raju	Mason	27-12-2025	7 Hrs 33 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	27-12-2025	7 Hrs 33 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	27-12-2025	7 Hrs 33 Min	1.00	700	700.00	Dept	
1106	bhanuu	Mason	27-12-2025	7 Hrs 33 Min	1.00	700	700.00	Dept	
Totals : Records		4			4.00		2800.00		
Contractor : Choudary Prasad (Civil Contract)				Work Name : Civil Work					
1017	Sanjeeth	Mason	27-12-2025	7 Hrs 34 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)				Work Name : Welders					
1016	Srinu	Mason	27-12-2025	7 Hrs 34 Min	1.00	700	700.00	Job Work	
1052	Sail	Mason	27-12-2025	7 Hrs 34 Min	1.00	700	700.00	On A/c	
1053	Arif	Male Helper	27-12-2025	7 Hrs 34 Min	1.00	550	550.00	On A/c	
Totals : Records		3			3.00		1950.00		
Contractor : janardhan prasad(tiles)				Work Name : Tiles					
1344	anup	Mason	27-12-2025	7 Hrs 33 Min	1.00	700	700.00	Job Work	
1345	suneel	Male Helper	27-12-2025	0 Hrs 0 Min	0.00	550	0.00	Job Work	Improper Swipe
1346	Ranvijay	Mason	27-12-2025	7 Hrs 34 Min	1.00	700	700.00	Job Work	
1347	koushal	Male Helper	27-12-2025	0 Hrs 0 Min	0.00	550	0.00	Dept	Improper Swipe
Totals : Records		4			2.00		1400.00		
Contractor : miriyala raj kumar(contrator)				Work Name : Excavation / Earth Work					
1006	Chouli	Female Helper	27-12-2025	7 Hrs 34 Min	1.00	575	575.00	On A/c	
1007	Rupa	Female Helper	27-12-2025	7 Hrs 33 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	27-12-2025	7 Hrs 33 Min	1.00	575	575.00	Job Work	
1262	Balu	Male Helper	27-12-2025	7 Hrs 33 Min	1.00	575	575.00	Dept	
1340	Biku	Male Helper	27-12-2025	7 Hrs 33 Min	1.00	575	575.00	Dept	

APPROVED BY

 02 JAN 2026
 G. VIJAY RAJ
 PROJECT MANAGER

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1341	Jyoti	Female Helper	27-12-2025	7 Hrs 34 Min	1.00	575	575.00	Job Work	
1342	harish	Male Helper	27-12-2025	7 Hrs 33 Min	1.00	575	575.00	Job Work	
1343	Ramadevi	Female Helper	27-12-2025	7 Hrs 34 Min	1.00	575	575.00	Job Work	
Totals : Records		8			8.00		4600.00		
Contractor : Nadeem(Plumbing Contract)					Work Name : Plumber				
1100	Raghu	Mason	27-12-2025	7 Hrs 33 Min	1.00	700	700.00	On A/c	
Totals : Records		1			1.00		700.00		
Contractor : Shreya Services(House keeping)					Work Name : Housekeeping Staff				
1301	navnltha	Others	27-12-2025	8 Hrs 20 Min	1.00	0	0.00	On A/c	
Totals : Records		1			1.00		0.00		
Contractor : SP Singh(Prime Security)					Work Name : Security Staff				
10073	Chakradhar naik	Others	27-12-2025	11 Hrs 58 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records		1			1.50		0.00		
Contractor : Sruti Choudary					Work Name : Civil Work				
1126	Kaliya.	Mason	27-12-2025	7 Hrs 34 Min	1.00	700	700.00	Job Work	
1127	Krishna	Mason	27-12-2025	7 Hrs 33 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		

APPROVED BY

02 JAN 2026
G. VIJAY RAJ
PROJECT MANAGER