

PO:- 20251209044



RATNADHAR INFRA (P) LTD.
AMTZ CAMPUS

Visakhapatnam, AP-531021

ORIGINAL	
DUPLICATE	
TRIPLICATE	

Delivery Challan

S.No. of Challan Order : RDIAMTZ2526--8867

DATE: 22-12-2025

RATNADHAR INFRA

Transport Mode: TRANSIT MIXER

AP31TT 9210

State: ANDHRA PRADESH

37

AMTZ

Detail of Receiver

Address : AMTZ MEDPOLIS SQUARE 702 PVT LTD

State: ANDHRA PRADESH

Code

37

S. No.	Description of Goods	HSN code	UOM	Qty	Rate	Amount	Taxable Value
1	GRADE-M35	38245010	CUM	6			
Total							
Total Invoice amount in words				6			
Bank Details							

Authorised signatory

IQ Construction

INWARD	
Inward No: 582	Dt: 22/12/25
MRN No:	Dt:
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
AMTZ MEDPOLIS SQUARE 702 PVT LTD	

MRN-20260105005

RMC pour report :

Block No:	PEB Sineal wansoo
Flat / Villa no:	702
Slab no:	
A. Estimated quantity:	150cum
B. Requisition quantity:	150cum
C. Actual quantity poured	21m3 used on 10-12-25, 30m3 used on 12-12-25, 15m3 used on 18-12-25, 19.5m3 used on 19-12-25, 13m3 used on 23-12-25 34m3
D. Difference (C-A)	17.5m3

De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
8867	14,400	15,310	-910			
8869	14,400	15,130	-730			
8871	14,400	14,860	-460			
8873	14,400	15,110	-710			
8878	12,000	12,350	-350			
8882	12,000	12,550	-550			
	57,600	85,310	-3,710			

diffusionproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple reports @ 2,400kg/m³. If the shortfall is more than 50 kg per load purchase to debit supplier shortfall amount on pro-rata basis. 7.

+ photographs at site.

~~11/11/11~~