

GMR Material delivery tracker

Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
1	<input type="checkbox"/>	niharika PS - Material will be delivered by the supplier as per site requirement.	20230821047	WO	Dewatering self priming monoblock pump -3phase-SP2HM-3HPPLUM8991	No
2	<input type="checkbox"/>	niharika PS - Material will be delivered by the supplier as per site requirement.	20230821046	WO	Swimming pool filter plant-- MiscEQPT2814	No
3	<input type="checkbox"/>	niharika PS - Material will be delivered by the supplier as per site requirement.	20230821045	WO	Swimming pool filter plant-- MiscEQPT2814	No
4	<input type="checkbox"/>	niharika PS - Material will be delivered by the supplier as per site requirement.	20230821044	WO	Swimming pool filter plant-- MiscEQPT2814	No
5	<input type="checkbox"/>	niharika PS - work under progress	20240125031	Equipment	Lift--8paxEQPT2050	Fully delivered
8	<input type="checkbox"/>	niharika PS - Work completed, MRN to be update.	20240404031	WO	Slab 3-ShutteringCONST-RCC9623	Partially delivered
13	<input type="checkbox"/>	niharika PS - As per requirement	20230821050	WO	ConsultancyFECH2785	No
14	<input type="checkbox"/>	niharika PS - As per requirement	20230821049	WO	Labour ChargesMISC4659	No
15	<input type="checkbox"/>	niharika PS - As per requirement	20230821048	WO	SS Pool Ladder--MiscPLUM2427	No
16	<input type="checkbox"/>	niharika PS - work under progress	20230619013	Equipment	Lift--6paxEQPT3710	Partially delivered
17	<input type="checkbox"/>	niharika PS - work under progress	20230619016	Equipment	Lift--6paxEQPT3710	Partially delivered
18	<input type="checkbox"/>	niharika PS - Work completed, MRN to be update	20240619043	WO	Column 8-Shuttering--sqmCONST-RCC7046	No
239	<input type="checkbox"/>	niharika PS - Part material received, balance material not required at site, PO closed with closure form	20240813005	RMC	RMCC9497-RMC-RMC-M25---cum	Partially delivered
383	<input type="checkbox"/>	niharika PS - Part material received, balance material not required at site, PO closed with closure form	20240913049	RMC	RMCC9497-RMC-RMC-M25-cum	Partially delivered
396	<input type="checkbox"/>	niharika PS - Invoice not received	20240919030	Miscellaneous	MISC1273-Miscellaneous-Electric bike-- Misc-Nos.	Fully delivered
462	<input type="checkbox"/>	niharika PS - Invoice not received	20241008042	WO	CONST - CIVIL5245-Construction - Civil--External plastering 7--sqm	No
484	<input type="checkbox"/>	niharika PS - Part material received, balance material not required at site, PO closed with closure form	20241018006	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
490	<input type="checkbox"/>	niharika PS - Part material received, balance material not required at site, PO closed with closure form	20241022026	Building material	BUIL1521-Building Material-False Ceiling Plain-Gyp-sqm	No

Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
651	<input type="checkbox"/>	niharika PS - Part material received, balance material not required at site, PO closed with closure form	20241214011	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
816	<input type="checkbox"/>	niharika PS - Material not received please cancel the MRN	20250122019	Tiles	TILE8293-Tiles-Floor Tiles-Vitrified-Nitco Maharaja Beige -300X300mm-Sqm	Partially delivered
874	<input type="checkbox"/>	niharika PS - As per site requirement	20250130036	RMC	RMCC9497-RMC-RMC-M25---cum	Partially delivered
875	<input type="checkbox"/>	niharika PS - Material not required, PO close with closure form.				
920	<input type="checkbox"/>	niharika PS - DC is pending from supplie	20250206063	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	Fully delivered
926	<input type="checkbox"/>	niharika PS - please close PO with closure form,	20250210030	Electrical	ELEC6126-Electrical-Junction box-PVC-25mm-Nos.	No
930	<input type="checkbox"/>	niharika PS - material not required raise closer form	20250210052	Hardware	HARD5154-Hardware-Anchor bolt -Bolt Type-12x62. 50-Nos	No
965	<input type="checkbox"/>	niharika PS - DC is pending from supplier	20250213009	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
996	<input type="checkbox"/>	niharika PS - material not required raise closer form	20250214054	Windows	WIND4843-Windows-UPVC-Ventilator top hung--750WX600Hmm-Nos	No
997	<input type="checkbox"/>	niharika PS - material not required raise closer form	20250214055	Windows	WIND4843-Windows-UPVC-Ventilator top hung--750WX600Hmm-Nos	No
1011	<input type="checkbox"/>	niharika PS - dc is pending from supplier	20250214071	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	No
1019	<input type="checkbox"/>	niharika PS - Work under progress	20250215030	Construction -Steel	CONST-Steel3722-Construction-Structural Fabrication work---Kgs	No
1022	<input type="checkbox"/>	niharika PS - PO close with closure form	20250215052	Consumables	CONS6564-Consumables-Bombay Brooms Big--Misc-Nos	No
1030	<input type="checkbox"/>	niharika PS - dc is pending from supplier	20250222001	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	No
1051	<input type="checkbox"/>	niharika PS - material not received please raise closer form	20250224055	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
1053	<input type="checkbox"/>	niharika PS - material not received please raise closer form	20250224058	Electrical	ELEC9595-Electrical-DB TPN-3 Phase--4Way-Nos	No
1092	<input type="checkbox"/>	niharika PS - work under progress	20250304028	Windows	WIND1219-Windows-UPVC-Sliding with mesh-1200WX1200Hmm-Nos.	No
1113	<input type="checkbox"/>	niharika PS - material not received please raise closer form	20250307018	Paints	PAIN3167-Paints-White cement--25Kgs-Bags	No
1135	<input type="checkbox"/>	niharika PS - Part material received, balance material as per requirement.	20250310041	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
1190	<input type="checkbox"/>	niharika PS - As per requirement	20250313002	Building Material	BUIL1521-Building Material-False Ceiling Plain-Gyp---sqm	No
1293	<input type="checkbox"/>	niharika PS - Part material received, balance material as per requirement.	20250407014	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered

	Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
1356		<input type="checkbox"/>	niharika PS - Part material received, balance material as per requirement.	20250428028	Electrical	ELEC5228-Electrical-Round covers-PVC-75mm-Nos.	Partially delivered
1368		<input type="checkbox"/>	niharika PS - Part material received, balance material as per requirement.	20250503035	Hardware	HARD9376-Hardware-Bombay Nails--75mm-Kgs	No
1443		<input type="checkbox"/>	niharika PS - Part material received, balance material as per requirement.	20250515043	Sanitary CP	SACP6660-Sanitary CP-Concealed flush tank plate---Nos.	Partially delivered
1458		<input type="checkbox"/>	niharika PS - raise closer form	20250516059	Steel	STEL6239-Steel-MS Grill--1200WX900Hmm-Nos.	Partially delivered
1465		<input type="checkbox"/>	niharika PS - raise closer form	20250516070	Steel	STEL6239-Steel-MS Grill--1200WX900Hmm-Nos.	No
1480		<input type="checkbox"/>	niharika PS - material received dc is pending from supplier	20250524002	Chemical	CHEM6251-Chemical-Nitobond EP Bonding agent---1Ltr-Nos.	Partially delivered
1489		<input type="checkbox"/>	niharika PS - material received dc is pending from supplier	20250527058	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	No
1541		<input type="checkbox"/>	niharika PS - po close closer form	20250614023	Electrical	ELEC4374-Electrical-Insulation tapes---20nos-Boxes	No
1542		<input type="checkbox"/>	niharika PS - As per requirement	20250614025	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	No
1583		<input type="checkbox"/>	niharika PS - promotion activity	20250619024	Promotions	PROM9488-Promotions-Flyers--News Paper size-Nos	No
1584		<input type="checkbox"/>	niharika PS - promotion activity	20250619005	Promotions	PROM2067-Promotions-Design Charges-Classified Display ad Single Column	No
1604		<input type="checkbox"/>	niharika PS - raise closer form	20250704006	General Items	GENE1944-General Items-Teflon tapes---Nos	No
1624		<input type="checkbox"/>	niharika PS - raise closer form	20250708022	Plumbing	PLUM5792-Plumbing-HDPE pipe-PN16-OD20ID17.5-mts	No
1669		<input type="checkbox"/>	niharika PS - local purchase	20250712043	Consumables	CONS6394-Consumables-Tea Cup and Saucer-STD-Set of 12-Nos.	Fully delivered
1696		<input type="checkbox"/>	niharika PS - As per requirment	20250714011	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	Fully delivered
1712		<input type="checkbox"/>	niharika PS - As per requirment	20250719017	Building Material	BUIL2825-Building Material-Wall Cladding-Cera Board-150mm-sqm	No
1713		<input type="checkbox"/>	niharika PS - work order	20250719016	Miscellaneous	MISC4735-Miscellaneous-Installation Charges---sqm	No
1714		<input type="checkbox"/>	niharika PS - work under progress	20250719015	Equipment	EQPT3710-Equipment-Lift--6pax-Nos	No
1741		<input type="checkbox"/>	niharika PS - As per requirment	20250721031	Tiles	TILE9162-Tiles-Wall & Floor Tiles-Ceramic-Nitco Oscar Blue-300X300mm-Sqm	No
1749		<input type="checkbox"/>	niharika PS - raise closer form	20250721013	Sanitary CP	SACP7317-Sanitary CP-Concealed flush tank plate-Extension screw set--Nos.	No
1755		<input type="checkbox"/>	niharika PS - work under progress	20250722025	Miscellaneous	MISC4382-Miscellaneous-Steel Fabrication Works--Misc-LS	No
1818		<input type="checkbox"/>	niharika PS - work under progress	20250801007	Construction - Fire Safety	Const- Fire4832-Construction - Fire Safety-Installation-Works-Misc-LS	No

	Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
1825		<input type="checkbox"/>	niharika PS - Delivery by 2 weeks	20250805041	Building Material	BUIL2825-Building Material-Wall Cladding-Cera Board-150mm-sqm	No
1830		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20250806063	Plumbing	PLUM9472-Plumbing-Waterlevel Indicator--Nos.	No
1851		<input type="checkbox"/>	niharika PS - raise closer	20250811025	Plumbing	PLUM6307-Plumbing-Eco drain-Frame & Cover H. W -450mm-Nos	No
1873		<input type="checkbox"/>	niharika PS - As per requirment	20250813002	RMC	RMCC9497-RMC-RMC-M25---cum	Partially delivered
1877		<input type="checkbox"/>	niharika PS - work under progress	20250812037	Miscellaneous WO	Miscellaneous W04382-Miscellaneous WO-Steel Fabrication Works--Misc-LS	No
1897		<input type="checkbox"/>	niharika PS - As per requirment	20250818026	RMC	RMCC2936-RMC-RMC-M20---cum	Partially delivered
1900		<input type="checkbox"/>	niharika PS - work under progress	20250821009	Miscellaneous	MISC4735-Miscellaneous-Installation Charges---sqm	No
1901		<input type="checkbox"/>	niharika PS - As per requirment	20250821005	RMC	RMCC9497-RMC-RMC-M25---cum	No
1924		<input type="checkbox"/>	niharika PS - As per requirment	20250823029	RMC	RMCC2936-RMC-RMC-M20---cum	No
1935		<input type="checkbox"/>	niharika PS - material received	20250828008	Steel	STEL1948-Steel-Tor Steel---8mm-Kgs	Partially delivered
1939		<input type="checkbox"/>	niharika PS - As per requirment	20250826026	RMC	RMCC2936-RMC-RMC-M20---cum	Partially delivered
1980		<input type="checkbox"/>	niharika PS - work order	20250910016	Construction - Civil	CONST - CIVIL5116-Construction - Civil--Hacking--sqm	No
1985		<input type="checkbox"/>	niharika PS - work order	20250917040	Construction - Painting	Const-Paint4808-Construction -Painting--External Putty+ APEX (primer+2 coats)--sqm	No
1986		<input type="checkbox"/>	niharika PS - work order	20250917036	Construction - RCC	CONST-RCC7205-Construction-Footing - Shuttering--sqm	No
1987		<input type="checkbox"/>	niharika PS - work order	20250917035	Construction - Civil	CONST - CIVIL2089-Construction - Civil--Brick work 1-150mm-sqm	No
2005		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20250922036	General Items	GENE1944-General Items-Teflon tapes---Nos	No
2011		<input type="checkbox"/>	niharika PS - Delivery by 2 weeks	20250918003	Building Material	BUIL1521-Building Material-False Ceiling Plain-Gyp---sqm [No
2041		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20251008041	Sanitary CP	SACP2783-Sanitary CP-Concealed flush tank-Extension pipe+washer--Nos.	No
2072		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20251025021	Sanitary CP	SACP2783-Sanitary CP-Concealed flush tank-Extension pipe+washer--Nos.	No
2073		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20251025015	Sanitary CP	SACP7317-Sanitary CP-Concealed flush tank plate-Extension screw set--Nos	No
2074		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20251025010	Sanitary CP	SACP7317-Sanitary CP-Concealed flush tank plate-Extension screw set--Nos.	No
2078		<input type="checkbox"/>	niharika PS - part material received	20251104049	Sanitary CP	SACP6660-Sanitary CP-Concealed flush tank plate---Nos.	Partially delivered
2088		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20251105020	Tiles	TILE5704-Tiles-Floor Tiles-Autumn Walnut-200X1200mm-sqm	No

	Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
2099		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20251118023	Sanitary CP	SACP6660-Sanitary CP-Concealed flush tank plate---Nos.	Partially delivered
2108		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20251121003	Cement	CEMTMT4358-Cement-PPC---50kg-Bag	Partially delivered
2118		<input type="checkbox"/>	niharika PS - Delivery by 15-01-2026	20251125002	Building Material	BUIL1521-Building Material-False Ceiling Plain-Gyp---sqm	No
2134		<input type="checkbox"/>	niharika PS - Audit rejected	20251127002	Paints	PAIN7286-Paints-Wall Putty Cement--30 Kgs-Bags	Partially delivered
2148		<input type="checkbox"/>	niharika PS - Delivery by 09-01-2026	20251208005	Consumables	CONS5716-Consumables-Torch Light Big--Misc-Nos.	No
2152		<input type="checkbox"/>	niharika PS - Delivery by 09-01-2026	20251206032	Cement	CEMTMT4358-Cement-PPC---50kg-Bag	No
2153		<input type="checkbox"/>	niharika PS - Audit rejected	20251206031	Sanitary CP	SACP7374-Sanitary CP-CP Angle Cock---Nos.	Partially delivered
2170		<input type="checkbox"/>	niharika PS - part material received	20251211009	Sanitary CP	SACP7374-Sanitary CP-CP Angle Cock---Nos.	Partially delivered
2173		<input type="checkbox"/>	niharika PS - Delivery by 17-01-2026	20251210020	Building Material	BUIL9996-Building Material-Granite-Steel Grey Antiskid--sqm	No
2175		<input type="checkbox"/>	niharika PS - under fabrication	20251210009	Steel	STEL7611-Steel-MS Grill---1145X545mm-kgs	No
2177		<input type="checkbox"/>	niharika PS - Delivery by 17-01-2026	20251210007	Electrical	ELEC4374-Electrical-Insulation tapes---20nos-Boxes	No
2182		<input type="checkbox"/>	niharika PS - Delivery by 1 week	20251217027	Windows	WIND1012-Windows-UPVC-Sliding with mesh--1800WX1200Hmm-Nos	No
2193		<input type="checkbox"/>	niharika PS - Delivery by 1 week	20251222011	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	No