

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500
Project:	Innopolis	Flat / Villa no.:	4500 east wing
Supplier:	R6 Infra	Slab no.:	05
Requisition nos.:	20260119003	A. Estimated quantity:	550M3
PO nos.:	20260119004	B. Requisition quantity:	550M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	25-01-2026	05:29	06:26	07:14	8m3	3990	19200	19460				
2	25-01-2026	06:03	06:42	08:06	8m3	3992	19200	19570				
3	25-01-2026	05:46	06:47	07:46	8m3	3991	19200	19490				
4	25-01-2026	06:14	06:58	07:58	8m3	3993	19200	19740				
5	25-01-2026	05:51	07:00	08:10	8m3	2803	19200	19150				
6	25-01-2026	06:04	07:13	08:26	7m3	2818	16800	16710				
7	25-01-2026	06:17	07:13	08:21	8m3	2804	19200	18980				
8	25-01-2026	06:14	07:23	08:45	7m3	2819	16800	16800				
9	25-01-2026	06:36	07:46	09:02	7m3	2820	16800	16450				
10	25-01-2026	06:48	08:01	08:42	7m3	2821	16800	16820				
11	25-01-2026	07:05	08:26	09:14	8m3	2822	19200	19180				
12	25-01-2026	07:16	08:12	09:03	8m3	2823	19200	19230				

13	25-01-2026	06:41	08:26	09:14	8m3	2805	19200	18900				
14	25-01-2026	07:58	08:21	09:55	8m3	3995	19200	19540				
15	25-01-2026	07:40	08:47	09:42	7m3	2806	16800	16560				
16	25-01-2026	08:03	09:08	09:29	8m3	2827	19200	18790				
17	25-01-2026	08:26	09:08	09:29	8m3	3996	19200	19700				
18	25-01-2026	07:55	09:13	09:51	7m3	2826	16800	16780				
19	25-01-2026	08:41	10:08	10:11	8m3	3997	19200	19720				
20	25-01-2026	08:34	09:43	10:21	7m3	2829	16800	16610				
21	25-01-2026	09:08	09:52	10:26	8m3	3999	19200	19720				
22	25-01-2026	08:54	09:46	10:47	7m3	2830	16800	16500				
23	25-01-2026	09:35	10:25	10:49	8m3	4001	19200	19840				
24	25-01-2026	09:21	10:31	11:01	7m3	4000	16800	17410				
25	25-01-2026	09:45	11:06	11:31	8m3	2807	19200	19180				
26	25-01-2026	10:30	11:09	11:34	8m3	4004	19200	19660				
27	25-01-2026	10:13	11:10	11:45	8m3	4003	19200	19790				
28	25-01-2026	09:57	11:17	11:52	7m3	2832	16800	16780				
29	25-01-2026	10:38	11:31	11:59	7m3	4005	16800	17330				
30	25-01-2026	10:48	11:32	12:05	8m3	4006	19200	19780				
31	25-01-2026	10:21	11:37	12:25	8m3	2808	19200	19260				
32	25-01-2026	11:12	12:00	13:09	8m3	4008	19200	19940				
33	25-01-2026	11:26	12:12	12:41	7m3	4009	16800	17230				
34	25-01-2026	11:35	12:18	13:11	8m3	4010	19200	20190				
35	25-01-2026	11:45	12:27	13:25	8m3	4011	19200	19920				
36	25-01-2026	11:27	12:29	15:13	8m3	2809	19200	19230				
37	25-01-2026	11:55	12:37	13:50	8m3	4012	19200	19980				
38	25-01-2026	12:10	12:51	15:12	7m3	4013	16800	16910				

39	25-01-2026	12:19	13:03	15:34	7m3	4014	16800	16730				
40	25-01-2026	12:31	16:13	19:35	7m3	4015	16800	17280				
41	25-01-2026	12:42	13:28	14:57	8m3	4016	19200	19680				
42	25-01-2026	12:55	13:28	15:27	8m3	4017	19200	20050				
43	25-01-2026	13:05	13:49	15:42	8m3	4018	19200	20140				
44	25-01-2026	12:04	13:52	16:10	8m3	2810	19200	20140				
45	25-01-2026	12:53	13:59	16:02	7m3	2834	16800	16790				
46	25-01-2026	14:23	15:01	16:15	7m3	4022	16800	17110				
47	25-01-2026	14:20	15:06	16:15	8m3	4021	19200	19390				
48	25-01-2026	13:59	15:07	16:25	8m3	2812	19200	19050				
49	25-01-2026	14:20	15:18	16:18	8m3	2835	19200	19060				
50	25-01-2026	15:05	16:13	19:35	8m3	4025	19200	19590				
51	25-01-2026	15:44	16:25	17:20	8m3	4026	19200	19840				
52	25-01-2026	15:55	16:30	18:01	7m3	4027	16800	17230				
53	25-01-2026	15:25	16:42	17:06	7m3	2836	16800	16780				
54	25-01-2026	16:04	17:22	16:06	8m3	4028	19200	20170				
55	25-01-2026	15:51	17:07	17:37	8m3	2837	19200	19200				
56	25-01-2026	16:45	17:30	17:53	8m3	4030	19200	18970				
57	25-01-2026	16:21	17:32	18:23	8m3	2813	19200	19530				
58	25-01-2026	16:47	17:36	18:16	7m3	2838	16800	16720				
59	25-01-2026	17:07	15:57	18:35	7m3	4032	16800	17570				
60	25-01-2026	17:05	18:46	18:06	8m3	4033	19200	19680				
61	25-01-2026	17:15	18:13	19:02	7m3	2839	16800	16480				
62	25-01-2026	17:46	18:35	19:02	8m3	4036	19200	19650				
63	25-01-2026	18:00	18:50	19:15	8m3	4037	19200	20150				
64	25-01-2026	17:39	18:51	19:36	8m3	2814	19200	19130				

65	25-01-2026	17:50	19:01	19:35	8m3	2840	19200	19200				
66	25-01-2026	18:00	19:18	19:52	8m3	2815	19200	19200				
67	25-01-2026	18:00	19:43	20:13	8m3	4039	19200	19770				
68	25-01-2026	18:27	19:43	20:27	7m3	2816	16800	16730				
							1250400	1267840				
Total:					521M3		521M3	528M3				
Remarks		As per purchase order 550M3 but consumed 528M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit