

MCMET WO vs RA bills

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		16-Dec-2024	20241216035	UG Sump - (Shuttering, Rod Bending & Casting of concrete)-	Vasanthi Construction and Developers	3,28,365		328,365	0	<input checked="" type="checkbox"/>
2		16-Dec-2024	20241216036	UG SUMP-STAIRCASE BRICKWORK	Vasanthi Construction and Developers	1,120				<input type="checkbox"/>
3		20-Feb-2025	20250226007	UG SUMP-Waterproofing	Vasanthi Construction and Developers	147,474		147,474	0	<input checked="" type="checkbox"/>
4		5-Apr-2025	20250414011	Eastern side CC road repair work.All floors all Civil Works-Material + Labour charges	Vasanthi Construction and Developers	12,00,326				<input type="checkbox"/>
5		5-Apr-2025	20250414012	Central open duct makes 2 window openings in the central ramp on all floors, and brickwork & plastering to cover ramp beam	Vasanthi Construction and Developers	3,72,152				<input type="checkbox"/>
6		11-Jun-2025	20250611021	MCMET-STAIRCASE-NE-GRANITE-WO	Pappuram	97,965		97,965	0	<input checked="" type="checkbox"/>
7		11-Jun-2025	20250611020	MCMET-STAIRCASE-SE-GRANITE-WO	Pappuram	89,670		89,670	0	<input checked="" type="checkbox"/>
8		16-Jun-2025	20250613003	Lift-cladding-estimate	Farachand	70,911		70,911	0	<input checked="" type="checkbox"/>
9		4-Jul-2025	20250703007	Windows-Granite work at 1st & 2nd floor	Pappuram	1,00,396		1,00,396	0	<input checked="" type="checkbox"/>
10		4-Jul-2025	20250703005	Windows-Granite work at 3rd & 4th floor	Farachand	1,03,020		1,03,020	0	<input checked="" type="checkbox"/>
11		20-Aug-2025	20250820046	Grade-slab-VDF work	S.P.N-Construction	84,545		84,545	0	<input checked="" type="checkbox"/>
12		18-Sep-2025	20250915033	Drilling of Earth Pits at Ground Floor & 1st floor-	Ganesh Drillers	1,18,000		1,18,000	0	<input checked="" type="checkbox"/>
13		19-Sep-2025	20250919035	Toilets, Wash Area & Powder Room Water Proofing work from Ground Floor to Fourth Floor	Nenavath Jayaram	75,300		75,300	0	<input checked="" type="checkbox"/>
14	shaganti umesh - Deduction of material amount while billing what ever the material amount supplied to you. And also Deduct the GST amount while billing because rate including GST so	21-Oct-2025	20251018031	External Putty + Primer + 2 Coat Painting works (labour only)-	M. Lalitha	3,62,974		3,62,974	0	<input checked="" type="checkbox"/>
15	shaganti umesh - work order cancelled, this work order given to Graflex	22-Oct-2025	20251018034	External Texture work-	M. Satish	2,27,983			2,27,983	<input checked="" type="checkbox"/>
16		3-Nov-2025	20251101046	External Texture work from Ground Floor to Fourth Floor (Labour+Material).	Graflex India Pvt. Ltd.,	2,01,677		1,60,886	40,791	<input type="checkbox"/>
17		3-Nov-2025	20251103027	Granite Floor-Laying & Skirting works in Lift Lobby, Nurse Stations, Passages, North, South & West Corridors	Tara Chand-Gurjar	1,87,325		1,87,325	0	<input checked="" type="checkbox"/>
18		3-Nov-2025	20251029049	Plumbing works of-Drop-lines-towards-outlet main-line,-Hanging-lines-towards-main-line-in First floor-to Fourth floor and also North & South side 2nd floor to 4th floor-Toilet Outlet Main-line (inside chejjo)	Mohd.Khudoos	1,35,600		1,35,600	0	<input checked="" type="checkbox"/>
19		3-Nov-2025	20251030033	Terrace Floor-slab-concrete work with VDF	S.P.N-Constructons	78,909		78,909	0	<input checked="" type="checkbox"/>
20	shaganti umesh - for this bill not having gst deduct gst amount while doing bill	3-Nov-2025	20251101045	East, West, North & South Brick work & Plastering works-	Prasad-Civil Work	92,675		79,462	14,213	<input checked="" type="checkbox"/>
21		20-Oct-2025	20251024004	Debris-cleaning, Boulders-loading-and-unloading,-Excavation-and-shifting-of-Soil from MCMET School to Biropolis	Tejugu-Kurmanne	1,90,000		1,90,000	0	<input checked="" type="checkbox"/>
22		15-Nov-2025	20251115020	Ground, 2nd & 3rd Floor-Toilets-Flooring & Wall-Dado-Filling-Works-	Pappuram	1,04,058		1,04,058	0	<input checked="" type="checkbox"/>
23		15-Nov-2025	20251115049	1st & 4th Floor-Toilets-Flooring & Wall-Dado-Filling-Works-	Priyanka-Devi	43,416		43,416	0	<input checked="" type="checkbox"/>
24		15-Nov-2025	20251115048	North-East-Staircase-Painting-Works-	M. Satish	98,263		98,263	0	<input checked="" type="checkbox"/>
25		15-Nov-2025	20251115047	South-East-Staircase-Painting-Works-	MyIaram-Vijaya-Laxmi	91,817		91,817	0	<input checked="" type="checkbox"/>
26		21-Nov-2025	20251121033	Ramp-Granite works from Ground Floor to Fourth Floor	Tara Chand-Gurjar	92,700		92,700	0	<input checked="" type="checkbox"/>
27		26-Nov-2025	20251125030	1st Floor-Vitrified Tiles-Work	Priyanka-Devi	45,468		45,468	0	<input checked="" type="checkbox"/>
28		1-Dec-2025	20251201036	Asian Paints Smart Care Damp Sheath Exterior Water Proofing at External North West & South West Corner.	Karunakar Reddy	33,505			33,505	<input type="checkbox"/>
29		10-Dec-2025	20251208045	Fire-Fightening-Works	Sri-Kanakadurga-Electrical Works	4,82,384		4,82,384	0	<input checked="" type="checkbox"/>
30		10-Dec-2025	20251208042	Granite & Vitrified tile laying and skirting works at the Eastern Passage 1st Floor to 4th Floor-	Pappuram	47,670		47,670	0	<input checked="" type="checkbox"/>
31		10-Dec-2025	20251208043	3rd Floor-Vitrified Tiles-Work	Pappuram	93,892		93,892	0	<input checked="" type="checkbox"/>
32		10-Dec-2025	20251208044	2nd Floor-Vitrified Tiles-Work	Priyanka-Devi	83,372		83,372	0	<input checked="" type="checkbox"/>
33		31-Dec-2025	20251226024	Skirting-Finishing from 1st floor to 4th floor-	Prasad-choudary	42,320		42,320	0	<input checked="" type="checkbox"/>

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
34		31-Dec-2025	20251226023	4th Floor Vitrified Tiles Work-	Priyanka Devi	97,352		97,352	0	✓
35		31-Dec-2025	20251226022	Ramp Painting Works from Ground Floor to Fourth Floor-	MyIaram Vijaya Laxmi	1,18,467		1,18,467	0	✓
36		31-Dec-2025	20251226021	Eastern Passage Painting Works from First Floor to Fourth Floor	M. Satish	81,121		81,121	0	✓
37		31-Dec-2025	20251226020	North East & South East Staircase L-Shape (Texture Area) Painting Works-	M. Lalitha	73,211		73,211	0	✓
38		31-Dec-2025	20251226019	Compound Wall Painting Works-	M. Lalitha	42,003		42,003	0	✓
39		31-Dec-2025	20251226018	Still Floor Painting Works	MyIaram Vijaya Laxmi	59,517		59,517	0	✓
40		10-Jan-2026	20260110002	Excavation and shifting of Soil 2.4 mtr level to 3.6 mtr level from MCMET Crimpton School to Biopolis	Telugu Kurmannu	55,296		55,296	0	✓
41		12-Jan-2026	20260112030	Ramp Tiles Wall Cladding Works from Ground Floor to Fourth Floor	Pappuram	77,211		77,211	0	✓
42		12-Jan-2026	20260112029	North & South side passage tiles wall cladding from 1st to 4th floor	Tara Chand-Gurjar	53,498		53,498	0	✓
43		12-Jan-2026	20260112028	East, West, North & South Tiles-Laying on Ledges from Ground Floor to Fourth Floor	Tara Chand-Gurjar	38,040		38,040	0	✓
44		12-Jan-2026	20260112006	MCMET Hospital PVC False Ceiling Work in Bathrooms From Ground Floor to Fourth Floor	Mr. Yousuf Ali	38,055		38,055	0	✓
45		14-Jan-2026	20260114003	MCMET Crimpton School Excavation of Rock Breaking, Cutting & Shifting to Biopolis Site	Telugu Kurmannu	7,16,850		7,16,850	0	✓