

**MODI REALTY MALLAPUR LLP**

# 5-4-187/3&4, II Floor, M.G. Road,  
Secunderabad - 500 003.  
Phone : +91 - 40 - 66335551

**GULMOHAR RESIDENCY**

Sy. No. 19, Mallapur,  
Hyderabad - 500 076.  
Phone : +91 91210 21818

Sl. No. **1013**

Date : 20.01.2020

Inspection of First Slab of Block B of Flat nos 1, 2, 3,  
4, 5 & 6. Beam & Slab reinforcement @ 116'-6"

- consider slab fabrication not yet started. ~~completed~~
- Distribution of spacing of top reinforcement is not as per the drawings. Rearrange all the top reinforcement as per the drawings. ~~completed~~
- Rearrange all bottom extra reinforcement as per the agreement given in the drawings.
- All top main fabric reinforcement shall be laid @ 90° at end supports (Beam & slabs)
- Beam reinforcement for the part checked is correct as per structural drawings.
- Complete all rectification works, close all shuttering gaps. Complete bar bending & consider slab. Injain after completion of all works as then pour concrete.

All rectification done, the slab is ready for concrete pouring

ASm  
24/01/20

*[Handwritten Signature]*

Engineer Sign.

Date : 20/01/20

*[Handwritten Signature]*  
24/01/20

*[Handwritten Signature]*  
Mohammed Arshad  
Consultant Sign.  
Zaki & Associates.

Date : 20/01/2020

**MODI REALTY MALLAPUR LLP**

# 5-4-187/3&4, II Floor, M.G. Road,  
Secunderabad - 500 003.  
Phone : +91 - 40 - 66335551

**GULMOHAR RESIDENCY**


Sy. No. 19, Mallapur,  
Hyderabad - 500 076.  
Phone : +91 91210 21818

Sl. No. **1014**


Date : 20.01.2020

Inspection of first slab of Block 'A'. Flat No is  
4.5 & 6. Beam & slab reinforcement and shuttering  
@

- Beam & slab reinforcement checked. Reinforcement for beams is correct & as per structural drawings
- For slab distribution steel spacing is not as per drawings fabricate steel as per details
- Leave dowels & anchor bars for extension areas as per the beam & slab details.
- Complete all rectification works, close all shuttering gaps. Provide chairs & cover boards.
- Inspect after completion of all the sand work (also approved) & then proceed for concrete

  
Engineer Sign.

Date : 20/01/20

  
Consultant Sign.  
Mohammed A. Muddu  
Date : 20/01/2020  
20/01/2020