

# VIVO WO vs RA bills

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		9-Aug-2024	20240809034	Upto Plinth Beam - RCC	Sree-Sreenivasa-const	27,72,503	RA-01	27,72,503	0	<input checked="" type="checkbox"/>
2		25-Jun-2024	20240625044	Slab-01-RCC	Sree-Sreenivasa-const	40,10,221	RA-02	40,10,221	0	<input checked="" type="checkbox"/>
3		10-Sep-2024	20240910030	Slab-02-RCC	Sree-Sreenivasa-const	24,22,868	RA-03	24,22,868	0	<input checked="" type="checkbox"/>
4		10-Sep-2024	20240910033	Slab-03-RCC	Sree-Sreenivasa-const	23,97,314	RA-04	23,97,314	0	<input checked="" type="checkbox"/>
5		10-Sep-2024	20240910034	Slab-04-RCC	Sree-Sreenivasa-const	24,75,409	RA-05	24,75,409	0	<input checked="" type="checkbox"/>
6		10-Sep-2024	20240910035	Slab-05-RCC	Sree-Sreenivasa-const	25,54,573	RA-06	25,54,573	0	<input checked="" type="checkbox"/>
7		22-Nov-2024	20241122008	Slab-06-Material	Sree-Sreenivasa-const	13,56,566	RA-07	13,56,566	0	<input checked="" type="checkbox"/>
8		22-Nov-2024	20241122005	Slab-06-Labour	Sree-Sreenivasa-const	12,68,282	RA-08	12,68,282	0	<input checked="" type="checkbox"/>
9		4-Dec-2024	20241204013	UG Sump - Labour	Sree-Sreenivasa-const	2,18,786			0	<input checked="" type="checkbox"/>
10		7-Jan-2025	20250104006	Sewage Collection Tank - Labour	Sree-Sreenivasa-const	1,13,391			1,13,391	<input checked="" type="checkbox"/>
11		7-Jan-2025	20250104007	UG Sump Water Proofing Work	Sree-Sreenivasa-const	1,17,209			1,17,209	<input checked="" type="checkbox"/>
12		7-Jan-2025	20250104008	UG Sump External Plastering Work	Sree-Sreenivasa-const	83,846			83,846	<input checked="" type="checkbox"/>
13		7-Jan-2025	20250104009	Drive way Compound Wall - RCC Work	Sree-Sreenivasa-const	1,48,156			1,48,156	<input checked="" type="checkbox"/>
14		7-Jan-2025	20250104010	Drive way Compound Wall - Civil work	Sree-Sreenivasa-const	1,25,153			1,25,153	<input checked="" type="checkbox"/>
15		4-Jan-2025	20250104011	Col no 7 & GHT slab - Labour	Sree-Sreenivasa-const	4,33,914		4,33,914	0	<input checked="" type="checkbox"/>
16		8-Jan-2025	20250108026	UG Sump - Material	Sree-Sreenivasa-const	6,50,014		6,50,014	0	<input checked="" type="checkbox"/>
17		8-Jan-2025	20250108027	Sewage Collection Tank - Material	Sree-Sreenivasa-const	2,01,768			2,01,768	<input checked="" type="checkbox"/>
18		8-Jan-2025	20250108028	Col no 7 & GHT slab - Material	Sree-Sreenivasa-const	2,86,931		2,86,931	0	<input checked="" type="checkbox"/>
19		11-Jan-2025	20250108030	First Floor External Civil Work	Sree-Sreenivasa-const	7,49,803			7,49,803	<input checked="" type="checkbox"/>
20		11-Jan-2025	20250108033	Second Floor External Civil Work	Sree-Sreenivasa-const	7,99,738			7,99,738	<input checked="" type="checkbox"/>
21		11-Jan-2025	20250108034	Third Floor External Civil Work	Sree-Sreenivasa-const	8,39,019			8,39,019	<input checked="" type="checkbox"/>
22		11-Jan-2025	20250108035	Fourth Floor External Civil Work	Sree-Sreenivasa-const	8,78,065			8,78,065	<input checked="" type="checkbox"/>
23		10-Jan-2025	20250108040	Terrace Floor External Civil Work	Sree-Sreenivasa-const	13,14,016			13,14,016	<input checked="" type="checkbox"/>
24		10-Jan-2025	20250110010	Terrace Water Proof - Material	Sree-Sreenivasa-const	2,63,725			2,63,725	<input checked="" type="checkbox"/>
25		11-Jan-2025	20250110013	Ground Floor External Civil Work	Sree-Sreenivasa-const	4,05,043			4,05,043	<input checked="" type="checkbox"/>
26		24-Jan-2025	20250124057	Terrace Water Proof - Labour	Sree-Sreenivasa-const	66,146			66,146	<input checked="" type="checkbox"/>
27		3-Feb-2025	20250203034	Sub Surface Drainage - Material	Sree-Sreenivasa-const	34,319		34,319	0	<input checked="" type="checkbox"/>
28		3-Feb-2025	20250203035	Sub Surface Drainage - Material	Sree-Sreenivasa-const	43,915		43,915	0	<input checked="" type="checkbox"/>
29		4-Feb-2025	20250203032	Sub Surface Drainage-RCC work - Labour	Sree-Sreenivasa-const	59,941			59,941	<input checked="" type="checkbox"/>
30		4-Feb-2025	20250203033	Sub Surface Drainage - Civil work - Labour	Sree-Sreenivasa-const	92,847			92,847	<input checked="" type="checkbox"/>
31		4-Feb-2025	20250204021	Sewage Collection External Plastering	Sree-Sreenivasa-const	20,499			20,499	<input checked="" type="checkbox"/>
32		4-Feb-2025	20250201020	Sewage Collection Water proofing	Sree-Sreenivasa-const	27,754			27,754	<input checked="" type="checkbox"/>
33		7-Feb-2025	20250206032	Grade slab RCC-1	Sree-Sreenivasa-const	8,35,140			8,35,140	<input checked="" type="checkbox"/>
34		7-Feb-2025	20250206033	Grade slab RCC-2	Sree-Sreenivasa-const	3,29,485			3,29,485	<input checked="" type="checkbox"/>
35		7-Feb-2025	20250206030	Sewage Collection Internal Plastering	Sree-Sreenivasa-const	18,064			18,064	<input checked="" type="checkbox"/>
36		8-Mar-2025	20250308023	UG Sump Internal Plastering	Sree-Sreenivasa-const	1,00,019			1,00,019	<input checked="" type="checkbox"/>
37		16-May-2025	20250516004	Tiles Flooring & Skirting - Ground Floor to Fourth Floor	M/s. Chambre Living-GW Private Limited	21,40,069		21,40,069	0	<input checked="" type="checkbox"/>
38	Himesh Kanna - In this total amount we need to debit material amount.	20-Jun-2025	20250619039	RCC Building External Primer	M.Lalitha	50,519			50,519	<input checked="" type="checkbox"/>
39	Himesh Kanna - Only Labour charges. Contractor having GST so Deduct GST amount.	5-Jul-2025	20250703026	External Civil works W0 1	Prasad Chowdary	23,52,636			23,52,636	<input checked="" type="checkbox"/>
40		12-Jul-2025	20250711016	Bathroom Flooring & Wall Dado Tiles work	M/s. Chambre Living-GW Private Limited	12,75,000		12,75,000	202	<input checked="" type="checkbox"/>
41		12-Jul-2025	20250711019	GP & Sanitary works	M/s. Chambre Living-GW Private Limited	20,00,029		20,00,029	0	<input checked="" type="checkbox"/>

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
42		12-Jul-2025	20250711018	Granite Flooring & Skirting works	M/s. Chabre Living GV Private Limited	10,01,395		10,01,395	0	<input checked="" type="checkbox"/>
43	Umesh Kanna - Only Labour charges. Contractor having GST so Deduct GST amount.	24-Jul-2025	20250723003	Internal & External Civil works Revised WO-2	Prasad Chowdary	7,95,235			7,95,235	<input checked="" type="checkbox"/>
44		26-Jul-2025	20250726033	Fire Fightening works	Sri Kanakadurga Electrical Works	13,15,582		13,15,582	0	<input checked="" type="checkbox"/>
45		26-Jul-2025	20250726032	Internal floor civil works from second floor to terrace floor.	Prasad Chowdary	18,70,942		18,70,942	0	<input checked="" type="checkbox"/>
46	Umesh Kanna - In this total amount we need to debit material amount.	19-Jul-2025	20250718021	North west staircase 2 coat luppum & primer work only (Labour Charges)-	M.Lalitha	49,163		49,163	0	<input checked="" type="checkbox"/>
47		30-Jul-2025	20250729035	Bathrooms & Terrace parapet wall water proofing works-	N.Jai-Ram	2,25,930			2,25,930	<input checked="" type="checkbox"/>
48		30-Jul-2025	20250723043	Shuttering and concreting work for Ducts	K.Malleesh	45,000			45,000	<input checked="" type="checkbox"/>
49		31-Jul-2025	20250705027	Slab cutting works for Ducts Opening	G.Mahesh	78,318			78,318	<input checked="" type="checkbox"/>
50		31-Jul-2025	20250705026	Lock setting works for Ducts	B.Vijaya Laxmi	45,269			45,269	<input checked="" type="checkbox"/>
51	Umesh Kanna - Only Labour charges. Contractor having GST so Deduct GST amount.	4-Aug-2025	20250802017	Internal civil works from Basement to first floor	Kailash Panday	6,36,026		6,36,026	0	<input checked="" type="checkbox"/>
52		4-Aug-2025	20250802013	Additional UG Sump RCC works	Mohd-Ishaq	1,24,431		1,24,431	0	<input checked="" type="checkbox"/>
53		7-Aug-2025	20250804027	Fire Alarm works	B.Vijaya Laxmi	2,24,700		2,24,700	0	<input checked="" type="checkbox"/>
54		13-Aug-2025	20250809012	Terrace Floor VDF works	S.P.N Construction	66,146		66,146	0	<input checked="" type="checkbox"/>
55		18-Aug-2025	20250806050	Electrical Conduiting works	E.Rajashekar	1,87,500		1,87,500	0	<input checked="" type="checkbox"/>
56	Umesh Kanna - In this total amount we need to debit material amount.	23-Aug-2025	20250822027	South east staircase 2 coat luppum & primer work only (Labour Charges)-	M.Narsingh-Rao	34,744		34,744	0	<input checked="" type="checkbox"/>
57		26-Aug-2025	20250826015	Internal Rooms Punning Works from First Floor to Fourth Floor	M.Z.Enterprises	21,17,876		21,17,876	0	<input checked="" type="checkbox"/>
58		30-Aug-2025	20250828027	MS Scaffolding works	V.Eshwara-Rao	97,920		97,920	0	<input checked="" type="checkbox"/>
59	shaganti umesh - Dont Consider this Bill, cancel the work order, this work done by kailash-pandey	30-Aug-2025	20250829004	Fire pump room, PHE room & Additional UG Sump Civil works	Prasad Chowdary	49,615			49,615	<input checked="" type="checkbox"/>
60	Umesh Kanna - Only Labour charges. Contractor having GST so Deduct GST amount.	2-Sep-2025	20250902001	Brick work & Plastering of Bathrooms Ledge walls & Passenger Lift ( Second floor to Terrace Floor)	Prasad Chowdary	1,55,564		1,55,564	0	<input checked="" type="checkbox"/>
61	shaganti umesh - Work order cancelled because of wo given under serene construction tip	2-Sep-2025	20250822029	GIP Works - Manual Excavation, Soil shifting with tractor, FCC M10 Laying Labour charges	T.Kurmanne	1,06,600			1,06,600	<input checked="" type="checkbox"/>
62		2-Sep-2025	20250828028	South side Compound wall MS Railing fabrication work	Sakeena	35,595		35,595	0	<input checked="" type="checkbox"/>
63		11-Sep-2025	20250911022	Basement & Compound wall Painting works ( Primer & 1 Coat Paint )	M. Lalitha	89,675			89,675	<input checked="" type="checkbox"/>
64		18-Sep-2025	20250918025	Internal Corridor Punning Works from First Floor to Fourth Floor	M.Z. Enterprises	4,93,726		4,93,726	0	<input checked="" type="checkbox"/>
65		22-Oct-2025	20251021020	Water Proofing works for the Additional UG Sump & Staircase Head Rooms	Nenavath Jayaram	57,810		57,810	0	<input checked="" type="checkbox"/>
66		22-Oct-2025	20251017040	Granite Soffit Chamfering Fire Doors & Lift Jambes with Edge Polishing from Basement to Terrace Floor	Janardhan Prasad	63,626		63,626	0	<input checked="" type="checkbox"/>
67		22-Oct-2025	20251017041	Granite Soffit Chamfering Windows with Edge Polishing from Ground Floor to Terrace Floor	Janardhan Prasad	1,62,342		1,62,342	0	<input checked="" type="checkbox"/>
68	shaganti umesh - Only Labour charges. Contractor having GST so Deduct GST amount.	22-Oct-2025	20251018010	Brick work, Plastering & Kalai Finishing for walls works (Fire Pump Room, PHE Room, Passenger Lift & Security Room)	Kailash Panday	1,05,165		1,05,165	0	<input checked="" type="checkbox"/>
69		22-Oct-2025	20251018038	Drive way slab concrete work with VDF	Telugu-Kurmanne	36,112		36,112	0	<input checked="" type="checkbox"/>
70		25-Oct-2025	20251024021	External Texture work from Ground Floor to Terrace Floor ( Labour Material ).	Grufflex India Pvt. Ltd.,	7,83,478	RA 1,2,384	7,83,478	0	<input checked="" type="checkbox"/>
71		25-Oct-2025	20251024013	Internal Punning Works Ground Floor	M.Z. Enterprises	67,790		67,790	0	<input checked="" type="checkbox"/>
72	shaganti umesh - In this total amount we need to debit material amount while billing time	29-Oct-2025	20251024022	Central Duct Painting Works	M. Lalitha	50,891		24,170	26,721	<input type="checkbox"/>
73		29-Oct-2025	20251024024	MS Cup Lock External Scaffolding Erection & Removal works around the building	Amugutala Harish	85,313		85,313	0	<input checked="" type="checkbox"/>
74	shaganti umesh - Work Order Cancel due labour shortage and given to M.Vijaya lakshmi.	30-Oct-2025	20251030025	External Painting Works	M. Lalitha	3,85,388			3,85,388	<input checked="" type="checkbox"/>

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
75	shaganti umesh - Only Labour charges. Contractor having GST so Deduct GST amount.	3-Nov-2025	20251103001	Ground Floor & First Floor Brick work & Plastering works	Keilash Pandey	2,65,789		2,65,789	0	<input checked="" type="checkbox"/>
76	shaganti umesh - Company - Serene Constructions LLP	3-Nov-2025	20251103006	Collection Tank REC works	IQ Constructions	1,16,997		1,16,997	0	<input checked="" type="checkbox"/>
77	shaganti umesh - Company - Serene Constructions LLP	3-Nov-2025	20251103005	Collection Tank Water Proofing works	JAIRAM NENAVATH	28,080		28,080	0	<input checked="" type="checkbox"/>
78		13-Nov-2025	20251113017	STP Manual Excavation & Shifting of soil with Tractor works	Telugu Kurmanne	1,01,991		1,01,991	0	<input checked="" type="checkbox"/>
79		17-Nov-2025	20251117010	External Painting Works From Ground Floor to Terrace Floor	Mylaram Vijaya Laxmi	3,56,520		3,56,520	0	<input checked="" type="checkbox"/>
80		28-Jan-2026	20260128037	Compound Wall & Terrace Parapet Wall Painting Works	Mylaram Vijaya Laxmi	94,984		94,984	0	<input checked="" type="checkbox"/>
81										
82										
83										