

NRK WO vs RA bills

Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1	umesh Kanna - Work Order Cancelled.	31-Jul-2025	20250728048	Water Proofing works for the Central Ducts, OHF, Lifts, Staircase Head Rooms	N.Jai Ram	1,27,650			1,27,650	<input checked="" type="checkbox"/>
2		31-Jul-2025	20250726050	Water Proofing works for the Sumps	N.Jai Ram	1,77,540			1,77,540	<input checked="" type="checkbox"/>
3		31-Jul-2025	20250726048	Water Proofing works for STP	N.Jai Ram	38,490			38,490	<input checked="" type="checkbox"/>
4		1-Aug-2025	20250801008	MS Scaffolding Material Rent	Winntus Formwork Pvt Ltd	6,52,776		6,34,708	18,068	<input checked="" type="checkbox"/>
5		4-Aug-2025	20250802030	Doors & Windows Granite soffit	Pappuram	27,025		27,025	0	<input checked="" type="checkbox"/>
6		13-Aug-2025	20250812035	Grade slab VDF work	S.P.N Construction	2,68,256			2,68,256	<input checked="" type="checkbox"/>
7		30-Aug-2025	20250828004	Grade slab Bar bending work	Sarjeet Kumar	96,000			96,000	<input checked="" type="checkbox"/>
8		30-Aug-2025	20250828036	Storm Water Lines works	MD Khudoos	96,500			96,500	<input checked="" type="checkbox"/>
9		30-Aug-2025	20250828005	MS Scaffolding work	Y.Eshwara Rao	2,26,986			2,26,986	<input checked="" type="checkbox"/>
10		30-Aug-2025	20250830011	Chemical Block Staircase Granite works	Pappuram	1,42,700			1,42,700	<input checked="" type="checkbox"/>
11		13-Sep-2025	20250913039	Stilt Floor Ceiling Painting Works	MyIaram Vijaya Laxmi	1,67,325		1,67,325	0	<input checked="" type="checkbox"/>
12		15-Sep-2025	20250915023	Vitrified Tiles & Granite works at South east & South west Breakout Area	Pappuram	64,800		64,800	0	<input checked="" type="checkbox"/>
13		15-Sep-2025	20250915024	Terrace Floor concrete work with VDF	S.P.N Construction	3,15,202		3,15,202	0	<input checked="" type="checkbox"/>
14		18-Sep-2025	20250917057	Grade slab concrete work with Extension of VDF	S.P.N Construction	71,055		71,055	0	<input checked="" type="checkbox"/>
15		19-Sep-2025	20250919014	Grade slab Extension bar bending works	Sarjeet Kumar	28,416		28,416	0	<input checked="" type="checkbox"/>
16		29-Sep-2025	20250922044	Fire Fighntening Works	Sri Sai Engineering Works	3,48,690		3,48,690	0	<input checked="" type="checkbox"/>
17		1-Oct-2025	20250930015	East, South & West side Compound wall MS Railing fabrication work.	Sakeena	1,36,920		1,36,920	0	<input checked="" type="checkbox"/>
18		1-Oct-2025	20250930014	Central Duct slabs, OHF's, Lifts and Staircase Head Rooms Water Proofing works	N.Jai Ram	1,87,800		1,87,800	0	<input checked="" type="checkbox"/>
19		21-Oct-2025	20251018042	labour - Material Painting works of North & South External Elevation, Compound wall, Security Kiosk's	MyIaram Vijaya Laxmi	1,54,475		1,54,475	0	<input checked="" type="checkbox"/>
20		29-Oct-2025	20251024008	Granite works of Security Kiosk's, Chemical Block & Pump Room	Pappuram	58,900		58,900	0	<input checked="" type="checkbox"/>
21		29-Oct-2025	20251024007	Stilt Floor columns, walls & internal rooms painting works	MyIaram Vijaya Laxmi	2,17,525		2,17,525	0	<input checked="" type="checkbox"/>
22		13-Nov-2025	20251112055	Staircases, Breakout Area, Doors & Grills Painting Works.	MyIaram Vijaya Laxmi	1,87,733		1,87,733	0	<input checked="" type="checkbox"/>
23		17-Nov-2025	20251117027	Stilt Floor VDF, MS Grill Fixing & Pump room RCC Works	Sarjeet Kumar	29,600		29,600	0	<input checked="" type="checkbox"/>
24		17-Nov-2025	20251117028	100mm Brick work & Plastering works of Stilt floor columns, beams & slab, HT Cable line, Pump room & UG Sump	Sarjeet Kumar	1,18,914		1,18,914	0	<input checked="" type="checkbox"/>
25	shaganti umesh - Only Labour charges. Contractor having GST so Deduct GST amount.	17-Nov-2025	20251117029	Fire Duct Mullions RCC Works at East & West side.	Rekha Pande	42,697		42,697	0	<input checked="" type="checkbox"/>
26	shaganti umesh - Only Labour charges. Contractor having GST so Deduct GST amount.	17-Nov-2025	20251117030	Fire Ducts Civil works at East & West side	Rekha Pande	78,305		78,305	0	<input checked="" type="checkbox"/>
27										
28										
29										
30										
31										
32										
33										
34										