

MCMET WO vs RA bills

| Primary Column | Latest Comment | Date of WO | WO No. | Brief desc of work | Contractor Name | WO amt | RA bill nos | RA bills amt | WO - RA bills | WO closed |
|----------------|---|-------------|-------------|---|--------------------------------------|-----------|-------------|--------------|---------------|-------------------------------------|
| 1 | | 16-Dec-2024 | 20241216035 | UG Sump (Shuttering, Rod Bending & Casting of concrete)- | Vasanthi Construction and Developers | 3,28,365 | | 328,365 | 0 | <input checked="" type="checkbox"/> |
| 2 | | 16-Dec-2024 | 20241216036 | UG SUMP-STAIRCASE BRICKWORK | Vasanthi Construction and Developers | 1,120 | | | | <input type="checkbox"/> |
| 3 | | 26-Feb-2025 | 20250226007 | UG SUMP Waterproofing | Vasanthi Construction and Developers | 147,474 | | 147,474 | 0 | <input checked="" type="checkbox"/> |
| 4 | | 5-Apr-2025 | 20250414011 | Eastern side CC road repair work.All floors all Civil Works-Material + Labour charges | Vasanthi Construction and Developers | 12,00,326 | | | | <input type="checkbox"/> |
| 5 | | 5-Apr-2025 | 20250414012 | Central open duct makes 2 window openings in the central ramp on all floors, and brickwork & plastering to cover ramp beam | Vasanthi Construction and Developers | 3,72,152 | | | | <input type="checkbox"/> |
| 6 | | 11-Jun-2025 | 20250611021 | MCMET STAIRCASE NE GRANITE WO | Peppuram | 97,965 | | 97,965 | 0 | <input checked="" type="checkbox"/> |
| 7 | | 11-Jun-2025 | 20250611020 | MCMET STAIRCASE SE GRANITE WO | Peppuram | 89,670 | | 89,670 | 0 | <input checked="" type="checkbox"/> |
| 8 | | 16-Jun-2025 | 20250613003 | lift cladding estimate | Tarachand | 70,911 | | 70,911 | 0 | <input checked="" type="checkbox"/> |
| 9 | | 4-Jul-2025 | 20250703007 | Windows Granite work at 1st & 2nd floor | Peppuram | 1,00,396 | | 1,00,396 | 0 | <input checked="" type="checkbox"/> |
| 10 | | 4-Jul-2025 | 20250703005 | Windows Granite work at 3rd & 4th floor | Tarachand | 1,03,020 | | 1,03,020 | 0 | <input checked="" type="checkbox"/> |
| 11 | | 20-Aug-2025 | 20250820046 | Grade slab VDF work | S.P.N Construction | 84,545 | | 84,545 | 0 | <input checked="" type="checkbox"/> |
| 12 | | 18-Sep-2025 | 20250915033 | Drilling of Earth Pits at Ground Floor & 1st floor- | Genesh Drillers | 1,18,000 | | 1,18,000 | 0 | <input checked="" type="checkbox"/> |
| 13 | | 19-Sep-2025 | 20250919035 | Toilets, Wash Area & Powder Room Water Proofing work from Ground Floor to Fourth Floor | Nenavath Jayaram | 75,300 | | 75,300 | 0 | <input checked="" type="checkbox"/> |
| 14 | shaganti umesh - Deduction of material amount while billing what ever the material amount supplied to you. And also Deduct the GST amount while billing because rate including GST so | 21-Oct-2025 | 20251018031 | External Putty + Primer + 2 Coat Painting works (labour only)- | M. Lalitha | 3,62,974 | | 3,62,974 | 0 | <input checked="" type="checkbox"/> |
| 15 | shaganti umesh - work order cancelled, this work order given to Graflex | 22-Oct-2025 | 20251018034 | External Texture work- | M. Satish | 2,27,993 | | | 2,27,993 | <input checked="" type="checkbox"/> |
| 16 | | 3-Nov-2025 | 20251101046 | External Texture work from Ground Floor to Fourth Floor (Labour-Material)- | Graflex India Pvt. Ltd., | 2,01,677 | | 1,60,886 | 40,791 | <input checked="" type="checkbox"/> |
| 17 | | 3-Nov-2025 | 20251103027 | Granite Floor Laying & Skirting works in Lift Lobby, Nurse Stations, Passages, North, South & West Corridors | Tara Chand Gurjar | 1,87,325 | | 1,87,325 | 0 | <input checked="" type="checkbox"/> |
| 18 | | 3-Nov-2025 | 20251029049 | Plumbing works of Drop lines towards outlet main-line, Hasing lines towards main-line in First floor to Fourth floor and also North & South side 2nd floor to 4th floor Toilet Outlet Main line (inside chejja) | Mohd. Khudoos | 1,35,600 | | 1,35,600 | 0 | <input checked="" type="checkbox"/> |
| 19 | | 3-Nov-2025 | 20251030033 | Terrace Floor slab concrete work with VDF | S.P.N.Constructions | 78,909 | | 78,909 | 0 | <input checked="" type="checkbox"/> |
| 20 | shaganti umesh - for this bill not having gst deduct gst amount while doing bill | 3-Nov-2025 | 20251101045 | East, West, North & South Brick work & Plastering works- | Prasad Civil Work | 92,675 | | 79,462 | 14,213 | <input checked="" type="checkbox"/> |
| 21 | | 20-Oct-2025 | 20251024004 | Debris cleaning, Boulders loading and unloading, Excavation and shifting of Soil from MCMET School to Biropolis | Tejugu Kurmanna | 1,90,000 | | 1,90,000 | 0 | <input checked="" type="checkbox"/> |
| 22 | | 15-Nov-2025 | 20251115020 | Ground, 2nd & 3rd Floor Toilets Flooring & Wall Dado Filling Works- | Peppuram | 1,04,058 | | 1,04,058 | 0 | <input checked="" type="checkbox"/> |
| 23 | | 15-Nov-2025 | 20251115049 | 1st & 4th Floor Toilets Flooring & Wall Dado Filling Works- | Priyanka Devi | 43,416 | | 43,416 | 0 | <input checked="" type="checkbox"/> |
| 24 | | 15-Nov-2025 | 20251115048 | North East Staircase Painting Works- | M. Satish | 98,283 | | 98,283 | 0 | <input checked="" type="checkbox"/> |
| 25 | | 15-Nov-2025 | 20251115047 | South East Staircase Painting Works- | Mylaram Vijaya Laxmi | 91,817 | | 91,817 | 0 | <input checked="" type="checkbox"/> |
| 26 | | 21-Nov-2025 | 20251121033 | Ramp Granite works from Ground Floor to Fourth Floor | Tara Chand Gurjar | 92,700 | | 92,700 | 0 | <input checked="" type="checkbox"/> |
| 27 | | 26-Nov-2025 | 20251125030 | 1st Floor Vitrified Tiles Work | Priyanka Devi | 45,468 | | 45,468 | 0 | <input checked="" type="checkbox"/> |
| 28 | | 1-Dec-2025 | 20251201036 | Asian Paints Smart Care Damp Sheath Exterior Water Proofing at External North West & South West Corner. | Karunakar Reddy | 33,505 | | | 33,505 | <input type="checkbox"/> |
| 29 | | 10-Dec-2025 | 20251208045 | Fire Fightening Works | Sri Kanakadurga Electrical Works | 4,82,384 | | 4,82,384 | 0 | <input checked="" type="checkbox"/> |
| 30 | | 10-Dec-2025 | 20251208042 | Granite & Vitrified tile laying and skirting works at the Eastern Passage 1st Floor to 4th Floor- | Peppuram | 47,670 | | 47,670 | 0 | <input checked="" type="checkbox"/> |
| 31 | | 10-Dec-2025 | 20251208043 | 3rd Floor Vitrified Tiles Work | Peppuram | 93,892 | | 93,892 | 0 | <input checked="" type="checkbox"/> |
| 32 | | 10-Dec-2025 | 20251208044 | 2nd Floor Vitrified Tiles Work | Priyanka Devi | 83,372 | | 83,372 | 0 | <input checked="" type="checkbox"/> |
| 33 | | 21-Dec-2025 | 20251226024 | Skirting Finishing from 1st floor to 4th floor- | Prasad choudary | 42,330 | | 42,330 | 0 | <input checked="" type="checkbox"/> |

| Primary Column | Latest Comment | Date of WO | WO No. | Brief desc of work | Contractor Name | WO amt | RA bill nos | RA bills amt | WO - RA bills | WO closed |
|----------------|----------------|-------------|-------------|---|--------------------------|-----------|-------------|--------------|---------------|-------------------------------------|
| 34 | | 31-Dec-2025 | 20251226023 | 4th Floor Vitrified Tiles Work- | Priyanka Devi | 97,352 | | 97,352 | 0 | <input checked="" type="checkbox"/> |
| 35 | | 31-Dec-2025 | 20251226022 | Ramp Painting Works from Ground Floor to Fourth Floor- | MyIaram Vijaya Laxmi | 1,18,467 | | 1,18,467 | 0 | <input checked="" type="checkbox"/> |
| 36 | | 31-Dec-2025 | 20251226021 | Eastern Passage Painting Works from First Floor to Fourth Floor | M-Satish | 81,121 | | 81,121 | 0 | <input checked="" type="checkbox"/> |
| 37 | | 31-Dec-2025 | 20251226020 | North East & South East Staircase L Shape (Texture Area) Painting Works- | M-Lalitha | 73,211 | | 73,211 | 0 | <input checked="" type="checkbox"/> |
| 38 | | 31-Dec-2025 | 20251226019 | Compound Wall Painting Works- | M-Lalitha | 42,003 | | 42,003 | 0 | <input checked="" type="checkbox"/> |
| 39 | | 31-Dec-2025 | 20251226018 | Still Floor Painting Works | MyIaram Vijaya Laxmi | 59,517 | | 59,517 | 0 | <input checked="" type="checkbox"/> |
| 40 | | 10-Jan-2026 | 20260110002 | Excavation and shifting of Soil 2.4 mtr level to 3.6 mtr level from MCMET Crimpon School to Biopolis | Telugu Kurmanne | 66,296 | | 66,296 | 0 | <input checked="" type="checkbox"/> |
| 41 | | 12-Jan-2026 | 20260112030 | Ramp Tiles Wall Cladding Works from Ground Floor to Fourth Floor | Pappuram | 77,211 | | 77,211 | 0 | <input checked="" type="checkbox"/> |
| 42 | | 12-Jan-2026 | 20260112029 | North & South side passage tiles wall cladding from 1st to 4th floor | Tara Chand-Gurjar | 53,498 | | 53,498 | 0 | <input checked="" type="checkbox"/> |
| 43 | | 12-Jan-2026 | 20260112028 | East, West, North & South Tiles Laying on Ledges from Ground Floor to Fourth Floor | Tara Chand-Gurjar | 88,040 | | 88,040 | 0 | <input checked="" type="checkbox"/> |
| 44 | | 12-Jan-2026 | 20260112006 | MCMET Hospital PVC False Ceiling Work in Bathrooms From Ground Floor to Fourth Floor | Mr. Yousuf Ali | 38,055 | | 38,055 | 0 | <input checked="" type="checkbox"/> |
| 45 | | 14-Jan-2026 | 20260114003 | MCMET Crimpon School Excavation of Rock Breaking, Cutting & Shifting to Biopolis Site | Telugu Kurmanne | 7,16,850 | | 7,16,850 | 0 | <input checked="" type="checkbox"/> |
| 46 | | 31-Jan-2026 | 20260130013 | Internal CPVC Plumbing works from Ground to Fourth Floor- | Mohd.Khudoos | 79,200 | | 79,200 | 0 | <input checked="" type="checkbox"/> |
| 47 | | 31-Jan-2026 | 20260130014 | CP & Sanitary fixing from Ground floor to Fourth Floor- | Mohd.Khudoos | 1,72,900 | | 1,72,900 | 0 | <input checked="" type="checkbox"/> |
| 48 | | 31-Jan-2026 | 20260130015 | Plumbing of Sewage Outline towards STP around the building- | Mohd.Khudoos | 27,000 | | 27,000 | 0 | <input checked="" type="checkbox"/> |
| 49 | | 31-Jan-2026 | 20260130016 | Storm Water Lines Fixing & Outline laying towards Nalis Works- | Mohd.Khudoos | 70,400 | | 70,400 | 0 | <input checked="" type="checkbox"/> |
| 50 | | 4-Feb-2026 | 20260203008 | Central Duct Putty & Asian APEX Ultima Painting Works- | MyIaram Vijaya Laxmi | 1,34,948 | | 1,34,948 | 0 | <input checked="" type="checkbox"/> |
| 51 | | 4-Feb-2026 | 20260203009 | Terrace Parapet Wall Putty + Primer + 2 Coat Asian APEX Ultima Painting Works | M-Lalitha | 57,236 | | 57,236 | 0 | <input checked="" type="checkbox"/> |
| 52 | | 4-Feb-2026 | 20260203024 | Brickwork for PCC laying for footings at Crimpon School- | SARJEET KUMAR | 24,112 | | 24,112 | 0 | <input checked="" type="checkbox"/> |
| 53 | | 4-Feb-2026 | 20260203025 | PCC Laying for footings at Crimpon School- | SARJEET KUMAR | 23,183 | | 23,183 | 0 | <input checked="" type="checkbox"/> |
| 54 | | 3-Feb-2026 | 20260203035 | Fabrication of Sprinklers Works at MCMET Hospital | Faem Khan | 3,43,300 | | | 3,43,300 | <input type="checkbox"/> |
| 55 | | 9-Feb-2026 | 20260209019 | Gypsum & Grid False Ceiling works in First & Second Floor at MCMET Hospital. | Mr. Yousuf Ali | 9,26,391 | | | 9,26,391 | <input type="checkbox"/> |
| 56 | | 9-Feb-2026 | 20260209020 | Gypsum & Grid False Ceiling works in Ground, Third & Fourth Floor at MCMET Hospital. | Jyothi Enterprises | 10,67,703 | | | 10,67,703 | <input type="checkbox"/> |
| 57 | | 10-Feb-2026 | 20260210016 | Fire Alarm Works. | B. VIJAYA LAXMI | 90,800 | | | 90,800 | <input type="checkbox"/> |
| 58 | | 12-Feb-2026 | 20260212004 | Pump Room Borewell works- | Ganesh Drillers | 29,500 | | 29,500 | 0 | <input checked="" type="checkbox"/> |
| 59 | | 14-Feb-2026 | 20260213030 | Tiles & Dust shifting works from Ground to Fourth floor. | Miryala Raju Kumar | 1,60,700 | | | 1,60,700 | <input type="checkbox"/> |
| 60 | | 13-Feb-2026 | 20260213029 | Toilet Painting works from Ground Floor to Fourth Floor (Putty+Primer+2 Coat Tractor Emulsion). | MyIaram Vijaya Laxmi | 33,080 | | | 33,080 | <input type="checkbox"/> |
| 61 | | 14-Feb-2026 | 20260214001 | Crimpon School RCC works of Footings, Pedestals, Shear walls, Lift walls, Lift Grade slab upto below Plinth beam. | SBM CENTRING CONTRACTORS | 5,30,416 | | | 5,30,416 | <input type="checkbox"/> |