Remarks from site on the 'Requisition by Site Report of purchase division

Company:		TA HOMES		Date:		01.02.20	
		VISTA HOMES		Prepared by:		G.BALAKRISHNA	
Report From	/ To 20.08	08.19 to 01.02.20		Approved by:		T.MADHU	
Report Date 01.0		2.20				197	
	itions number	s missing in the rep	ort*:	· · · · · · · · · · · · · · · · · · ·		440	
List of requis	itions where P	O/WO not prepare	d 3 work	ing days after rea	uisition:		
Req No. Req Date				Item Description		Reason for not preparing PO/WO#	
			nem Besemption		Reason for not preparing 1 0/ WO		
List of requis	itions where P	O/WO is prepared	and items	have not been re	ceived at	site beyond the lead time:	
Req No.	Req Date Serial no of		Item Description			ails of discussion with supplier	
•		item in Req.			Deta	ins of discussion with supplier	
00005	20.00.10		F		-	540-F	
98985	20.08.19	1	Foam Boards		Not Received PO		
99069	19.10.19	_ 1	Power Plug		Material Ready With Supplier		
99093	01.11.19	1	Country Almond		No stock (13 Boxes Balance)		
99091	30.10.19	1	Black Granite		Material Ready With Supplier		
99108	09.11.19	1	Steel grey Granite		Material Ready With Supplier		
99207	12.11.19	1	Black Granite		Partially Delivered Supplier arrange		
99253	05.12.19	1			Material Ready With Supplier		
99258	06.12.19	1	Lubricant paste		Material Ready With Supplier		
99262	09.12.19	1 to 8	Modular kitchen		Material Ready With Supplier		
99286	19.12.19	1	LED Street lights		Material Ready With Supplier		
99309	28.12.19	1	Carpet Grass		Material Ready With Supplier		
99337	07.01.20	3, 7 & 8	PVC Plain Y and Pipes		Partially Delivered Supplier arrange		
99339	07.01.20	1, 3, 4, 5	PVC Pipe		Partially Delivered Supplier arrange		
99345	09.01.20	4, 5,	MS Z-angles		Partially Delivered Supplier arrange		
99352	21.01.20	1	Country Chocolate		Material Ready With Supplier		
99356	21.01.20	2	Mortise Lock		Partially Delivered Supplier arrange		
99357	22.01.20	1 to 7	Sadarhalli Gray Granite		Material Ready With Supplier		
99361	23.01.20	1	Carpet Grass		Material Ready With Supplier		
99363	24.01.20	1 to 3	Door Frames		Partially Delivered Supplier arrange		
99365	27.01.20	1 to 3	GI pipe		Material Ready With Supplier		
99364	24.01.20	1 to 5	PVC plain Tee		Material Ready With Supplier Material Ready With Supplier		
99368	28.01.20	1 to 7	Cleaning material		Material Ready With Supplier Material Ready With Supplier		
99370	28.01.20	1 to 14	PVC Fittings		Material Ready With Supplier Material Ready With Supplier		
99371	28.01.20	1 to 11	CPVC fittings				
99372	28.01.20	1 & 2	RBR Chemical		Material Ready With Supplier		
99374	29.01.20	6 to 9	Thread rod		Partially Delivered Supplier arrange		
99376	29.01.20	1 to 10	PVC 1.2mm pipes			Material Ready With Supplier	
	27.01.20	1 10 10		r v C 1.2Hull pipes		Material Ready With Supplier	
No of gate na	sses issued thi	s week.		From Ma	NET	T. M. NO	
	ite visit on:	A STATE OF THE PARTY OF THE PAR	-	From No.	Nil	To No. Nil	
		& stock report ema	iled in nd	f format to mush	202	V - /21	
					196 (Yes / No	
	. No. during th		1 No.	19534		To No. 19538	
	red but receiv						
tems sent to I	IO /vendor that	at are pending for re	epair:-1.(1	0599)Auto Curte	r Motor	Sent to Satish Electrical	
Other correction	ons & remarks	:				7	
Details		Project Manager	Project Manager		Manager	Admin Audit	
Sign		raely		1 War			
Date		12200		J. F.			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without

completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!