




Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi realty Mallapur LLP	Date:	07.12.19	
Site:	Gulmohar residency	Prepared by:	N.Narender Reddy	
Report From / To	03.06.19 to 07.12.19	Approved by:	Ramprasad	
Report Date	07.12.19			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier\$
68005	03.06.19	1	MS tree guards	Partly received
68014	09.07.19	1	Interlocking bricks	Partly received
68021	16.7.19	1	Inter locking bricks	Partly received
68024	16.07.19	1	Hume pipes NP3	Partly received
68054	07.08.19	2	4" solid blocks	Supplying on time
68101	09.09.19	1	Cement blocks 16"x8"x4"	Supplying on requirement
68152	26.10.19	1	Cement blocks 16"x8"x6"	Partly received
68176	02.12.19	1 to 8	CPVC material	PO no -63672
68177	02.12.19	1	Insulation tape	PO no - 63650
68178	04.12.19	1	Green hose pipe	PO no - 63763
68179	04.12.19	1 to 6	MS patti	PO no - 63766
68180	04.12.19	1 , 2	L Angle	PO no - 63749
68181	04.12.19	1,2	Acrylic sheet	PO no -63819
No. of gate passes issued this week:	2	From No.	8019	To No. 8020
Delivery van site visit on:	07.12.19			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No
DC register Sl. No. during the week	From No.	493	To No.	510
Items not ordered but received:				
Items sent to HO /vendor that are pending for repair.				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign				
Date	8/12/19		16/1/20	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajcumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!