

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi realty Mallapur LLP	Date:	01.02.2020			
Site:	Gulmohar residency	Prepared by:	N.Narender Reddy			
Report From / To	03.06.19 to 01.02.2020	Approved by:	Ramprasad			
Report Date	01.02.2020					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO#		
31.12.19	68195	5 to 7, 9	GI Fittings	Pending from purchase team		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier\$		
68005	03.06.19	1	MS tree guards	Partly received		
68014	09.07.19	1	Interlocking bricks	Partly received		
68021	16.7.19	1	Inter locking bricks	Partly received		
68024	16.07.19	1	Hume pipes NP3	Partly received		
68054	07.08.19	2	4" solid blocks	Supplying on time		
68101	09.09.19	1	Cement blocks 16"x8"x4"	Supplying on requirement		
68152	26.10.19	1	Cement blocks 16"x8"x6"	Partly received		
68192	21.12.19	1	cement	Partly received		
68206	20.01.20	2	GI hose nipple	PO no - 65029		
68208	23.01.20	2,3	gampa	PO no - 65038		
68212	28.01.20	1	Hallow blocks 16"x8"x4"	Partly received		
No. of gate passes issued this week:		1	From No.	8028	To No.	8028
Delivery van site visit on:		29/01/2020				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes / No	
DC register Sl. No. during the week		From No.	588	To No.	602	
Items not ordered but received:						
Items sent to HO /vendor that are pending for repair.						
Other corrections & remarks:						
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date	01/02/20				5/02/20	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!