



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi realty Mallapur LLP	Date:	15.02.2020	
Site:	Gulmohar residency	Prepared by:	N.Narender Reddy	
Report From / To	03.06.19 to 13.02.2020	Approved by:	Ramprasad	
Report Date	15.02.2020			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO#
68234	12.02.20	4 to 9	Flat files	Pending from Purchase Team
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
68005	03.06.19	1	MS tree guards	Partly received
68014	09.07.19	1	Interlocking bricks	As per site requirement we receiving (pending -240).
68152	26.10.19	1	Cement blocks 16"x8"x6"	As per site requirement we receiving (pending -1100)
68222	03.02.20	1	20 KVA Generator	Ready with supplier payment to be made.
68224	04.02.20	2 to 5	Hinges	Today Delivery
68229	07.02.20	1	Cement	PO no - 65551
68232	10.02.20	1	Shabad Stone	Monday will Delivery
No. of gate passes issued this week:		nil	From No.	nil To No. nil
Delivery van site visit on:		11/02/2020 & 13/02/2020		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes	
DC register Sl. No. during the week	From No.	628	To No.	639
Items not ordered but received: nil				
Items sent to HO /vendor that are pending for repair: nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign				
Date	15/2/20			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs /

bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!